



AGUIRRE & FIELDS LP
ENGINEERS AND PLANNERS

PO # 138400
 OMS Rec 477951

Invoice

December 31, 2018

Fort Bend County Engineering Department
 301 Jackson Street
 Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 7996
 AFLP Project No.: 12607.21
 Project Name: Greenbusch Road Improvements (Project No. 13312)
 PO Number: 138400
 Service Dates: December 1, 2018 through December 31, 2018

Invoice Summary

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$ 121,397.00	100.00%	\$ 121,397.00	\$ 121,397.00	\$ -
Final Design	\$ 519,513.75	66.00%	\$ 342,878.75	\$ 337,683.75	\$ 5,195.00
Scope Change	\$ 14,740.00	100.00%	\$ 14,740.00	\$ 14,740.00	\$ -
Bid & Construction	\$ 37,000.00	0.00%	\$ -	\$ -	\$ -
Survey	\$ 119,775.00	100.00%	\$ 119,775.00	\$ 119,775.00	\$ -
ROW Maps	\$ 64,905.00	78.43%	\$ 50,905.00	\$ 50,905.00	\$ -
Geotech	\$ 19,800.00	100.00%	\$ 19,800.00	\$ 19,800.00	\$ -
Total	\$ 897,130.75	74.63%	\$ 669,495.75	\$ 664,300.75	\$ 5,195.00

Total Amount Due

\$ 5,195.00

OK, JSS
 01/23/19

Progress Report:

AFLP revised the submitted 90% draft plan set to address comments about the base line and the openings that Fort Bend required. Review and request changes to surveyor to finish right of way acquisition documents.



**FORT BEND MOBILITY PROGRAM
PROJECT STATUS REPORT**

PROJECT: Greenbusch Road Paving and Drainage Improvements
From Gaston Rd to Westheimer Pkwy

CONSULTANT: AGUIRRE & FIEDLS LP

PROJECT PHASE: Final Design

CONTRACT OR PROJECT NO. P.O. Number 138400

DATE: December 30, 2018

AFLP revised the submitted 90% draft plan set to address comments about the base line and the openings that Fort Bend required. Review and request changes to surveyor to finish right of way acquisition documents.

ACTIVITIES ACHIEVED:

12/05/18 Review road design
12/15/18 Reviewed ROW Parcels and requested revision to surveyor.
12/27/18 Review striping, SW3P, and drainage outfall

PLANNED ACTIVITIES FOR NEXT PERIOD:

Prepare final drawing set and bid documents.



OUTSTANDING ITEMS, NEEDS OR CONCERNS:

Revised 90% progress submittal

Final QA/QC

SCHEDULE UPDATE:

See attachment



PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	Sep 1, '18	Sep 21, '18	Oct 11, '18	Nov 1, '18	Nov 21, '18	Dec 11, '18	Jan 1, '19	Jan 21, '19	Feb 11, '19	Mar 1, '19
1	Greenbusch	759 days	Fri 4/1/16	Wed 2/27/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
2	Preliminary Design	140 days	Fri 4/1/16	Thu 10/13/16	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
14	Final Design	620 days	Thu 10/13/16	Wed 2/27/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
15	NTP	0 days	Thu 10/13/16	Thu 10/13/16	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
16	70% Submittal	47 days	Thu 10/13/16	Fri 12/16/16	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
26	FBC Review	4 wks	Mon 12/19/16	Fri 1/13/17	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
27	Design in Hold - NTP	422 days	Mon 1/16/17	Tue 8/28/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
28	90% Submittal - Phase I	40 days	Mon 10/1/18	Fri 11/23/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
29	Plan Preparation	8 wks	Mon 10/1/18	Fri 11/23/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
30	Traffic Sign Adjust & Relocate	6 wks	Mon 10/15/18	Fri 11/23/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
31	Specification & Standards	2 wks	Mon 11/12/18	Fri 11/23/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
32	Cost Estimate	10 days	Mon 11/12/18	Fri 11/23/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
33	<i>90% Submittal</i>	0 days	Fri 11/23/18	Fri 11/23/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
34	FBC Review	48 days	Mon 11/26/18	Wed 1/30/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
35	FBC Review 90% Submittal	3 wks	Mon 11/26/18	Fri 12/14/18	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
36	Revise 90% Submittal	23 days	Mon 12/17/18	Wed 1/16/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
37	FBC Review	2 wks	Thu 1/17/19	Wed 1/30/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
38	Bid Documents Phase I	20 days	Thu 1/31/19	Wed 2/27/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
39	Address Comments	4 wks	Thu 1/31/19	Wed 2/27/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									
40	<i>Submit Bid Documents</i>	0 days	Wed 2/27/19	Wed 2/27/19	[Gantt bar spanning from Sep 1, '18 to Mar 1, '19]									

90% Submittal ◆ 11/23

Submit Bid Documents ◆ 2/27

Svatek, Donna

From: Elise Dillow <edillow@spi-eng.com>
Sent: Wednesday, January 23, 2019 10:04 AM
To: ENGInvoices
Cc: Mark Dessens
Subject: Greenbusch Rd Invoice
Attachments: Invoice 7996 12607.21 2018-12-31 FBC.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning,

Attached is Aguirre & Fields' invoice for Greenbusch Rd. I have reviewed the invoice and approve it for processing. Please let me know if you have any questions.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com