



**AGUIRRE & FIELDS LP**  
**ENGINEERS AND PLANNERS**

PO# 138400  
 OMS DEC 484720

**Invoice**

February 28, 2019

Fort Bend County Engineering Department  
 301 Jackson Street  
 Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 8178  
 AFLP Project No.: 12607.22  
 Project Name: Greenbusch Road Improvements (Project No. 13312)  
 PO Number 138400  
 Service Dates: January 1, 2019 through February 28, 2019

**Invoice Summary**

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$ 121,397.00	100.00%	\$ 121,397.00	\$ 121,397.00	\$ -
Final Design	\$ 519,513.75	68.20%	\$ 354,303.75	\$ 342,878.75	\$ 11,425.00
Scope Change	\$ 14,740.00	100.00%	\$ 14,740.00	\$ 14,740.00	\$ -
Bid & Construction	\$ 37,000.00	0.00%	\$ -	\$ -	\$ -
Survey	\$ 119,775.00	100.00%	\$ 119,775.00	\$ 119,775.00	\$ -
ROW Maps	\$ 64,905.00	78.43%	\$ 50,905.00	\$ 50,905.00	\$ -
Geotech	\$ 19,800.00	100.00%	\$ 19,800.00	\$ 19,800.00	\$ -
<b>Total</b>	<b>\$ 897,130.75</b>	<b>75.90%</b>	<b>\$ 680,920.75</b>	<b>\$ 669,495.75</b>	<b>\$ 11,425.00</b>

**Total Amount Due**

**\$ 11,425.00**

*OK, JMS 03/18/19*

**Progress Report:**

Aguirre & Fields revised the submitted 90% draft plan set to address comments about the base line and the openings that Fort Bend required. Review and request changes to surveyor to finish right of way acquisition documents.



**FORT BEND MOBILITY PROGRAM  
PROJECT STATUS REPORT**

**PROJECT:** Greenbusch Road Paving and Drainage Improvements  
From Gaston Rd to Westheimer Pkwy

**CONSULTANT:** AGUIRRE & FIEDLS LP

**PROJECT PHASE:** Final Design

**CONTRACT OR PROJECT NO.** P.O. Number 138400

**DATE:** February 28, 2019

AFLP addressed comments and requested changes to the linework for the construction Phase-I. Plan set was submitted for final review before the sign and seal version. For phase-II, AFLP evaluate the proposed profile and initiate coordination to re-design the bridge and review drainage design with the new street configuration.

**ACTIVITIES ACHIEVED:**

- 12/05/18 Review road design
- 12/15/18 Reviewed ROW Parcels and requested revision to surveyor.
- 12/27/18 Review striping, SW3P, and drainage outfall

**PLANNED ACTIVITIES FOR NEXT PERIOD:**

Submitt final sign and seal drawings and special specifications including quantities and cost estimated for construction phase - I. Finalize propose profile modification and advance on plan and profile production set working to produce 70% draft set of construction phase - II.



**OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

Revised 100% progress submittal phase – I

Revised cross slopes at driveways and intersection considering the proposed profile with the new configuration.

Final QA/QC

**SCHEDULE UPDATE:**

See attachment





# PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	Sep 1, '18	Sep 21, '18	Oct 11, '18	Nov 1, '18	Nov 21, '18	Dec 11, '18	Jan 1, '19	Jan 21, '19	Feb 11, '19	Mar 1, '19	
1	<b>Greenbusch</b>	<b>769 days</b>	<b>Fri 4/1/16</b>	<b>Wed 3/13/19</b>											
2	<b>Preliminary Design</b>	<b>140 days</b>	<b>Fri 4/1/16</b>	<b>Thu 10/13/16</b>											
14	<b>Final Design</b>	<b>630 days</b>	<b>Thu 10/13/16</b>	<b>Wed 3/13/19</b>											
15	NTP	0 days	Thu 10/13/16	Thu 10/13/16											
16	<b>70% Submittal</b>	<b>47 days</b>	<b>Thu 10/13/16</b>	<b>Fri 12/16/16</b>											
26	FBC Review	4 wks	Mon 12/19/16	Fri 1/13/17											
27	Design in Hold - NTP	422 days	Mon 1/16/17	Tue 8/28/18											
28	<b>90% Submittal - Phase I</b>	<b>40 days</b>	<b>Mon 10/1/18</b>	<b>Fri 11/23/18</b>											90% Submittal
29	Plan Preparation	8 wks	Mon 10/1/18	Fri 11/23/18											
30	Traffic Sign Adjust & Relocate	6 wks	Mon 10/15/18	Fri 11/23/18											
31	Specification & Standards	2 wks	Mon 11/12/18	Fri 11/23/18											
32	Cost Estimate	10 days	Mon 11/12/18	Fri 11/23/18											
33	<i>90% Submittal</i>	0 days	Fri 11/23/18	Fri 11/23/18											90% Submittal
34	<b>FBC Review</b>	<b>58 days</b>	<b>Mon 11/26/18</b>	<b>Wed 2/13/19</b>											
35	FBC Review 90% Submittal	3 wks	Mon 11/26/18	Fri 12/14/18											
36	Revise 90% Submittal	23 days	Mon 12/17/18	Wed 1/16/19											
37	FBC Review	4 wks	Thu 1/17/19	Wed 2/13/19											
38	<b>Bid Documents Phase I</b>	<b>20 days</b>	<b>Thu 2/14/19</b>	<b>Wed 3/13/19</b>											Submit Bid Documents
39	Address Comments	4 wks	Thu 2/14/19	Wed 3/13/19											
40	<i>Submit Bid Documents</i>	0 days	Wed 3/13/19	Wed 3/13/19											Submit Bid Documents

## Svatek, Donna

---

**From:** Elise Dillow <edillow@spi-eng.com>  
**Sent:** Wednesday, March 13, 2019 2:40 PM  
**To:** ENGINvoices  
**Cc:** Mark Dessens  
**Subject:** Greenbusch Invoice  
**Attachments:** Invoice 8178 12607.22 2019-02-28 FBC.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Afternoon,

Please find attached Aguirre & Fields' invoice for Greenbusch Road. I have reviewed the invoice and approve it for processing. If you have any questions, please let me know.

Thank you,

**Elise Dillow** | E.I.T.  
p 281.920.0487 | f 281.920.9924



[www.SPI-ENG.com](http://www.SPI-ENG.com)