

DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

Stacy Slawinski, P.E.
Fort Bend County
301 Jackson Street
Richmond, Texas 77469-3108

Invoice Date: October 15, 2019
Invoice Period: 09/01/19 Through 09/30/19
Invoice Number: 459301/90/II

For Professional Services:

In connection with improvements to FM 1093 from State Highway 99 to west of FM 359 in Fort Bend County
Work Authorization No. 1, including Amendment No. 1 - 6
P.O. Number 85425
Mobility Bond Project #748

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
Pre-Award Costs					
Dannenbaum Engineering Corporation	\$ 100,000.00	100.00%	\$ 100,000.00	\$ 100,000.00	\$ -
Subtotal Pre-Award Costs	\$ 100,000.00		\$ 100,000.00	\$ 100,000.00	\$ -
PHASE I					
Advanced Planning					
Environmental / NEPA (Jacobs)	\$ 199,523.45	100.00%	\$ 199,523.45	\$ 199,523.45	\$ -
Environmental / NEPA (Jacobs) (Re-Evaluation)	\$ 192,856.87	100.00%	\$ 192,856.87	\$ 192,856.87	\$ -
Schematic Design (Klotz)	\$ 181,731.00	100.00%	\$ 181,731.00	\$ 181,731.00	\$ -
Drainage Impact Report (Klotz)	\$ 182,020.00	100.00%	\$ 182,020.00	\$ 182,020.00	\$ -
Additional Services					
Metro ROW Redesign - Schematic (Klotz)	\$ 124,250.00	100.00%	\$ 124,250.00	\$ 124,250.00	\$ -
Metro ROW Redesign - Drainage Analysis (Klotz)	\$ 50,750.00	100.00%	\$ 50,750.00	\$ 50,750.00	\$ -
Metro ROW Redesign - Schematic (DEC) (See attached for breakdown)	\$ 80,000.00	100.00%	\$ 80,000.00	\$ 80,000.00	\$ -
Metro ROW Redesign - Drainage Analysis (DEC) (See attached for breakdown)	\$ 45,000.00	100.00%	\$ 45,000.00	\$ 45,000.00	\$ -
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 1,200,373.44	100.00%	\$ 1,200,370.05	\$ 1,200,370.05	\$ -
Segment D Design (Costello)	\$ 1,469,342.10	100.00%	\$ 1,469,342.10	\$ 1,469,342.10	\$ -
Segment C Design (BBI)	\$ 1,376,703.72	100.00%	\$ 1,376,703.72	\$ 1,376,703.72	\$ -
Segment B Design (Half)	\$ 567,773.00	100.00%	\$ 567,773.00	\$ 567,773.00	\$ -
TCP Design (Klotz)	\$ 449,010.00	100.00%	\$ 449,010.00	\$ 449,010.00	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 272,279.00	100.00%	\$ 272,279.00	\$ 272,279.00	\$ -
Post-Design Services					
Management (DEC) (See attached for breakdown)	\$ 269,301.43	98.55%	\$ 265,401.85	\$ 264,145.63	\$ 1,256.22
Segment B Design (Half)	\$ 20,000.00	98.23%	\$ 19,646.52	\$ 19,646.52	\$ -
Segment C Design (BBI)	\$ 20,725.00	90.89%	\$ 18,837.69	\$ 18,837.69	\$ -
Segment D Design (Costello)	\$ 81,672.00	99.47%	\$ 81,241.67	\$ 81,241.67	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 31,733.36	89.01%	\$ 28,247.36	\$ 28,247.36	\$ -
Toll Gantry (Ramos)	\$ 7,935.00	90.86%	\$ 7,210.01	\$ 7,210.01	\$ -
TCP & Drainage (Klotz)	\$ 22,787.50	100.00%	\$ 22,787.50	\$ 22,787.50	\$ -
Survey (Weisser)	\$ 15,000.00	100.00%	\$ 15,000.00	\$ 15,000.00	\$ -
Geotechnical (HTS)	\$ 7,872.00	100.00%	\$ 7,872.00	\$ 7,872.00	\$ -
HEB Right Turn Lane					
Drainage (Klotz)	\$ 2,212.50	100.00%	\$ 2,212.50	\$ 2,212.50	\$ -
Management (DEC)	\$ 2,598.68	100.00%	\$ 2,598.68	\$ 2,598.68	\$ -
Segment C Design (BBI)	\$ 2,500.00	100.00%	\$ 2,500.00	\$ 2,500.00	\$ -
Extras					
Survey (Weisser)	\$ 262,180.00	100.00%	\$ 262,180.00	\$ 262,180.00	\$ -
ROW Parcel Mapping (Weisser)	\$ 156,379.21	100.00%	\$ 156,379.21	\$ 156,379.21	\$ -
Geotechnical (HTS)	\$ 120,970.00	100.00%	\$ 120,970.00	\$ 120,970.00	\$ -
Signal Warrant Studies (Teds)	\$ 2,820.00	100.00%	\$ 2,820.00	\$ 2,820.00	\$ -
Illumination (Teds)	\$ 53,376.83	100.00%	\$ 53,376.83	\$ 53,376.83	\$ -
Utility Coordination (DEC) (See attached for breakdown)	\$ 126,286.62	100.00%	\$ 126,286.62	\$ 126,286.62	\$ -
Utility Locating - SUE (LTRA)	\$ 63,565.82	100.00%	\$ 63,565.82	\$ 63,565.82	\$ -
Survey - Stake Right-of-Way (Weisser) Post-Design Services	\$ 13,520.00	100.00%	\$ 13,520.00	\$ 13,520.00	\$ -
Direct Expenses (DEC) (See attached for breakdown)	\$ 9,688.47	100.00%	\$ 9,688.47	\$ 9,688.47	\$ -
Subtotal PHASE I	\$ 7,684,737.00		\$ 7,673,951.92	\$ 7,672,695.70	\$ 1,256.22

PHASE II					
Advanced Planning					
Environmental (Klotz)	\$ 552,394.25	100.00%	\$ 552,394.25	\$ 552,394.25	\$ -
Schematic Design (Klotz)	\$ 242,986.25	100.00%	\$ 242,986.25	\$ 242,986.25	\$ -
Drainage Impact Report (Klotz)	\$ 136,246.00	96.28%	\$ 131,176.00	\$ 131,176.00	\$ -
Drainage Analysis (Costello)	\$ 19,180.00	98.88%	\$ 18,964.76	\$ 18,964.76	\$ -
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 556,882.00	98.76%	\$ 549,988.63	\$ 549,988.63	\$ -
Segment B - Section 2 Design (Half)	\$ 606,560.00	100.00%	\$ 606,560.00	\$ 606,560.00	\$ -
Segment B - Section 1 Design (DEC) (See attached for breakdown)	\$ 587,135.00	100.00%	\$ 587,135.00	\$ 587,135.00	\$ -
Segment A Design (CivilCorp)	\$ 608,288.40	100.00%	\$ 608,288.40	\$ 608,288.40	\$ -
TCP Design (DEC) (See attached for breakdown)	\$ 131,006.53	100.00%	\$ 131,006.53	\$ 131,006.53	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 231,670.24	98.46%	\$ 228,099.24	\$ 228,099.24	\$ -
Construction Management, Inspection & Material Testing	\$ -	0.00%	\$ -	\$ -	\$ -
Extras					
Survey (Weisser)	\$ 17,073.08	100.00%	\$ 17,073.08	\$ 17,073.08	\$ -
ROW Parcel Mapping (Weisser)	\$ 216,554.47	100.00%	\$ 216,554.47	\$ 216,554.47	\$ -
Geotechnical (HTS)	\$ 124,251.00	100.00%	\$ 124,248.50	\$ 124,248.50	\$ -
Utility Coordination (DEC) (See attached for breakdown)	\$ 135,333.00	100.00%	\$ 135,333.00	\$ 135,333.00	\$ -
Utility Relocation Design (DEC) (See attached for breakdown)	\$ 59,807.00	94.47%	\$ 56,500.42	\$ 56,500.42	\$ -
Utility Locating - SUE (LTRA)	\$ 17,310.78	100.00%	\$ 17,310.78	\$ 17,310.78	\$ -
Direct Expenses (DEC) (See attached for breakdown)	\$ 21,000.00	99.13%	\$ 20,817.19	\$ 20,778.33	\$ 38.86
Phase II-A Post-Design Services					
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 92,661.00	97.64%	\$ 90,472.32	\$ 90,472.32	\$ -
Segment B Design (DEC) (See attached for breakdown)	\$ 8,130.00	91.52%	\$ 7,440.49	\$ 7,440.49	\$ -
Segment B Design (Half)	\$ 50,000.00	96.81%	\$ 48,402.60	\$ 48,402.60	\$ -
Traffic Engineering (Teds - Signing, Signals, Illumination)	\$ 13,056.00	94.38%	\$ 12,322.66	\$ 12,322.66	\$ -
Phase II-B Post-Design Services					
Management & Engineering					
Management (DEC) (See attached for breakdown)	\$ 50,000.00	64.89%	\$ 32,446.13	\$ 29,724.32	\$ 2,721.81
Segment A Design (Civil Corp)	\$ 50,000.00	58.61%	\$ 29,305.89	\$ 29,305.89	\$ -
Traffic Engineering (Teds - Signing, Signals, Illumination)	\$ 5,000.00	0.00%	\$ -	\$ -	\$ -
Extras					
Survey - Stake Right-of-Way (Weisser)	\$ 27,500.00	100.00%	\$ 27,500.00	\$ 27,500.00	\$ -
ROW Parcel Mapping (Weisser)	\$ 8,000.00	0.00%	\$ -	\$ -	\$ -
Geotechnical Engineering (HTS)	\$ 5,000.00	68.22%	\$ 3,411.00	\$ 3,411.00	\$ -
Subtotal PHASE II	\$ 4,573,025.00		\$ 4,495,737.59	\$ 4,492,976.92	\$ 2,760.67
TOTALS	\$ 12,357,762.00	99.19%	\$ 12,269,689.51	\$ 12,265,672.62	\$ 4,016.89

TOTAL AMOUNT DUE THIS INVOICE: \$4,016.89

DESCRIPTION OF WORK TASK	HOURS/UNITS	RATE	AMOUNT
Details for Dannenbaum Engineering Corporation			
Phase I Post-Design Services Management & Engineering Phase I Management (DEC)			
Michael Kaspar, Project Manager	6.00	\$ 209.37	\$ 1,256.22
Subtotal	6.00		\$ 1,256.22
Direct Expenses - Phase II			
M. Kaspar - Mileage			
M. Kaspar - Mileage	67.00	\$ 0.58	\$ 38.86
Subtotal			\$ 38.86
Phase II-B Post-Design Services Management & Engineering Phase II-B Management (DEC)			
Michael Kaspar, Project Engineer	13.00	\$ 209.37	\$ 2,721.81
Subtotal	13.00		\$ 2,721.81
TOTAL			\$ 4,016.89

**FM 1093 Westpark Extension
Progress Report
From September 11, 2019 to October 11, 2019
Report Date: October 14, 2019**

Fort Bend County Engineer: Stacy Slawinski, P.E.

Project Manager: Michael J. Kaspar, P.E.
Dannenbaum Engineering Corporation (DEC) - Houston

Phase I Construction Phase Services

- Met with County, Percheron, & PAS to discuss project closeout and remaining ROW issues.
- Responded to questions related to Katy-Gaston detention ponds.
- Responded to utility and development permit applications along FM 1093.
- Provided information related to remaining detention available in Sprint detention pond.

Phase II-A Construction Phase Services

- Responded to questions related to detention ponds south of FM 1093.

Phase II-B Construction Phase Services

- Attended Monthly Construction Meetings with TxDOT and SER.
- Coordinated with CenterPoint and Phillips66 to relocate service west of Katy-Fulshear.
- Responded to questions during traffic shift in late September, including speed limit, signage, and crossover locations.
- Coordinated with Enterprise to schedule casing extension west of Cross Creek Ranch. Enterprise began work following traffic switch in late September.
- Responded to RFIs 45, 46, 47, 48, and 49. Provided revised plans and markups per RFI responses.
- Responded to clarification requests from construction team.
- Provided updated plans, quantities, and cost estimate for City of Fulshear utility relocations.
- Provided information related to Fulshear MUD No. 1 requests, including additional outfall pipes. Obtained cost estimate from Costello and prepared package for County. Met with County to review requests. Sent utility agreement to County for review.



Michael J. Kaspar, P.E.

