



PO 166464
DMS
REC 529118

AGENDA

10555 Westoffice Drive
Houston, TX 77042
Phone: (713) 784-4500
Fax: (713) 784-4577

Fort Bend County
301 Jackson Street, 4th Floor
Richmond, TX 77469
Attention: Stacy Slawinski, P.E.

INVOICE

EHRA Invoice No.: 81999
Invoice Date: 3/9/2020
Invoicing Period: Jan. 27th 2020 thru Feb. 25th 2020
Fort Bend County P.O. No.: 166464

Professional Engineering Services in connection with South Cane Island Parkway - Phase II, Project Number 17308

Contract Value:	\$562,948.00
A-1 Lump Sum Authorized:	\$381,298.00
A-2 Lump Sum Authorized:	\$30,600.00
A-3 Lump Sum Authorized:	\$84,080.00
A-4 Lump Sum Authorized:	\$66,970.00

Summary	Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services (Lump Sum)						
Task 1: Pre-Design Phase (30% Plans)	LS \$ 33,410.00	\$ -	100%	\$33,410.00	\$33,410.00	\$0.00
Task 2: Final Roadway Plans	LS \$ 77,240.00	\$ -	100%	\$77,240.00	\$77,240.00	\$0.00
Task 3: Bridge Design	LS \$ 128,990.00	\$ -	100%	\$128,990.00	\$128,990.00	\$0.00
Task 4: MSE Wall Design	LS \$ 28,170.00	\$ -	100%	\$28,170.00	\$28,170.00	\$0.00
Task 5: Quantity Take-offs	LS \$ 4,540.00	\$ -	100%	\$4,540.00	\$4,540.00	\$0.00
Task 6: Construction Cost Estimate	LS \$ 1,760.00	\$ -	100%	\$1,760.00	\$1,760.00	\$0.00
Task 7: Preparation and Submittal of PS&E	LS \$ 4,540.00	\$ -	100%	\$4,540.00	\$4,540.00	\$0.00
Task 8: Project Management & Admin.	LS \$ 19,370.00	\$ -	100%	\$19,370.00	\$19,370.00	\$0.00
Task 9: Traffic Control Plan	LS \$ 21,470.00	\$ -	100%	\$21,470.00	\$21,470.00	\$0.00
Task 10: Signage and Striping	LS \$ 9,140.00	\$ -	100%	\$9,140.00	\$9,140.00	\$0.00
Task 11: Storm Water Pollution Prev. Plan	LS \$ 6,440.00	\$ -	100%	\$6,440.00	\$6,440.00	\$0.00
Task 12: Geotechnical Engineering Services	LS \$ 27,400.00	\$ -	100%	\$27,400.00	\$27,400.00	\$0.00
Task 13: Survey	LS \$ 17,370.00	\$ -	100%	\$17,370.00	\$17,370.00	\$0.00
Task 14: Direct Expenses	LS \$ 1,458.00	\$ -	100%	\$1,458.00	\$1,458.00	\$0.00
Sub-Total Basic Services	\$381,298.00	\$ -	100.00%	\$381,298.00	\$381,298.00	\$0.00
Basic Services (Hourly)						
Task 1: Construction Phase Services	\$ 30,600.00	\$ 26,600.00	13%	\$4,000.00	\$2,025.00	\$1,975.00
Change Order No. 1 (Lump Sum)						
Task A: Traffic Signal Warrant Study - Kingsland Blvd.	\$5,980.00	\$ -	100%	\$5,980.00	\$5,980.00	\$0.00
Task B: Proposed Permanent Traffic Signal - Kingsland Blvd.	\$28,200.00	\$ -	100%	\$28,200.00	\$28,200.00	\$0.00
Task C: Traffic Signal Warrant Study - IH-10 East	\$6,700.00	\$ -	100%	\$6,700.00	\$6,700.00	\$0.00
Task D: Proposed Permanent Traffic Signal - IH-10 East	\$36,200.00	\$ -	100%	\$36,200.00	\$36,200.00	\$0.00
EHRA Coordination Efforts	\$7,000.00	\$ -	100%	\$7,000.00	\$7,000.00	\$0.00
Sub-Total Change Order No. 1	\$84,080.00	\$ -	100.00%	\$84,080.00	\$84,080.00	\$0.00
Change Order No. 2 (Lump Sum)						
Task 1 - Roadway Design	\$38,250.00	\$ -	100.00%	\$38,250.00	\$38,250.00	\$0.00
Task 2 - Survey	\$12,880.00	\$ -	100.00%	\$12,880.00	\$12,880.00	\$0.00
Task 3 - Slope Stability Analysis (Ninyo & Moore)	\$5,400.00	\$ -	100.00%	\$5,400.00	\$5,400.00	\$0.00
Task 4 - EHRA Coordination w/Ninyo & Moore	\$540.00	\$ -	100.00%	\$540.00	\$540.00	\$0.00
Task 5 - Traffic Signal Modification (TEDSI)	\$9,000.00	\$ -	100.00%	\$9,000.00	\$9,000.00	\$0.00
Task 6 - EHRA Coordination w/TEDSI	\$900.00	\$ -	100.00%	\$900.00	\$900.00	\$0.00
Sub-Total Change Order No. 2	\$66,970.00	\$ -	100.00%	\$66,970.00	\$66,970.00	\$0.00

ED

Totals	<u>\$562,948.00</u>	<u>\$26,600.00</u>	<u>95.27%</u>	<u>\$536,348.00</u>	<u>\$534,373.00</u>	<u>\$1,975.00</u>
--------	---------------------	--------------------	---------------	---------------------	---------------------	-------------------

TOTAL AMOUNT DUE THIS INVOICE

					<u>\$1,975.00</u>
	Contract	Authorized		Total Invoiced	Previously
	Amount	Amount		To Date	Invoiced Amount
	Remaining	Remaining		<u>\$536,348.00</u>	<u>\$534,373.00</u>
	<u>\$26,600.00</u>	<u>\$26,600.00</u>			

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:



 Vally Swann, C.P.A.
 Chief Financial Officer

Date	Employee	Units/Hours	Spent Amount	Notes
2/4/2020	Christopher Muellner	5.00	\$625.00	Preparation of exhibit for Cane Island Parkway Ph. 2
2/3/2020	Frederick Signorelli	3.00	\$450.00	Cane Island Parkway Phase 2. Oversee Chris & review an exhibit for the County.
2/5/2020	Frederick Signorelli	3.00	\$450.00	Cane Island Parkway Phase 2. Meeting at the County to discuss with contractor the expectations for this project.
2/18/2020	Frederick Signorelli	3.00	\$450.00	Cane Island Parkway Phase 2. Ground Breaking Ceremony. Respond to Huy for questions from Contractor.
		14.00	\$1,975.00	