

ARCHITECTURE
ENGINEERING
INTERIORS
PLANNING

PO 153660
DMS
REC 655994



FORT BEND COUNTY

US 90A @ SH 99; PURCHASE ORDER 153660

**INVOICE No.23
SERVICES FOR SEPTEMBER 1, 2021 TO SEPTEMBER 30, 2022**

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
FC 102 (110) (FEASIBILITY STUDIES)	\$ 184,365.00	100.0%	\$ 184,365.00	\$ 181,655.00	\$ 2,710.00
FC 120 (120) (ENVIRONMENTAL STUDIES AND PUBLIC INVOLVEMENT)	\$ 12,570.00	100.0%	\$ 12,570.00	\$ 11,941.50	\$ 628.50
FC 130 (130) (RIGHT-OF-WAY DATA)	\$ 28,240.00	98.0%	\$ 27,675.20	\$ 26,828.00	\$ 847.20
FC 145 (145) (MANAGING CONTRACTED/DONATED PE)	\$ 150,359.32	95.0%	\$ 142,841.35	\$ 142,841.35	\$ -
FC 160 (150) (DESIGN SURVEYS)	\$ 155,633.60	100.0%	\$ 155,633.60	\$ 155,633.60	\$ -
FC 160 (160) (ROADWAY DESIGN CONTROLS)	\$ 236,390.00	98.0%	\$ 231,662.20	\$ 224,570.50	\$ 7,091.70
FC 160 (161) (DRAINAGE)	\$ 311,826.05	95.0%	\$ 296,234.75	\$ 296,234.75	\$ -
FC 160 (162) (SIGNING, PAVEMENT MARKINGS & SIGNALS)	\$ 582,919.33	95.0%	\$ 553,773.36	\$ 542,114.98	\$ 11,658.38
FC 160 (163) (MISCELLANEOUS)	\$ 275,944.01	95.0%	\$ 262,146.81	\$ 262,146.81	\$ -
FC 160 (165) (TRAFFIC MANAGEMENT SYSTEMS)	\$ 1,094.18	0.0%	\$ -	\$ -	\$ -
FC 160 (170) (BRIDGE DESIGN)	\$ 30,280.00	100.0%	\$ 30,280.00	\$ 30,280.00	\$ -
FC 309 (CA SERVICES)	\$ 130,373.35	0.0%	\$ -		
TOTAL	\$ 2,099,994.84		\$ 1,897,182.27	\$ 1,874,246.49	\$ 22,935.78

TOTAL THIS INVOICE

\$ 22,935.78

OK. AIA.



October 26, 2022

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

3131 Briarpark Dr., Suite 200
Houston, TX 77042
713.622.1444
713.968.9333
www.pgal.com

**Ref: US 90A @ SH 99; Purchase Order No. 153660
Invoice No.23**

Dear Bassem:

The following is our status report for the US 90A @ SH 99 project for the period of September 1, 2022 to September 30, 2022:

Work completed during reporting period

- Held 90% utility coordination meeting and continued utility coordination.
- Obtained final approval for drainage report.
- Initiated preparation of general notes, utility certification and forms.

Work planned for coming month

- Complete plan review and QA/QC.
- Update utility conflict list based on current information.
- Update cost estimate, construction time estimate and complete required forms.

Issues to be resolved

- Continuing with completion of details and preparation for 95% submittal on December 2, 2022.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Costas Georghiou'.

Costas Georghiou, P.E.
Principal