



June 8, 2011

Mr. Dwayne Grigar
Fort Bend County Drainage District
1004 Blume Rd.
Rosenberg, Texas 77471

Dear Dwayne,

We are requesting a time extension of 47 days for delays beyond our control.

The following are the reasons for the delays:

1. There was a difference of opinion between the City of Sugar Land and TxDOT as to how the temporary traffic control should be set up. We were delayed 15 days waiting for a decision on how we were to proceed.
2. With the railroad bridge being in the wrong location the revised plans shifted wall "C" closer to the railroad tracks. Several different shoring plans were explored to resolve the problem and we were delayed 32 days.

This would establish a revised completion date of August 12, 2011. Please issue a change order at your earliest convenience.

Feel free to contact me at 281-261-5000 X152 should you have any questions.

Sincerely,

A handwritten signature in blue ink that reads "Steve Goolsby".

Steve Goolsby
Project Manager
Jerdon Enterprise, L.P.