

**REQUEST FOR EXTENSION OF TIME**

**PROJECT NO.:** Fort Bend Co. P.O. No. 58429

1  
Request No.

**PROJECT NAME:** Construction of Ditch H Extension to Oyster Creek in Sugar Land, TX

**OWNER:** Fort Bend County Drainage District

\*\*\*\*\*  
**CONTRACTOR:** Jerdon Enterprise, L.P.

We request extension of completion time on our Contract for the month of Oct/Nov in the amount of 15 calendar days specified as follows: (Please circle day of month)

① ② 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 ①9 ②0 ②1 ②2 ②3 ②4 ②5 ②6  
②7 ②8 ②9 ③0 ③1

**Reasons for Request:** There was a difference of opinion between the City of Sugar Land and TxDOT as to how the temporary traffic control should be set up. We were delayed 15 days waiting for a decision on how we were to proceed. October 19th to November 2nd.

By Steve Goolbsy 6/8/11  
Date

\*\*\*\*\*  
**ENGINEER:** Brown & Gay Engineers, Inc.

CWF Recommend approval for extension of 15 calendar days.  
\_\_\_\_\_ Recommend disapproval (see following comments)  
\_\_\_\_\_ Recommend disapproval of \_\_\_\_\_ calendar days.

By Wesley Jensen 6/10/11  
Date

\*\*\*\*\*  
**OWNER:** Fort Bend County Drainage District

Approved as recommended:

By Mark Vayla 6/10/11  
Date

Distribution: Engineer, Owner, Contractor

# REQUEST FOR EXTENSION OF TIME

PROJECT NO.: Fort Bend Co. P.O. No. 58429

2

Request No.

PROJECT NAME: Construction of Ditch H Extension to Oyster Creek in Sugar Land, TX

OWNER: Fort Bend County Drainage District

CONTRACTOR: Jerdon Enterprise, L.P.

We request extension of completion time on our Contract for the month of Feb Mar in the amount of 32 calendar days specified as follows: (Please circle day of month)

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26  
27 28 29 30 31

Reasons for Request: With the railroad bridge being in the wrong location the revised plans shifted wall "C" closer to the railroad tracks. Several different shoring plans were explored to resolve the problem and we were delayed 32 days. February 14th to March 17th.

By Steve Goolsby

Date

6/8/11

ENGINEER: Brown & Gay Engineers, Inc.

CWF

Recommend approval for extension of 32 calendar days.

Recommend disapproval (see following comments)

Recommend disapproval of \_\_\_\_\_ calendar days.

By

Wendy France

Date

6/10/11

OWNER: Fort Bend County Drainage District

Approved as recommended:

By

Mark Vajda

Date

6/10/11

Distribution: Engineer, Owner, Contractor