

BURK-KLEINPETER, INC.

ENGINEERS, ARCHITECTS, PLANNERS, ENVIRONMENTAL SCIENTISTS

CHAIRMAN OF THE BOARD
WM. R. "BIFF" BURK, III, PEVICE PRESIDENTS
HENRY M. PICARD, III, PE, PLS
PAUL L. WAIDHAS, AICP
RENÉ A. CHOPIN, III, PE
MARK K. ROBERTS, PEDIRECTORS
PERRY P. HOGAN, PE
ANTHONY C. MOSCHELLA, PEASSOCIATES
RANDOLPH C. CARMICHAEL, AICP
DANIEL S. CALUDA, JR.
DALE R. JENSEN, PE
REDDY M. NANDIPATI, PE
EDWIN E. ELAM, III, AICP
JOSÉ L. RODRIGUEZ, PE
TIM J. KOENIG, PE
ERIC J. DALLIMORE, EI
DAVID E. BOYD, PERichard Stolleis, PE
Fort Bend County Engineering
P1124-52 Blume Road
Rosenberg, TX 77471Trammel Fresno Road from Vicksburg Blvd. to Hurricane Lane
Fort Bend County Mobility project #755
P.O.#88266
BKI Project No. HO.12.001Invoice No: 52315
Invoice Period: 7/1/2011 through 12/31/2012
Invoice Amount: \$5,485.00TRAMMEL FRESNO ROAD EXTENSION
Vicksburg to Hurricane Lane
Missouri City, Texas4176 CANAL STREET, NEW ORLEANS, LA 70119-5994
TELEPHONE (504) 486-5901 FAX (504) 488-1714
P. O. BOX 19087, NEW ORLEANS, LA 70179-0087
WWW.BKIUSA.COM

OVER 100 YEARS OF SERVICE

December 31, 2012

FINAL INVOICEPRESIDENT
GEORGE C. KLEINPETER, JR., PEEXECUTIVE VICE PRESIDENTS
JAMES W. ARMBRUSTER
MICHAEL G. JACKSON, PE
BRUCE L. BADON, AICP
J. W. "BILL" GIARDINA, JR., PEREGIONAL VICE PRESIDENT- LA
MICHAEL D. CHOPIN, PESENIOR VICE PRESIDENT
SURESH I. SHAH, PEEMERITUS
JOSEPH H. PRANGE, JR., PE

WILLIAM R. BURK, JR., 1912-1986

Work Task Description	Contract Fee	Percent Complete	Invoiced to Date	Previously Invoiced	Amount Due This Invoice
DESIGN STUDIES (FC 110)	\$ 10,597.50	100%	\$ 10,597.50	\$ 10,597.50	\$ -
ENVIRONMENTAL STUDIES (FC 120)	\$ 90,765.00	25%	\$ 22,691.25	\$ 22,691.25	\$ -
RIGHT OF WAY DATA (FC 130) and FIELD SURVEYS (FC 150)	\$ 31,687.50	100%	\$ 31,687.50	\$ 31,687.50	\$ -
ROADWAY DESIGN (FC 160)	\$ 44,484.00	35%	\$ 15,569.40	\$ 15,569.40	\$ -
DRAINAGE DESIGN (FC 161)	\$ 49,125.00	25%	\$ 12,281.25	\$ 12,281.25	\$ -
SIGNING AND PAVEMENT MARKINGS (FC 162)	\$ 13,080.00	0%	\$ -	\$ -	\$ -
MISCELLANEOUS ROADWAY DESIGN (FC 163)	\$ 46,707.00	25%	\$ 11,676.75	\$ 11,676.75	\$ -
PROJECT MANAGEMENT	\$ 6,300.00	25%	\$ 1,575.00	\$ 1,575.00	\$ -
ESTIMATED DIRECT EXPENSES	\$ 2,910.00	8.32%	\$ 242.00	\$ 242.00	\$ -
PROJECT CLOSEOUT	\$ 5,485.00	100%	\$ 5,485.00	\$ -	\$ 5,485.00
Total Project Fee	\$ 301,141.00	35.96%	\$ 111,805.65	\$ 106,320.65	\$ 5,485.00

BKI Invoice No. 52315

HO.12.001.0100 \$ 3,500.00
HO.12.001.0400 \$ 1,985.00

NEW ORLEANS • BATON ROUGE • SHREVEPORT • TUSCALOOSA

BIRMINGHAM • MOBILE • HOUSTON • PASCAGOULA • GULFPORT

Jim Armbruster

From: Mike Jackson
Sent: Thursday, January 10, 2013 5:01 PM
To: Jim Armbruster
Subject: FW: Trammel Fresno Phase II

Jim – You can invoice them for \$5,485 as our termination fee for Phase II of Trammel Fresno. See below.

Michael G. Jackson, PE Executive Vice President and Chief Engineer

BK BURK-KLEINPETER, INC.

4176 Canal Street, New Orleans, LA 70119

Office: 504-486-5901 Fax: 504-483-6228

w w w . b k i u s a . c o m



From: Balmos, David [<mailto:David.Balmos@klotz.com>]
Sent: Thursday, October 18, 2012 4:36 PM
To: Mike Jackson
Cc: Jim Armbruster
Subject: RE: Trammel Fresno Phase II

Mike-

Please prepare a final invoice for the amount of your proposal (\$5,485). The County will pay this invoice and then send you a letter to terminate the contract.

David C. Balmos, PE
Vice President
Klotz Associates, Inc.
1160 Dairy Ashford, Suite 500
Houston, Texas 77079
o: 281-589-7257
m: 713-204-0763

From: Mike Jackson [<mailto:mjackson@bkusa.com>]
Sent: Wednesday, October 03, 2012 3:51 PM
To: Balmos, David
Cc: Jim Armbruster
Subject: RE: Trammel Fresno Phase II

David – Attached is our proposal for our costs to close out the Phase II Trammel Fresno services and turn over our files to your office. Please let us know if you have any questions.

Michael G. Jackson, PE Executive Vice President and Chief Engineer

BK BURK-KLEINPETER, INC.

4176 Canal Street, New Orleans, LA 70119

Office: 504-486-5901 Fax: 504-483-6228

w w w . b k i u s a . c o m



BURK-KLEINPETER, INC.

ENGINEERS, ARCHITECTS, PLANNERS, ENVIRONMENTAL SCIENTISTS

4176 CANAL STREET, NEW ORLEANS, LA 70119-5994
TELEPHONE (504) 486-5901 FAX (504) 488-1714
P. O. BOX 19087, NEW ORLEANS, LA 70179-0087
WWW.BKIUSA.COM



OVER 100 YEARS OF SERVICE

CHAIRMAN OF THE BOARD
WM. R. "BIFF" BURK, III, PE

VICE PRESIDENTS
HENRY M. PICARD, III, PE, PLS
PAUL L. WAIDHAS, AICP
RENÉ A. CHOPIN, III, PE
MARK K. ROBERTS, PE

DIRECTORS
PERRY P. HOGAN, PE
ANTHONY C. MOSCHELLA, PE

ASSOCIATES
RANDOLPH C. CARMICHAEL, AICP
DANIEL S. CALUDA, JR.
DALE R. JENSEN, PE
REDDY M. NANDIPATI, PE
EDWIN E. ELAM, III, AICP
JOSÉ L. RODRIGUEZ, PE
TIM J. KOENIG, PE
ERIC J. DALLIMORE, EI
DAVID E. BOYD, PE

PRESIDENT
GEORGE C. KLEINPETER, JR., PE

EXECUTIVE VICE PRESIDENTS
JAMES W. ARMBRUSTER
MICHAEL G. JACKSON, PE
BRUCE L. BADON, AICP
J. W. "BILL" GIARDINA, JR., PE

REGIONAL VICE PRESIDENT - LA
MICHAEL D. CHOPIN, PE

SENIOR VICE PRESIDENT
SURESH I. SHAH, PE

EMERITUS
JOSEPH H. PRANGE, JR., PE

WILLIAM R. BURK, JR., 1912-1986

October 3, 2012

David C. Balmos, P.E., Vice President
Klotz & Associates
1160 Dairy Ashford, Suite 500
Houston, TX, 77079

Re: Trammel-Fresno Road Phase II
Fort Bend Parkway to Vicksburg
Fort Bend County, Texas
Project Close Out
BKI Job HO.12.001

Dear Mr. Balmos:

Burk-Kleinpeter, Inc. (BKI) understands that the decision has been made to terminate our engineering agreement for the Trammel Fresno Road Widening Phase II, Ft Bend Parkway to Vicksburg. We hereby submit our fee proposal for the project close out costs for the project as per our discussion earlier this week. Please see the attached manhours and cost proposal for the termination services.

Sincerely,
Burk-Kleinpeter, Inc.
Engineers, Planners, Landscape Architects, Environmental Scientists

Michael G. Jackson, PE
Executive Vice President

Attachment



BATON ROUGE • NEW ORLEANS • SHREVEPORT • TUSCALOOSA

BIRMINGHAM • MOBILE • HOUSTON • PASCAGOULA • GULFPORT

FEE PROPOSAL

Trammel Fresno Roadway Widening Phase II
Fort Bend Toll Road to Vicksburg
Project Closeout
Fort Bend County

FEE ESTIMATE

Fort Bend Toll Road to Vicksburg

Category	Hours	Hourly Rate	Labor Fee
Principal	1 Hours @	\$ 260.00	\$ 260.00
Prj. Mgr.	5 Hours @	\$ 190.00	\$ 950.00
Sr. Engr.	0 Hours @	\$ 163.00	\$ 0.00
Engineer	8 Hours @	\$ 137.00	\$ 1,096.00
Sr Planner	16 Hours @	\$ 145.00	\$ 2,320.00
Technician	8 Hours @	\$ 73.00	\$ 584.00
Clerical	4 Hours @	\$ 55.00	\$ 220.00
Total Labor			\$ 5,430.00
Total Subconsultants: (from below)			\$ 0.00
Total Direct Cost: (from below)			\$ 55.00
LUMP SUM FEE:			\$ 5,485.00
Subconsultant Costs:			
Topographic Survey			\$ 0.00
Geotechnical Invest.			\$ 0.00
Direct Costs:			
Milage			\$ 0.00
Reproduction			\$ 50.00
			\$ 0.00
Subtotal:			\$ 50.00
Direct Cost Administration:			10% \$ 5.00
Total Direct Costs:			\$ 55.00