



DALY COMPANY

PO# 102224 0#241371

Attn: Laura Dougherty
Fort Bend County
1517 Eugene Heimann Circle #500
Richmond, TX 77469

170-10673-001

Fort Bend County Jail CHP Plant

PO #102224

Project

CHP Feasibility Study at Fort Bend County Jail located at 1410 Williams Way Blvd., Richmond, Texas

Professional Services Through August 30, 2013

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
CHP Feasibility Study	84,460.00	75.00	63,345.00	46,453.00	16,892.00
Total Fee	84,460.00		63,345.00	46,453.00	16,892.00
	Total Fee				16,892.00
Billing Limits	Current		Prior	To-Date	
Total Billings	16,892.00	4	46,453.00	63,345.00	
Limit				84,460.00	
Remaining				21,115.00	

Total this Invoice

PLEASE

REMIT TO:

INVOICE September 03, 2013

Invoice No:

Lockwood, Andrews & Newnam, Inc.

2925 Briarpark Drive, Suite 400

170-10673-001 - 4

Houston, Texas 77042

Attn: Accounts Receivable 713.266.6900 • Fax: 713.266.7191

\$16,892.00

Activities on this invoice:

Conducted progress meeting with Brady/Hagan Sizing of piping loop and heat exchangers

Coordinating relaying equipment with Centerpoint Distributed Generation Group

coordinating meetings with Centerpoint Engineering Group. Currently expected to occur week of 9/9/13

SEP - 3 2013 BY: