

FORT BEND COUNTY LEVEE IMPROVEMENT DISTRICT NO. 19

**c/o Allen Boone Humphries Robinson LLP
3200 Southwest Freeway, Suite 2600
Houston, TX 77027**

September 11, 2013

Fort Bend County, Precinct 4
12919 Dairy Ashford, Suite 200
Sugar Land, Texas 77478
Attn: The Honorable James Patterson

Re: Request for Payment pursuant to that certain Interlocal Agreement for Regional Road Improvements dated February 28, 2012 between Fort Bend County Levee Improvement District No. 19 (the "District"), Sienna Plantation Management District, and Fort Bend County (the "County") (the "Agreement")

Dear Honorable Patterson:

This letter shall serve as notice that 79% of the construction of water, sewer, drainage, and paving to serve LJ Parkway South, Phase VI, which is defined as Phase 3 of Mobility Project #751 in the Agreement, has been completed, as evidenced by the attached Pay Estimate No. 4. Pursuant to the Agreement, the County shall provide the remaining balance of 25% of \$2,400,000 to the District when 75% of the construction of Phase 3 has been completed. Substantial completion of the Phase 3 is anticipated by November 1, 2013. Please advance your share of the project in the amount of \$600,000 to the District within 30 days of the date of this letter.

Please note that at this time the total project cost is estimated to be \$6,352,156. The County's participation is the lesser of 38% of the total project costs or \$2,400,000. The current estimated 38% of the projects costs (\$2,413,819.28) exceeds the CAP. The Agreement calls for a final accounting or "true-up" within 30 days of the completion of the Project. If the final accounting shows that the County's share is less than \$2,400,000, we will refund that overpayment as required by the Agreement.

FORT BEND COUNTY LEVEE IMPROVEMENT
DISTRICT NO. 19



J. Michael Dinges
President, Board of Directors

Cc: Chad Hablinski, Costello, Inc.
The Honorable Robert Hebert, Fort Bend County Judge
Rich Muller, Allen Boone Humphries Robinson LLP
✓ Richard Stolleis, Fort Bend County Engineer