

MP

PO 124416  
Rec 336488  
11/14/15



EPIC Transportation Group, LP

800 Wilcrest Drive, Suite 240  
Houston, TX 77042  
Tel. 713-609-9416  
Fax. 713-609-9806

**INVOICE**

Fort Bend County  
301 Jackson Street, 4th Floor  
Richmond, TX 77469  
Attention: Ms. Jillian Hernandez

Invoice Date: 10-31-2015  
Project No. 13113  
Invoice No. 1612  
Purchase Order No. 124416

Professional Engineering Services in connection with Sycamore Road - from Eaglewood Trail to Rabb Road  
Reference P.O. Number 124416 and Project 13113 dated 4/2/2015  
Period of Services from 10/11/2015 through 10/31/2015.

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services (LS)</b>							
Roadway Design - EPIC	LS	\$27,090.00	\$6,772.50	75.00%	\$20,317.50	\$18,963.00	\$1,354.50
Survey - Weisser	LS	\$9,065.00	\$5,980.00	34.03%	\$3,085.00	\$3,085.00	\$0.00
Geotechnical - HVJ	LS	\$4,263.00	\$512.50	87.98%	\$3,750.50	\$3,750.50	\$0.00
Construction Phase - EPIC	TM	\$2,112.00	\$2,112.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$42,530.00	\$15,377.00	63.84%	\$27,153.00	\$25,798.50	\$1,354.50
<b>TOTAL AMOUNT DUE THIS INVOICE</b>							<b>\$1,354.50</b>

\$1,354.50

OK JSS  
11/12/15

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: M. Harish

Harish Narayanappa, PE, PTOE  
President

TBPE FIRM NO. F-11000



# **EPIC TRANSPORTATION GROUP, LP**

Engineering . Planning . Infrastructure . Construction

800 Wilcrest Drive, Suite 240, Houston, TX 77042

## **Progress Report**

<b>TO:</b> Mr. Tim Lyng, PE	<b>NUMBER OF PAGES INCLUDING COVER SHEET:</b> 1
<b>COMPANY:</b> Binkley & Barfield, Inc.	<b>DATE:</b> November 2, 2015
<b>PHONE:</b> <b>FAX:</b>	<b>FROM:</b> Harish Narayanappa, P.E., PTOE
<b>EMAIL:</b>	<b>PHONE:</b> 713/609-9416 <b>FAX:</b> 713/609-9416
<b>REF.:</b> Sycamore Road - from Eaglewood Trail to Rabb Road, Project 13113, P.O. Number 124416	<b>EMAIL:</b> hnarayanappa@epicgrouplp.com
<b>MEMO PERIOD:</b> From 10/11/15 to 10/31/15	<b>ETG PROJECT NO.:</b> 2015-1007

### **Activities to Date:**

- Cut sheets and worked on the 1) roadway layouts, 2) pavement markings, signing, SW3P and removal layout, 3) quantity sheet, and 4) typical sections.

### **Planned Activities:**

- Submit pre-final PS&E plans after obtaining ROW maps from Surveyor.

**Meetings:** None.

## Peterson, Jillian

---

**From:** Harish Narayanappa <hnarayanappa@epicgrouplp.com>  
**Sent:** Thursday, November 05, 2015 10:10 AM  
**To:** Peterson, Jillian  
**Subject:** FW: FBC Mobility: October invoice  
**Attachments:** 2015-1007 Invoices 1612.pdf

Morning Jillian,

Attached please find the October invoice for the Sycamore Road project.

Please see email/approval from Tommy Cromer below.

Please process.

Thanks,

### Harish Narayanappa, PE, PTOE

President

EPIC TRANSPORTATION GROUP, LP

TBPE Firm Number F-11000

800 Wilcrest Drive, Suite 240

Houston, Texas 77042

Tel. 713-609-9416; Fax. 713-609-9806

Cell. 713-703-5226

Email: [hnarayanappa@epicgrouplp.com](mailto:hnarayanappa@epicgrouplp.com)

[www.epicgrouplp.com](http://www.epicgrouplp.com)

*This e-mail and any attachments are for the sole use of the intended recipient(s) and may contain confidential and/or privileged material. If you are not the named recipient you should not read, distribute, copy or alter this email. Please contact the sender and delete the material from any computer. Any views or opinions expressed in this email are those of the author and do not represent those of the company. Warning: Although precautions have been taken to make sure no viruses are present in this email, the company cannot accept responsibility for any loss or damage that arise from the use of this email or attachments.*

---

**From:** Tommy V. Cromer [<mailto:tvc@binkleybarfield.com>]  
**Sent:** Thursday, November 05, 2015 9:48 AM  
**To:** Harish Narayanappa <hnarayanappa@epicgrouplp.com>  
**Cc:** Timothy J. Lyng <[TLyng@binkleybarfield.com](mailto:TLyng@binkleybarfield.com)>  
**Subject:** RE: FBC Mobility: October invoice

Harish,

Please use this email as BBI's approval for your invoice # 1612 for work performed from 10/11 thru 10/31. Please send this email along with your invoice / progress report to Fort Bend County for processing.

Thanks,

**Tommy V. Cromer, P.E.**  
Binkley & Barfield, Inc.  
Senior Project Manager  
713-869-3433

---

**From:** Harish Narayanappa [<mailto:hnarayanappa@epicgrouplp.com>]  
**Sent:** Thursday, November 05, 2015 9:30 AM  
**To:** Tommy V. Cromer <[tvc@binkleybarfield.com](mailto:tvc@binkleybarfield.com)>  
**Subject:** FBC Mobility: October invoice

Morning Tommy,

Attached please find the October invoice for Sycamore project.

Thanks,

**Harish Narayanappa, PE, PTOE**

President

**EPIC TRANSPORTATION GROUP, LP**

TBPE Firm Number F-11000

**800 Wilcrest Drive, Suite 240**

**Houston, Texas 77042**

Tel. 713-609-9416; Fax. 713-609-9806

Cell. 713-703-5226

Email: [hnarayanappa@epicgrouplp.com](mailto:hnarayanappa@epicgrouplp.com)

[www.epicgrouplp.com](http://www.epicgrouplp.com)

*This e-mail and any attachments are for the sole use of the intended recipient(s) and may contain confidential and/or privileged material. If you are not the named recipient you should not read, distribute, copy or alter this email. Please contact the sender and delete the material from any computer. Any views or opinions expressed in this email are those of the author and do not represent those of the company. Warning: Although precautions have been taken to make sure no viruses are present in this email, the company cannot accept responsibility for any loss or damage that arise from the use of this email or attachments.*