

Invoice

November 30, 2017

Fort Bend County Engineering Department 301 Jackson Street Richmond, TX 77469

Attention:

Mr. Richard W. Stolleis, P.E.

Invoice No.:

7039R2

AFLP Project No.: 12607.16

Project Name:

Greenbusch Road Improvements (Project No. 13312)

PO Number

Service Dates:

September 1, 2017 through November 30, 2017

Invoice Summary

Task Description	Contract	Percent	Amount	Previously	Current
Task Description	Amount	Complete	Complete	Invoiced	Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	87.50%	\$300,014.75	\$300,014.75	\$0.00
Scope Change	\$14,740.00	100.00%	\$14,740.00		\$14,740.00
Bid & Construction	\$15,260.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	95.00%	\$113,786.25	\$113,786.25	\$0.00
ROW Maps	\$50,905.00	80.00%	\$40,724.00	\$40,724.00	\$0.00
Geotech	\$19,800.00	/ 100.00%	\$19,800.00	\$19,800.00	\$0.00
Total	\$684,751.00	89.15%	\$610,462.00	\$595,722.00	\$14,740.00

Total Amount Due

\$14,740.00

Progress Report:

AFLP was directed to propose alternatives to avoid a large acquisition of ROW. Theses alternatives include

- *reduce the road from a 4 lane boulevard configuration to 3 undivided lanes
- *use of retaining walls

The compensation for this work is based on time and material utilized to develop the recommended alternatives as instructed by the County.

^{*}modify the maintenance access road

Aguirre & Fields, LP

Hours Detail by Employee & Project

12999 Jess Pirtle Blvd. Sugar Land, TX 77478-Tel: 281-340-8900

Printed on: 12/13/2017

Page 1 of 2

Filters Used:

- Time Entry Date: 11/1/2017 to 11/30/2017

- Project ID: 12607: to 12607: - Time Entry Tasks ID: 103: to 103:

Employee Name: Guillermo A. Benavides

	Tasks ID	Description	Hours
7: - Greenbu	sch Reconstruc	tion	
11/1/2017	103:	General Services-Bid Phase	5.00
11/3/2017	103:	General Services-Bid Phase	2.00
11/6/2017	103:	General Services-Bid Phase	2.00
11/7/2017	103:	General Services-Bid Phase	2.00
11/8/2017	103:	General Services-Bid Phase	4.00
11/9/2017	103:	General Services-Bid Phase	1.00
11/13/2017	103:	General Services-Bid Phase	4.00
11/14/2017	103:	General Services-Bid Phase	2.00
11/15/2017	103:	General Services-Bid Phase	4.00
11/16/2017	103:	General Services-Bid Phase	4.00
11/17/2017	103:	General Services-Bid Phase	4.00
		Projec	t Total: 34.00
		Employee	e Total: 34.00
	11/1/2017 11/3/2017 11/6/2017 11/7/2017 11/8/2017 11/9/2017 11/13/2017 11/14/2017 11/15/2017	7: - Greenbusch Reconstruct 11/1/2017 103: 11/3/2017 103: 11/6/2017 103: 11/7/2017 103: 11/8/2017 103: 11/9/2017 103: 11/13/2017 103: 11/14/2017 103: 11/15/2017 103: 11/15/2017 103:	7: - Greenbusch Reconstruction 11/1/2017 103: General Services-Bid Phase 11/3/2017 103: General Services-Bid Phase 11/6/2017 103: General Services-Bid Phase 11/7/2017 103: General Services-Bid Phase 11/8/2017 103: General Services-Bid Phase 11/9/2017 103: General Services-Bid Phase 11/9/2017 103: General Services-Bid Phase 11/13/2017 103: General Services-Bid Phase 11/14/2017 103: General Services-Bid Phase 11/15/2017 103: General Services-Bid Phase 11/16/2017 103: General Services-Bid Phase 11/16/2017 103: General Services-Bid Phase 11/17/2017 103: General Services-Bid Phase

Aguirre & Fields, LP

Hours Detail by Employee & Project

12999 Jess Pirtle Blvd. Sugar Land, TX 77478-Tel: 281-340-8900

Printed on: 12/13/2017

Page 2 of 2

Filters Used:

- Time Entry Date: 11/1/2017 to 11/30/2017

- Project ID: 12607: to 12607: - Time Entry Tasks ID: 103: to 103:

Employee Name: Robin X. Li

Date		Tasks ID	Description	Hours
1260	7: - Greenbu	sch Reconstruction	on	
WED	11/1/2017	103:	General Services-Bid Phase	9.00
THUR	11/2/2017	103:	General Services-Bid Phase	9.00
FRI	11/3/2017	103:	General Services-Bid Phase	4.00
MON	11/6/2017	103:	General Services-Bid Phase	2.00
TUES	11/7/2017	103:	General Services-Bid Phase	5.00
WED	11/8/2017	103:	General Services-Bid Phase	5.00
THUR	11/9/2017	103:	General Services-Bid Phase	5.00
FRI	11/10/2017	103:	General Services-Bid Phase	2.00
MON	11/13/2017	103:	General Services-Bid Phase	5.00
UES	11/14/2017	103:	General Services-Bid Phase	5.00
VED	11/15/2017	103:	General Services-Bid Phase	5.00
HUR	11/16/2017	103:	General Services-Bid Phase	5.00
RI	11/17/2017	103:	General Services-Bid Phase	4.00
			Project	Total: 65.00
			Employee	Total: 65.00

Svatek, Donna

From:

Harris, Britten

Sent:

Monday, January 08, 2018 1:54 PM

To:

Svatek, Donna

Subject:

FW: Greenbusch Invoices

Attachments:

Invoice 7035 12607.15 2017-11-30 FBC.pdf; Invoice 7039R2 12607.16 2017-11-30

FBC.pdf

From: Elise Dillow [mailto:edillow@spi-eng.com]

Sent: Monday, January 08, 2018 1:52 PM

To: Harris, Britten **Cc:** Peterson, Jillian

Subject: Greenbusch Invoices

Britten,

Attached are 2 invoices from Aguirre & Fields for Greenbusch Rd. I have reviewed the invoices and both look good. If you have any questions, please let me know.

Thank you,

Elise Dillow | E.I.T. p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com

Report This Message as Spam to FBCIT

Report This Message as Phishing to FBCIT

Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.