



PO #152921

oms Rec 447541

OTHON, INC.
11111 Wilcrest Green Drive, Suite 128
Houston, Texas 77042
713 975 8555 TEL
713 975 9068 FAX

CONSULTING ENGINEERS
Civil, Transportation, Environmental,
Construction Management

othoncorp@othon.com E-MAIL
www.othon.com WEBSITE

May 3, 2018

Fort Bend County
301 Jackson Street
Richmond, Texas 77469

Invoice No.: 9653
Othon Project No.: 17229136
Contract Amount: \$692,000.00

Attn: Richard Stolleis, P.E.

Fort Bend County 2013 Mobility Program				
April 1, 2018		To	April 30, 2018	
Project Description	Total to Date	Previously Invoiced	Amount Due	
Task 1: Bellaire - 13202	\$120,227.25	\$114,654.45	\$5,572.80	
Task 2: Chimney Rock - X20	\$30,459.15	\$30,459.15	\$0.00	
Task 3: W Airport Rt Turn Lane - 13411	\$31,832.10	\$31,832.10	\$0.00	
Task 4: Owens Road - 13403	\$65,517.30	\$63,951.30	\$1,566.00	
Task 5: Sugar Land Howell - 13211	\$83,118.30	\$62,517.30	\$20,601.00	
TOTAL	\$331,154.10	\$303,414.30	\$27,739.80	

Total Due This Invoice: **\$27,739.80**

This is to certify that statements made are correct and no payment has been received for services requested in this invoice.

Othon, Inc.

Robert E Baker
Sr Vice President

OK, JH
05/07/18



Task 1: Bellaire - 13202

Invoice No.: 9653**Invoice Period:** April 1, 2018**To** April 30, 2018**Othon Project No.:** 17229136**Labor - Othon, Inc.**

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	33.0	\$ 5,167.80
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 5,167.80

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	5.0	\$ 405.00
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ 405.00

Total Task 1: Bellaire - 13202

\$ 5,572.80



Task 4: Owens Road - 13403

Invoice No.: 9653**Invoice Period:** April 1, 2018**To** April 30, 2018**Othon Project No.:** 17229136**Labor - Othon, Inc.**

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	10.0	\$ 1,566.00
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 1,566.00

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	0.0	\$ -
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ -

Total Task 4: Owens Road - 13403	\$ 1,566.00
---	--------------------



Task 5: Sugar Land Howell - 13211

Invoice No.: 9653**Invoice Period:** April 1, 2018**To** April 30, 2018**Othon Project No.:** 17229136**Labor - Othon, Inc.**

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	55.0	\$ 8,613.00
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 8,613.00

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	148.0	\$ 11,988.00
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ 11,988.00

Task 5: Sugar Land Howell - 13211	\$ 20,601.00
--	---------------------

ROBERT E. BAKER

Timesheet Date: 04/27/2018

Project	Phase	Activity	Employee Type	Sat-21	Sun-22	Mon-23	Tue-24	Wed-25	Thu-26	Fri-27	Total
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			1.00	1.00	1.00	1.00	2.00	6.00
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			4.00	3.00	3.00	3.00	2.00	15.00
17229136 2013 Mobility Bond Program	Task 4: Owens Road - 13403	Billable Time	DIVISION MANAGER				2.00		1.00		3.00
Regular total				0.00	0.00	5.00	6.00	4.00	5.00	4.00	24.00
Timesheet total				0.00	0.00	5.00	6.00	4.00	5.00	4.00	24.00

Employee submitted	ROBERT E. BAKER	04/30/2018
Supervisor approved		
Accounting approved	SHARON D. NELSON	05/01/2018

Timesheet Date: 04/20/2018

Project	Phase	Activity	Employee Type	Sat-14	Sun-15	Mon-16	Tue-17	Wed-18	Thu-19	Fri-20	Total
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			1.00	1.00	1.00	1.00		4.00
17229136 2013 Mobility Bond Program	Task 4: Owens Road - 13403	Billable Time	DIVISION MANAGER				2.00		1.00		3.00
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			4.00	2.00	4.00	4.00		14.00
Regular total				0.00	0.00	5.00	5.00	5.00	5.00	0.00	21.00
Timesheet total				0.00	0.00	5.00	5.00	5.00	5.00	0.00	21.00

Employee submitted	ROBERT E. BAKER	04/23/2018
Supervisor approved	CHARLES A. OTHON	04/30/2018
Accounting approved	SHARON D. NELSON	04/24/2018

Timesheet Date: 04/13/2018

Project	Phase	Activity	Employee Type	Sat-07	Sun-08	Mon-09	Tue-10	Wed-11	Thu-12	Fri-13	Total
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			1.00	1.00	1.00	3.00	1.00	7.00
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			3.00	3.00	3.00	2.00	2.00	13.00
17229136 2013 Mobility Bond Program	Task 4: Owens Road - 13403	Billable Time	DIVISION MANAGER				1.00			1.00	2.00
Regular total				0.00	0.00	4.00	5.00	4.00	5.00	4.00	22.00
Timesheet total				0.00	0.00	4.00	5.00	4.00	5.00	4.00	22.00

Employee submitted	ROBERT E. BAKER	04/16/2018
Supervisor approved	CHARLES A. OTHON	04/30/2018
Accounting approved	SHARON D. NELSON	04/24/2018

Timesheet Date: 04/05/2018

Project	Phase	Activity	Employee Type	Sat-31	Sun-01	Mon-02	Tue-03	Wed-04	Thu-05	Fri-06	Total
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			5.00	1.00	3.00	3.00	4.00	16.00
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			1.00	2.00	4.00	4.00	2.00	13.00
17229136 2013 Mobility Bond Program	Task 4: Owens Road - 13403	Billable Time	DIVISION MANAGER					1.00		1.00	2.00
Regular total				0.00	0.00	6.00	3.00	8.00	7.00	7.00	31.00
Timesheet total				0.00	0.00	6.00	3.00	8.00	7.00	7.00	31.00

Employee submitted	ROBERT E. BAKER	04/09/2018
Supervisor approved	CHARLES A. OTHON	04/30/2018
Accounting approved	SHARON D. NELSON	04/10/2018

17229136



Partners for a Better Quality of Life



May 3, 2018

Invoice No:

FTBC1400082.01 - 4

Othon, Inc.
11111 Wilcrest Green, Suite 128
Houston, TX 77042

Project FTBC1400082.01 Construction Management for Various projects under 2013 Mobility Bond
Program in Precincts 2 & 4

Othon Project No.: 17229136

Professional Services from April 1, 2018 to April 30, 2018

Phase	01	Owens Road			
Total this Phase					0.00

Phase	02	Bellaire Blvd			
Professional Personnel					
			Hours	Rate	Amount
Inspector					
Regnier, Jeff			5.00	81.00	405.00
Totals			5.00		405.00
Total Labor					405.00
Total this Phase					\$405.00

Phase	03	Sugarland-Howell Rd			
Professional Personnel					
			Hours	Rate	Amount
Inspector					
Regnier, Jeff			148.00	81.00	11,988.00
Totals			148.00		11,988.00
Total Labor					11,988.00
Total this Phase					\$11,988.00
Total this Invoice					\$12,393.00

Outstanding Invoices

Number	Date	Balance
3	4/10/2018	10,489.50
Total		10,489.50

**REMIT PAYMENT TO:**

CP&Y, Inc.
1820 Regal Row, Ste. 200
Dallas TX 75235

11757 Katy Freeway, Suite 1540
Houston, Texas 77079
(p) 713.532.1730 · (f) 713.532.1734
www.cpyi.com



Respectfully submitted,



Gary Hodges

REMIT PAYMENT TO:

CP&Y, Inc.
1820 Regal Row, Ste. 200
Dallas TX 75235

11757 Katy Freeway, Suite 1540
Houston, Texas 77079
(p) 713.532.1730 · (f) 713.532.1734
www.cpyi.com



Billing Backup

Thursday, May 3, 2018

CP&Y

Invoice 4 Dated 5/3/2018

8:36:12 AM

Project	FTBC1400082.01	Construction Management for Various projects under 2013 Mobility Bond Program in Precincts 2 & 4
---------	----------------	--

Phase	02	Bellaire Blvd
-------	----	---------------

Professional Personnel

			Hours	Rate	Amount
Inspector					
31332	8 - Regnier, Jeff	4/26/2018	5.00	81.00	405.00
	Totals		5.00		405.00
	Total Labor				405.00

Total this Phase \$405.00

Phase	03	Sugarland-Howell Rd
-------	----	---------------------

Professional Personnel

			Hours	Rate	Amount
Inspector					
31332	8 - Regnier, Jeff	4/2/2018	10.00	81.00	810.00
31332	8 - Regnier, Jeff	4/3/2018	8.50	81.00	688.50
31332	8 - Regnier, Jeff	4/4/2018	9.00	81.00	729.00
31332	8 - Regnier, Jeff	4/5/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/6/2018	6.00	81.00	486.00
31332	8 - Regnier, Jeff	4/9/2018	6.00	81.00	486.00
31332	8 - Regnier, Jeff	4/10/2018	8.50	81.00	688.50
31332	8 - Regnier, Jeff	4/11/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/12/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/13/2018	6.50	81.00	526.50
31332	8 - Regnier, Jeff	4/16/2018	6.50	81.00	526.50
31332	8 - Regnier, Jeff	4/17/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/18/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/19/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/20/2018	6.00	81.00	486.00
31332	8 - Regnier, Jeff	4/23/2018	6.00	81.00	486.00
31332	8 - Regnier, Jeff	4/24/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	4/25/2018	8.50	81.00	688.50
31332	8 - Regnier, Jeff	4/26/2018	4.00	81.00	324.00
31332	8 - Regnier, Jeff	4/27/2018	6.50	81.00	526.50
	Totals		148.00		11,988.00
	Total Labor				11,988.00

Total this Phase \$11,988.00

Total this Project \$12,393.00

Total this Report \$12,393.00

REMIT PAYMENT TO:
CP&Y, Inc.
 1820 Regal Row, Ste. 200
 Dallas TX 75235

11757 Katy Freeway, Suite 1540
 Houston, Texas 77079
 (p) 713.532.1730 (f) 713.532.1734
 www.cpyi.com



Detailed Timesheet for the Period Ending 4/15/2018

Wednesday, May 2, 2018

3:01:23 PM

CP&Y

Employee 31332 Regnier, Jeff

Signed _____

Approved Electronically by: Hodges, Gary L 4/16/2018 7:21:38 AM

Posted

Organization CEI:CEI

FTBC140082.01
03

00

Fort Bend Mobility Construction Manageme
Sugarland-Howell Rd

Client: Othon, Inc.

Total Hr	Sun 4/1	Mon 4/2	Tue 4/3	Wed 4/4	Thu 4/5	Fri 4/6	Sat 4/7	Sun 4/8	Mon 4/9	Tue 4/10	Wed 4/11	Thu 4/12	Fri 4/13	Sat 4/14	Sun 4/15
Reg 70.50		8.00	8.00	8.00	8.00	4.50			5.00	8.00	8.00	8.00	5.00		
Ovt 8.00		2.00	.50	1.00		1.50			1.00	.50			1.50		

4/2 crews poured 300 yards of PCC for the westbound traffic. two truck were out of spec and were sent back.

4/3 crew forming up to pour pcc tommarow.

4/4 poured pcc on roadway from station 23+00 to station 34+00 at the apron area valero we had a few issues.

4/5 crews working on roadway prepaing steel placement and forms for tommarros pour.

4/6 crew poured 200 cubic yards of PCC for the new road northbound surgarland and howell.

4/9 crews working on roadway inspected the steel placement from station 15+39 to station 16+75 on surgarland and Howell. Then PCC was placed at 12:30 pm no notification was given.

4/10 crew placed steel and forms today.Curb was placed at 12 noon.

4/11 Contractor working on forming and getting ready to place PCC tommarow.wesley stopped by to check on things.

4/12 Contractor pouring PCC at surgarland and Howell sidewalk issues with staggering but worked out.

4/13 crew poured PCC for sidewalks northbound side 40 cyds total.

Detailed Timesheet for the Period Ending 4/30/2018

Wednesday, May 2, 2018

3:01:53 PM

CP&Y

Employee 31332 Regnier, Jeff

Signed _____

Approved Electronically by: Serrato, Veronica 5/1/2018 8:33:17 AM

Posted

Organization CEI:CEI

Vacation

Vacation

Reg

Total Hr	Mon 4/16	Tue 4/17	Wed 4/18	Thu 4/19	Fri 4/20	Sat 4/21	Sun 4/22	Mon 4/23	Tue 4/24	Wed 4/25	Thu 4/26	Fri 4/27	Sat 4/28	Sun 4/29	Mon 4/30
5.00															5.00

FTBC140082.01
03

Fort Bend Mobility Construction Manageme
Sugarland-Howell Rd

Client: Othon, Inc.

00

Reg

Ovt

63.00	6.50	8.00	8.00	8.00	3.50			6.00	8.00	8.50	4.00	2.50			
6.50					2.50							4.00			

4/16 contractor placed pcc for sidewalks today, 30 yards total no ADA ramps.
4/17 crews worked on pouring pcc at 3:30 pm and conued working on Bridge decking.
4/18 crews worked on forming up more ramps, and continued working on the bridge deck.
4/19 getting sidewalks ready to pour for friday, and ADA ramps.
4/20 crew poured sidewalks and ada ramps of 7 yards.
4/23 poured PCC at the bridge and the sidewalk.
4/24 contractor working on bridge deck and approach.
4/25 Crew poured apron at the southbound In. sub-contractor filled cracks.
4/26 crew working on forming at bridge sidewalk, and sub-contractor filling cracks on roadway.
4/27 poured pcc at sidewalk bridge deck

FTBC140082.01
02

Fort Bend Mobility Construction Manageme
Bellaire Blvd

Client: Othon, Inc.

00

Reg

5.00											5.00				
------	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--

4/26 crew poured back PCC for sidewalks.