

PO# 165957  
 OMS REC 503651



**INVOICE NO. FBC2019 LUDWIG-1005 (FINAL INVOICE)**

AUGUST 15, 2019

**INVOICE TO:**  
 STACY SLAWINSKI, P.E.  
 COUNTY ENGINEER  
 FORT BEND COUNTY  
 301 JACKSON STREET  
 RICHMOND, TEXAS 77469

**REFERENCE PROJECT:**  
 FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES TO BRAND  
 FBC PROJECT NUMBER 13208  
 PURCHASE ORDER NUMBER 165957

**SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019**

**DESCRIPTION: CONSTRUCTION MANAGEMENT AND CONSTRUCTION INSPECTION SERVICES**

SCOPE OF WORK	CONTRACT MAXIMUM FEE TOTAL	AMOUNT AUTHORIZED TO DATE	PERCENT COMPLETE TO DATE	AMOUNT INVOICED TO DATE	AMOUNT PREVIOUSLY INVOICED	AMOUNT PAID TO DATE	AMOUNT DUE THIS INVOICE
CONSTRUCTION MANAGEMENT AND CONSTRUCTION INSPECTION SERVICES	\$113,010.00	\$113,010.00	100.00%	\$113,010.00	\$103,005.00	\$103,005.00	\$10,005.00
CONSTRUCTION MANAGEMENT AND CONSTRUCTION INSPECTION SERVICES ADDENDUM NUMBER 1	\$65,682.00	\$65,682.00	100.00%	\$65,682.00	\$0.00	\$0.00	\$65,682.00
<b>SUBTOTAL</b>	<b>\$178,692.00</b>	<b>\$178,692.00</b>		<b>\$178,692.00</b>	<b>\$103,005.00</b>	<b>\$103,005.00</b>	<b>\$75,687.00</b>
<b>SUBTOTAL AMOUNT DUE THESE INVOICE</b>							<b>\$75,687.00</b>
<b>TOTAL AMOUNT DUE THESE INVOICE</b>							<b>\$75,687.00</b>

I CERTIFY THIS INVOICE TO BE TRUE AND CORRECT:

*E. E. Salazar, Jr., P.E.*

EPIFANIO E. SALAZAR, JR., P.E.  
 PRINCIPAL

*OK. AIA  
 8/20/2019*



**INVOICE NO. FBC2019 LUDWIG-1005**

**AUGUST 15, 2019**

**INVOICE TO:  
STACY SLAWINSKI, P.E.  
COUNTY ENGINEER  
FORT BEND COUNTY  
301 JACKSON STREET  
RICHMOND, TEXAS 77469**

**REFERENCE PROJECT:  
FORT BEND COUNTY  
PRECINCT 2 - MOBILITY PROJECTS  
LUDWIG LANE  
LIMITS: DULLES TO BRAND  
PURCHASE ORDER NUMBER 165957**

**SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019**

**TIME SUMMARY**

**EMPLOYEE: EDUARDO RODRIGUEZ - CONSTRUCTION INSPECTION**  
**LOADED HOURLY RATE (REGULAR) = \$105.00 PER HOUR**  
**EMPLOYEE: EPI SALAZAR - ENGINEERING/CONSTRUCTION MANAGEMENT**  
**LOADED HOURLY RATE (REGULAR) = \$120.00 PER HOUR**

<b>TASKS</b>	<b>REGULAR HOURS</b>	<b>EXTENDED COST</b>
<b>CONSTRUCTION INSPECTION</b>		
<b>CONSTRUCTION MANAGEMENT</b>		
<b>CONSTRUCTION INSPECTION DAILY LOG HOURS</b>	<b>648.00</b>	<b>\$68,040.00</b>
<b>ENGINEERING/CONSTRUCTION MANAGEMENT DAILY LOG HOURS</b>	<b>64.00</b>	<b>\$7,680.00</b>
<b>SUBTOTAL</b>		<b>\$75,720.00</b>
<b>MINUS CONTRACT MAXIMUM ADJUSTMENT</b>		<b>-\$33.00</b>
<b>TOTAL AMOUNT BILLABLE</b>		<b>\$75,687.00</b>



**PROGRESS REPORT NUMBER 6  
PROJECT STATUS**

Reference Project:

**Fort Bend County  
Precinct 2 – Mobility Projects  
Ludwig Lane – From Dulles To Brand  
Fort Bend County Project No. 13208  
P.O. Number: 165957**

---

**Project Status From February 1, 2019 To July 31, 2019:**

- A. Conrad Construction Co., Ltd. (CONRAD), initiated construction of this project on May 14, 2018 (Start Date).
- B. SES Consulting Engineers, Inc. (SES) has prepared the agenda for and attended the pre-construction meeting, all field meetings and monthly construction progress meetings for this project. Meetings have been conducted with FBC and FBCWCID#2.
- C. SES has reviewed and approved all contractor submittals to date for this project.
- D. SES has assisted CONRAD, with all existing private utility coordination (Comcast/CPE/Verizon), Jones And Carter and FBCWCID#2 water/sanitary utilities (existing and proposed).
- E. SES has assisted FBC and CONRAD, with the coordination of material testing and scheduling with PSIUSA.
- F. SES has assisted FBC and CONRAD, with request for information (RFI's) and any required design changes.
- G. SES has provided construction inspection services for FBC for this project.
- H. SES has assisted FBCWCID#2 with construction inspection services for this project.
- I. This project completed Substantial Completion Inspection on June 13, 2019. This project was inspected and approved by TDLR/TAS on June 14, 2019.
- J. All Punch List Items developed from the Substantial Completion have been completed by CONRAD.
- K. SES has processed and approved all Change Orders 1,2 and 3 for this project. SES has reviewed and processed the Final Pay Estimate submitted by the contractor for this project.

**Planned Activities For Next 30 Days:**

- 1. Provide FBC with Record Drawings for this project.

**Action Items from FBC Next 30 Days:**

- 2. None.



FORT BEND COUNTY

LUDWIG LANE

LIMITS: DULLES AVENUE TO BRAND LANE

FORT BEND COUNTY PROJECT NUMBER 13208

SES HORIZON PURCHASE ORDER 165957

DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION

SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SW3P	CHECKED TCP	INSPECTOR HOURS ON-SITE
Friday, February 1, 19	ER	10	Cloudy (69°)	Contractor (Conrad) installed bags to protect inlets from debris; fixed a leak located @ 4515 Ludwig Ln	NO	YES	YES	4
Saturday, February 2, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	NOT APPLICABLE N/A	N/A	N/A	N/A	N/A	0
Sunday, February 3, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, February 4, 19	ER	5	Cloudy (71°)	Contractor (Conrad) was Not-On-Site; planned to have crew installed crushed concrete on temporary driveways later on in the afternoon	NO	YES	YES	2
Tuesday, February 5, 19	ER	7	Cloudy (72°)	Contractor (Conrad) started excavation on southside of Ludwig Ln for sidewalk forming; installed crushed concrete on temporary driveways @ 4403 & 4515 Ludwig Ln	NO	YES	YES	5
Wednesday, February 6, 19	ER	5	Sunny (71°)	Contractor (Conrad) continued forming sidewalk on the southside of Ludwig Ln	NO	YES	YES	5
Thursday, February 7, 19	ER	5	Cloudy (62°)	Contractor (Conrad) continued forming sidewalk on the southside of Ludwig Ln; SES spoke to residents on preferred location of proposed mailbox; (Rained out after lunch)	NO	YES	YES	4
Friday, February 8, 19	ER	5	Cloudy (45°)	Contractor (Conrad) continued forming sidewalk; installed concrete on sidewalk	YES	YES	YES	6
Saturday, February 9, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, February 10, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, February 11, 19	ER	5	Partly Cloudy (72°)	Contractor (Conrad) continued forming of sidewalk; installed concrete on sidewalk	YES	YES	YES	6
Tuesday, February 12, 19	ER	5	Cloudy (65°)	Contractor (Conrad) continued forming of sidewalk	NO	YES	YES	4
Wednesday, February 13, 19	ER	10	Sunny (66°)	Contractor (Conrad) continued forming of sidewalk	NO	YES	YES	4
Thursday, February 14, 19	ER	10	Sunny (74°)	Contractor (Conrad) continued forming of sidewalk; installed concrete on sidewalk; adjusted existing storm sewer inlet	YES	YES	YES	8
Friday, February 15, 19	ER	10	Sunny (78°)	Contractor (Conrad) installed concrete on sidewalk	YES	YES	YES	4
Saturday, February 16, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, February 17, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, February 18, 19	ER	10	Partly Cloudy (70°)	Contractor (Conrad) formed and installed concrete on sidewalk @ Dulles Ave. and Ludwig Ln.	YES	YES	YES	6
Tuesday, February 19, 19	ER	10	Light Showers (50°)	Contractor (Conrad) installed pavers and truncated dome on sidewalk @ Dulles Ave. and Ludwig Ln.; SES worked on log and site photos	NO	YES	YES	6
Wednesday, February 20, 19	ER	10	Sunny (66°)	Contractor (Conrad) installed type-c modified inlet @ STA. 12+25.00 & STA. 10+11.44; installed concrete at both locations	YES	YES	YES	7



**FORT BEND COUNTY**  
**LUDWIG LANE**  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SW3P	CHECKED TCP	INSPECTOR HOURS ON-SITE
Thursday, February 21, 19	ER	5	Light Showers (55°)	Contractor (Conrad) did some housekeeping; Conrad left site early due to bad weather	NO	YES	YES	4
Friday, February 22, 19	ER	5	Cloudy (72°)	Contractor (Conrad) started grading @ R.O.W. on the southside of Ludwig Ln preparing for sodding	NO	YES	YES	5
Saturday, February 23, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, February 24, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, February 25, 19	ER	5	Partly Cloudy (59°)	Contractor (Conrad) started installing crushed concrete in driveways @ 4525 & 4527 Ludwig Ln	NO	YES	YES	5
Tuesday, February 26, 19	ER	5	Showers (65°)	Contractor (Conrad) started installing sand @ southside R.O.W.; started installed sod	NO	YES	YES	5
Wednesday, February 27, 19	ER	10	Cloudy (72°)	Contractor (Conrad) started road excavation on northside of Ludwig Ln; continued sodding on southside of Ludwig Ln	NO	YES	YES	7
Thursday, February 28, 19	ER	10	Cloudy (68°)	Contractor (Conrad) continued road excavation on northside of Ludwig Ln; installed temporary driveways on northside	NO	YES	YES	7
Friday, March 1, 19	ER	10	Cloudy (66°)	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	YES	YES	YES	8
Saturday, March 2, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, March 3, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, March 4, 19	ER	10	Cloudy (43°)	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	YES	YES	YES	8
Tuesday, March 5, 19	ER	10	Partly Cloudy (50°)	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	YES	YES	YES	9
Wednesday, March 6, 19	ER	10	Partly Cloudy (61°)	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	YES	YES	YES	8
Thursday, March 7, 19	ER	10	Partly Cloudy (70°)	Contractor (Conrad) installed inlet and 24" RCP @ STA. 3+98.00 and STA. 5+37.76	YES	YES	YES	8
Friday, March 8, 19	ER	10	Partly Cloudy (82°)	Contractor (Conrad) installed inlet and 24" RCP @ STA. 10+11.44; continued road excavation	YES	YES	YES	8
Saturday, March 9, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, March 10, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, March 11, 19	ER	10	Cloudy (59°)	Contractor (Conrad) continued installing sanitary service lines on northside; continued road excavation on northside	YES	YES	YES	8
Tuesday, March 12, 19	ER	10	Cloudy (72°)	Contractor (Conrad) continued installing sanitary service lines on northside; continued road excavation on northside; started removing abandoned water line	YES	YES	YES	8



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SW3P	CHECKED TCP	INSPECTOR HOURS ON-SITE
Wednesday, March 13, 19	ER	10	Partly Cloudy (71°)	Contractor (Conrad) continued installing inlet and 24" RCP @ STA. 14+60.00; continued road excavation	YES	YES	YES	7
Thursday, March 14, 19	ER	10	Partly Cloudy (77°)	Contractor (Conrad) continued installing inlet and 24" RCP @ STA. 11+35.00; continued road excavation; continued removing abandoned water line	YES	YES	YES	7
Friday, March 15, 19	ER	10	Sunny (63°)	Contractor (Conrad) continued road excavation on northside; cut and plug existing water line on the corner of Brand Ln. and Ludwig Ln.	NO	YES	YES	7
Saturday, March 16, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, March 17, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, March 18, 19	ER	10	Cloudy (68°)	Contractor (Conrad) continued road excavation on northside of Ludwig Ln.; grated around existing water meter @ 4527 Ludwig Ln.	NO	YES	YES	7
Tuesday, March 19, 19	ER	10	Sunny (65°)	Contractor (Conrad) continued road excavation prepping for lime stabilized subgrade scheduled for 3/20/19; installed crushed concrete @ driveway located @ STA. 6+68.00	NO	YES	YES	7
Wednesday, March 20, 19	ER	10	Sunny ( 69°)	Contractor (Conrad) installed lime stabilized subgrade from STA. 2+44.00 TO STA. 6+74.00; installed inlet protection barrier	YES	YES	YES	7
Thursday, March 21, 19	ER	5	Sunny (71°)	Contractor (Conrad) continued road excavation prepping for lime stabilized subgrade; installed temporary driveways	NO	YES	YES	6
Friday, March 22, 19	ER	5	Sunny (72°)	Contractor (Conrad) continued road excavation prepping for lime stabilized subgrade; installed temporary driveways	NO	YES	YES	6
Saturday, March 23, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, March 24, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, March 25, 19	ER	5	Partly Cloudy (74°)	Contractor (Conrad) installed lime stabilized subgrade from STA. 6+74.00 TO 9+06.00	YES	YES	YES	7
Tuesday, March 26, 19	ER	10	Sunny (75°)	Contractor (Conrad) installed type C-1 inlet @ STA. 8+04.00; installed lime stabilized subgrade @ STA. 9+06.00 TO 11+38.00	YES	YES	YES	8
Wednesday, March 27, 19	ER	5	Sunny (72°)	Contractor (Conrad) installed lime stabilized subgrade @ STA. 11+38.00 TO STA. 16+05.00; started road forming on northside of Ludwig Ln.	YES	YES	YES	8
Thursday, March 28, 19	ER	20	Partly Cloudy (72°)	Contractor (Conrad) installed expansion joints, cut and tied steel	YES	YES	YES	7
Friday, March 29, 19	ER	20	Partly Cloudy (73°)	Contractor (Conrad) installed expansion joints, cut and tied steel	NO	YES	YES	7
Saturday, March 30, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, March 31, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, April 1, 19	ER	20	Sunny (65°)	Contractor (Conrad) installed concrete paving @ STA. 2+85.00 TO 7+18.00	YES	YES	YES	8



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SWJP	CHECKED TCP	INSPECTOR HOURS ON-SITE
Tuesday, April 2, 19	ER	15	Sunny (72°)	Contractor (Conrad) continued forming @ northside of Ludwig Ln.; full depth sawcut; grading	NO	YES	YES	6
Wednesday, April 3, 19	ER	15	Partly Cloudy (73°)	Contractor (Conrad) cut and tied steel @ northside of Ludwig Ln.; (STA. 7+18.00 TO 11+55.00)	NO	YES	YES	6
Thursday, April 4, 19	ER	15	Partly Cloudy (82°)	Contractor (Conrad) installed concrete paving @ STA. 7+18.00 TO 11+55.00; set pins and grade	YES	YES	YES	7
Friday, April 5, 19	ER	15	Partly Cloudy (84°)	Contractor (Conrad) placed forms and grade @ STA. 11+55.00 TO 16+05.00	NO	YES	YES	7
Saturday, April 6, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, April 7, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, April 8, 19	ER	15	Sunny (84°)	Contractor (Conrad) continued placing forms and grade on northside of Ludwig Ln.	NO	YES	YES	7
Tuesday, April 9, 19	ER	15	Sunny (91°)	Contractor (Conrad) continued placing forms and grade on northside of Ludwig Ln.	NO	YES	YES	6
Wednesday, April 10, 19	ER	15	Sunny (90°)	Contractor (Conrad) installed concrete paving	YES	YES	YES	8
Thursday, April 11, 19	ER	15	Partly Cloudy (81°)	Contractor (Conrad) placed forms and grade @ Ludwig Ln. and Dulles Ave. intersection	NO	YES	YES	6
Friday, April 12, 19	ER	20	Partly Cloudy (77°)	Contractor (Conrad) placed forms and grade @ the Ludwig Ln. and Dulles Ave. intersection; installed inlet @ STA. 8+04.00	NO	YES	YES	8
Saturday, April 13, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, April 14, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, April 15, 19	ER	15	Sunny (81°)	Contractor (Conrad) installed concrete paving @ Ludwig Ln. and Dulles Ave. intersection	YES	YES	YES	7
Tuesday, April 16, 19	ER	15	Sunny (82°)	Contractor (Conrad) installed inlet @ STA. 10+11.44 and @ STA. 11+35.00; lowered inlet @ STA. 3+98.00	NO	YES	YES	7
Wednesday, April 17, 19	ER	15	Partly Cloudy (77°)	Contractor (Conrad) continued placing forms and grade on northside of Ludwig Ln.	NO	YES	YES	7
Thursday, April 18, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Rain (79°)	Contractor (Conrad) Not-On-Site due to bad weather	NO	YES	YES	0
Friday, April 19, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	National Day Off (Good Friday)	N/A	N/A	N/A	0
Saturday, April 20, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, April 21, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SW3P	CHECKED TCP	INSPECTOR HOURS ON-SITE
Monday, April 22, 19	ER	15	Sunny (79°)	Contractor (Conrad) installed curb on the northside of Ludwig Ln.; installed concrete	YES	YES	YES	7
Tuesday, April 23, 19	ER	5	Partly Cloudy (77°)	Contractor (Conrad) formed and graded driveway @ 4310 Ludwig Ln.	NO	YES	YES	6
Wednesday, April 24, 19	ER	5	Sunny (82°)	Contractor (Conrad) installed concrete driveways @ 4310 Ludwig Ln.	YES	YES	YES	6
Thursday, April 25, 19	ER	5	Sunny (86°)	Contractor (Conrad) formed and graded driveway @ 4320 Ludwig Ln.; installed concrete driveway @ 4320 Ludwig Ln.	YES	YES	YES	7
Friday, April 26, 19	ER	5	Sunny (90°)	Contractor (Conrad) formed and graded driveway @ 4406/4410 Ludwig Ln.; installed concrete @ 4406/4410 Ludwig Ln.	YES	YES	YES	7
Saturday, April 27, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, April 28, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, April 29, 19	ER	5	Sunny (88°)	Contractor (Conrad) formed and graded driveway @ 4510 Ludwig Ln.; installed concrete @ 4510 Ludwig Ln.	YES	YES	YES	7
Tuesday, April 30, 19	ER	5	Sunny (86°)	Contractor (Conrad) removed 1173 Lf. Of existing concrete pipe; removed low profile concrete barrier; installed inlet protection gravel bags; formed and graded driveway	NO	YES	YES	8
Wednesday, May 1, 19	ER	10	Sunny (86°)	Contractor (Conrad) formed and installed driveway @ 4418 Ludwig Ln.	YES	YES	YES	6
Thursday, May 2, 19	ER	10	Sunny (88°)	Contractor (Conrad) formed and installed driveway @ 4430 Ludwig Ln.	YES	YES	YES	6
Friday, May 3, 19	ER	10	Partly Cloudy (81°)	Contractor (Conrad) formed and installed driveway @ 4502 Ludwig Ln.	YES	YES	YES	6
Saturday, May 4, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, May 5, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, May 6, 19	ER	10	Sunny (86°)	Contractor (Conrad) formed and installed driveway @ 4522 Ludwig Ln. and 767 Dulles Ave.; sawcut driveway @ 735 Dulles Ave.	YES	YES	YES	6
Tuesday, May 7, 19	ER	10	Cloudy (81°)	Contractor (Conrad) formed driveway @ 4400/4406 Ludwig Ln.	NO	YES	YES	7
Wednesday, May 8, 19	ER	10	Cloudy (84°)	Contractor (Conrad) started demolition of curb @ northside of Ludwig Ln.	NO	YES	YES	6
Thursday, May 9, 19	ER	10	Partly Cloudy (93°)	Contractor (Conrad) installed concrete @ 4400/4406 Ludwig Ln.; finished curb demolition	YES	YES	YES	7
Friday, May 10, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Cloudy (77°)	Contractor (Conrad) Not-On-Site due to bad weather	NO	YES	YES	0
Saturday, May 11, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SWJP	CHECKED TCP	INSPECTOR HOURS ON-SITE
Sunday, May 12, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, May 13, 19	ER	10	Sunny (84°)	Contractor (Conrad) clean-up curb rebar; formed and installed sidewalk @ Dulles Ave. and Ludwig Ln.	YES	YES	YES	7
Tuesday, May 14, 19	ER	5	Sunny (88°)	Contractor (Conrad) formed driveway @ 4330 Ludwig Ln.	NO	YES	YES	6
Wednesday, May 15, 19	ER	5	Sunny (87°)	Contractor (Conrad) formed and installed concrete @ 4330/4402 Ludwig Ln.	YES	YES	YES	8
Thursday, May 16, 19	ER	10	Sunny (89°)	Contractor (Conrad) formed driveway @ 735 Dulles Ave.	NO	YES	YES	7
Friday, May 17, 19	ER	10	Sunny (88°)	Contractor (Conrad) installed concrete @ 735 Dulles Ave.; removed firehydrant @ STA. 9+55.00	YES	YES	YES	8
Saturday, May 18, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Sunday, May 19, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, May 20, 19	ER	4	Sunny (91°)	Contractor (Conrad) installed curb on northside of Ludwig Ln.	YES	YES	YES	7
Tuesday, May 21, 19	ER	0	Sunny (90°)	Contractor (Conrad) Not-On-Site; Lab and subcontractor cored the road	YES	YES	YES	4
Wednesday, May 22, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (91°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Thursday, May 23, 19	ER	3	Sunny (88°)	Contractor (Conrad) did housekeeping on road	NO	YES	YES	4
Friday, May 24, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (89°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Saturday, May 25, 19	ES	4	Sunny (88°)	Contractor (Conrad) formed sidewalk on northside of Ludwig Ln.	NO	YES	YES	4
Sunday, May 26, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	N/A	N/A	N/A	0
Monday, May 27, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	National Holiday Contractor (Conrad) Not-On-Site	N/A	N/A	N/A	0
Tuesday, May 28, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (90°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Wednesday, May 29, 19	ER	15	Sunny (90°)	Contractor (Conrad) installed seal on road; continue forming sidewalk at northside sidewalk	NO	YES	YES	7
Thursday, May 30, 19	ER	15	Cloudy (95°)	Contractor (Conrad) installed concrete sidewalk @ northside of Ludwig Ln.	YES	YES	YES	8
Friday, May 31, 19	ER	15	Sunny (97°)	Contractor (Conrad) installed concrete sidewalk @ northside of Ludwig Ln.	YES	YES	YES	8



FORT BEND COUNTY

LUDWIG LANE

LIMITS: DULLES AVENUE TO BRAND LANE

FORT BEND COUNTY PROJECT NUMBER 13208

SES HORIZON PURCHASE ORDER 165957

DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION

SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SW3P	CHECKED TDP	INSPECTOR HOURS ON-SITE
Saturday, June 1, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, June 2, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, June 3, 19	ER	5	Sunny (89°)	Contractor (Conrad) removed gate @ 735 Dulles Ave.; Backfilled @ R.O.W. prepping for sod at northside of Ludwig Ln.	NO	YES	YES	7
Tuesday, June 4, 19	ER	9	Sunny (95°)	Contractor (Conrad) continued forming and installing concrete in sidewalk @ northside of Ludwig Ln.; removed storm inlet @ STA. 2+81.50	YES	YES	YES	7
Wednesday, June 5, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Rain (84°)	Contractor (Conrad) Not-On-Site due to bad weather	NO	YES	YES	0
Thursday, June 6, 19	ER	10	Sunny (100°)	Contractor (Conrad) formed slope paving @ STA. 10+92.00/STA. 12+25.00/STA. 13+61.00/STA. 13+63.00	NO	YES	YES	8
Friday, June 7, 19	ER	10	Sunny (97°)	Contractor (Conrad) installed driveway @ 4311 1/2 Ludwig Ln./4416 Ludwig Ln.; installed concrete slope paving @ STA. 10+92.00/STA. 13+61.00/STA. 13+63.00; installed curb @ 735 Dulles Ave.; installed sidewalk @ STA. 2+80.00	NO	YES	YES	8
Saturday, June 8, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, June 9, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, June 10, 19	ER	10	Sunny (93°)	Contractor (Conrad) installed concrete slope paving @ STA. 12+25.00; reinstalled fence @ 4418 Ludwig Ln.	NO	YES	YES	7
Tuesday, June 11, 19	ER	10	Sunny (91°)	Contractor (Conrad) started installing temporary road markers and permanent crosswalk @ intersections Ludwig Ln. and Dulles Ave./Ludwig Ln. and Brand Ln.	NO	YES	YES	7
Wednesday, June 12, 19	ER	5	Sunny (85°)	Contractor (Conrad) continued installing temporary road markers	NO	YES	YES	7
Thursday, June 13, 19	ER	10	Sunny (85°)	Contractor (Conrad), Fort Bend County, SES Horizon and WCID #2 conducted substantial completion walk through	NO	YES	YES	7
Friday, June 14, 19	ER	5	Sunny (93°)	Contractor (Conrad) started housekeeping @ yard site; TDLR inspection	NO	YES	YES	4
Saturday, June 15, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, June 16, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, June 17, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Rain (82°)	Contractor (Conrad) Not-On-Site due to bad weather	NO	YES	YES	0
Tuesday, June 18, 19	ER	5	Sunny (87°)	Contractor (Conrad) cleaned out manholes	NO	YES	YES	4
Wednesday, June 19, 19	ER	5	Sunny (87°)	Contractor (Conrad) sealed/grout inlets; removed wooden forms from inside of modified type-c inlets	NO	YES	YES	4
Thursday, June 20, 19	ER	5	Sunny (88°)	Contractor (Conrad) removed all installed pvc pipe @ curb faces/under sidewalk; continued fixing seal on inlets	NO	YES	YES	6



**FORT BEND COUNTY**

LUDWIG LANE

LIMITS: DULLES AVENUE TO BRAND LANE

FORT BEND COUNTY PROJECT NUMBER 13208

SES HORIZON PURCHASE ORDER 165957

DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION

SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SWJP	CHECKED TCP	INSPECTOR HOURS ON-SITE
Friday, June 21, 19	ER	5	Partly Cloudy (93*)	Contractor (Conrad) reinstalled broken curb	NO	YES	YES	4
Saturday, June 22, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, June 23, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, June 24, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Rain (85*)	Contractor (Conrad) Not-On-Site due to bad weather	NO	YES	YES	0
Tuesday, June 25, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Rain (82*)	Contractor (Conrad) Not-On-Site due to bad weather	NO	YES	YES	0
Wednesday, June 26, 19	ER	5	Cloudy (87*)	Contractor (Conrad) grind pavement to eliminate bird baths; reinstalled pavers @ 805 Dulles Ave.	NO	YES	YES	4
Thursday, June 27, 19	ER	5	Partly Cloudy (91*)	Contractor (Conrad) continued reinstalling broken curbs; resealing inlets; lowered existing water meters	NO	YES	YES	5
Friday, June 28, 19	ER	5	Sunny (95*)	Contractor (Conrad) installed drain popper @ all removed pvc pipe curb faces; installed new STOP sign @ Dulles Ave and Ludwig Ln	NO	YES	YES	3
Saturday, June 29, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, June 30, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, July 1, 19	ER	5	Sunny (94*)	Contractor (Conrad) continued cleaning debris of road; graded site yard; leveled existing water meters	NO	YES	YES	2
Tuesday, July 2, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (91*)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Wednesday, July 3, 19	ER	5	Partly Cloudy (91*)	Contractor (Conrad) started pre-installation of mailboxes; Housekeeping	NO	YES	YES	2
Thursday, July 4, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	National holiday; Contractor (Conrad) Not-On-Site	NO	N/A	N/A	0
Friday, July 5, 19	ER	4	Sunny (93*)	Contractor (Conrad) performed housekeeping on job site	NO	YES	YES	2
Saturday, July 6, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, July 7, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, July 8, 19	ER	5	Sunny (96*)	Contractor (Conrad) assembled mailboxes	NO	YES	YES	3
Tuesday, July 9, 19	ER	5	Sunny (98*)	Contractor (Conrad) continued installation of mailboxes; sawcut sidewalk for mailbox permanent installation	NO	YES	YES	3
Wednesday, July 10, 19	ER	5	Sunny (97*)	Contractor (Conrad) continued installation of mailboxes; sawcut sidewalk for mailbox permanent installation	NO	YES	YES	3



**FORT BEND COUNTY**

LUDWIG LANE

LIMITS: DULLES AVENUE TO BRAND LANE

FORT BEND COUNTY PROJECT NUMBER 13208

SES HORIZON PURCHASE ORDER 165957

DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION

SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEO/LAB PRESENT	CHECKED SW3P	CHECKED TCP	INSPECTOR HOURS ON-SITE
Thursday, July 11, 19	ER	5	Sunny (95°)	Contractor (Conrad) continued installation of mailboxes; sawcut sidewalk for mailbox permanent installation; removed pavers and installed concrete @ 805 Dulles Ave.	NO	YES	YES	3
Friday, July 12, 19	ER	5	Sunny (97°)	Contractor (Conrad) removed debris from road	NO	YES	YES	2
Saturday, July 13, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, July 14, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, July 15, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (90°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Tuesday, July 16, 19	ER	4	Sunny (93°)	Contractor (Conrad) installed steel plate @ 4402 Ludwig Ln driveway	NO	YES	YES	2
Wednesday, July 17, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (96°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Thursday, July 18, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (97°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Friday, July 19, 19	ER	5	Sunny (95°)	Contractor (Conrad) removed steel plate and installed steel boot @ 4402 Ludwig Ln.	NO	YES	YES	2
Saturday, July 20, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, July 21, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, July 22, 19	ER	5	Partly Cloudy (82°)	Contractor (Conrad) started permanent road stripping; continued installing mailboxes	NO	YES	YES	4
Tuesday, July 23, 19	ER	5	Partly Cloudy (85°)	Contractor (Conrad) continued installing permanent road stripping	NO	YES	YES	4
Wednesday, July 24, 19	ER	5	Sunny (86°)	Contractor (Conrad) continued installing permanent mailboxes; installed address numbers on mailbox	NO	YES	YES	4
Thursday, July 25, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (85°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Friday, July 26, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (90°)	Contractor (Conrad) Not-On-Site	NO	YES	YES	0
Saturday, July 27, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Sunday, July 28, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	N/A	N/A	NO	N/A	N/A	0
Monday, July 29, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (93°)	Contractor (Conrad) Not-On-Site	NO	N/A	N/A	0
Tuesday, July 30, 19	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Sunny (95°)	Contractor (Conrad) Not-On-Site	NO	N/A	N/A	0



**FORT BEND COUNTY**  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165587  
 DAILY CONSTRUCTION ACTIVITY LOG - CONSTRUCTION INSPECTION  
 SERVICE PERIOD: FEBRUARY 1, 2015 TO JULY 31, 2015

DATE	INSPECTOR ON-SITE	NUMBER OF CONTRACTORS EMPLOYEES ON-SITE	WEATHER CONDITIONS	CONSTRUCTION ACTIVITY	GEOLAB	CHECKED	CHECKED	INSPECTOR HOURS
					PRESENT	SWSP	TCP	ON-SITE
Wednesday, July 31, 15	CONTRACTOR NOT ON SITE	CONTRACTOR NOT ON SITE	Partly Cloudy (92%)	Contractor (Conrad) Not-On-Site	NO	N/A	N/A	0
SUBTOTAL OF MANHOURS								648.00



**FORT BEND COUNTY**

**LUDWIG LANE**

LIMITS: DULLES AVENUE TO BRAND LANE

FORT BEND COUNTY PROJECT NUMBER 13208

SES HORIZON PURCHASE ORDER 165957

DAILY CONSTRUCTION ACTIVITY LOG - ENGINEERING

SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Friday, February 1, 19	EES	Contractor (Conrad) installed bags to protect inlets from debris; fixed a leak located @ 4515 Ludwig Ln	0.5
Saturday, February 2, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, February 3, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, February 4, 19	EES	Contractor (Conrad) was Not-On-Site; planned to have crew installed crushed concrete on temporary driveways later on in the afternoon	0.5
Tuesday, February 5, 19	EES	Contractor (Conrad) started excavation on southside of Ludwig Ln for sidewalk forming; installed crushed concrete on temporary driveways @ 4403 & 4515 Ludwig Ln	0.5
Wednesday, February 6, 19	EES	Contractor (Conrad) continued forming sidewalk on the southside of Ludwig Ln	0.5
Thursday, February 7, 19	EES	Contractor (Conrad) continued forming sidewalk on the southside of Ludwig Ln; SES spoke to residents on preferred location of proposed mailbox; (Rained out after lunch)	0.5
Friday, February 8, 19	EES	Contractor (Conrad) continued forming sidewalk; installed concrete on sidewalk	0.5
Saturday, February 9, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, February 10, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, February 11, 19	EES	Contractor (Conrad) continued forming of sidewalk; installed concrete on sidewalk	0.5
Tuesday, February 12, 19	EES	Contractor (Conrad) continued forming of sidewalk	0.5
Wednesday, February 13, 19	EES	Contractor (Conrad) continued forming of sidewalk	0.5
Thursday, February 14, 19	EES	Contractor (Conrad) continued forming of sidewalk; installed concrete on sidewalk; adjusted existing storm sewer inlet	0.5
Friday, February 15, 19	EES	Contractor (Conrad) installed concrete on sidewalk	0.5
Saturday, February 16, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, February 17, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, February 18, 19	EES	Contractor (Conrad) formed and installed concrete on sidewalk @ Dulles Ave. and Ludwig Ln.	0.5
Tuesday, February 19, 19	EES	Contractor (Conrad) installed pavers and truncated dome on sidewalk @ Dulles Ave. and Ludwig Ln; SES worked on log and site photos	0.5
Wednesday, February 20, 19	EES	Contractor (Conrad) installed type-c modified inlet @ STA. 12+25.00 & STA. 10+11.44; installed concrete at both locations	0.5



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Thursday, February 21, 19	EES	Contractor (Conrad) did some housekeeping; Conrad left site early due to bad weather	0.5
Friday, February 22, 19	EES	Contractor (Conrad) started grading @ R.O.W. on the southside of Ludwig Ln preparing for sodding	0.5
Saturday, February 23, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, February 24, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, February 25, 19	EES	Contractor (Conrad) started installing crushed concrete in driveways @ 4525 & 4527 Ludwig Ln	0.5
Tuesday, February 26, 19	EES	Contractor (Conrad) started installing sand @ southside R.O.W.; started installed sod	0.5
Wednesday, February 27, 19	EES	Contractor (Conrad) started road excavation on northside of Ludwig Ln; continued sodding on southside of Ludwig Ln	0.5
Thursday, February 28, 19	EES	Contractor (Conrad) continued road excavation on northside of Ludwig Ln; installed temporary driveways on northside	0.5
Friday, March 1, 19	EES	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	0.5
Saturday, March 2, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, March 3, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, March 4, 19	EES	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	0.5
Tuesday, March 5, 19	EES	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	0.5
Wednesday, March 6, 19	EES	Contractor (Conrad) continued road excavation on northside; installed temporary driveways; started connection of sanitary lines	0.5
Thursday, March 7, 19	EES	Contractor (Conrad) installed inlet and 24" RCP @ STA. 3+98.00 and STA. 6+37.76	0.5
Friday, March 8, 19	EES	Contractor (Conrad) installed inlet and 24" RCP @ STA. 10+11.44; continued road excavation	0.5
Saturday, March 9, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, March 10, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, March 11, 19	EES	Contractor (Conrad) continued installing sanitary service lines on northside; continued road excavation on northside	0.5
Tuesday, March 12, 19	EES	Contractor (Conrad) continued installing sanitary service lines on northside; continued road excavation on northside; started removing abandoned water line	0.5



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Wednesday, March 13, 19	EES	Contractor (Conrad) continued installing inlet and 24" RCP @ STA. 14+60.00; continued road excavation	0.5
Thursday, March 14, 19	EES	Contractor (Conrad) continued installing inlet and 24" RCP @ STA. 11+35.00; continued road excavation; continued removing abandoned water line	0.5
Friday, March 15, 19	EES	Contractor (Conrad) continued road excavation on northside; cut and plug existing water line on the corner of Brand Ln. and Ludwig Ln.	0.5
Saturday, March 16, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, March 17, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, March 18, 19	EES	Contractor (Conrad) continued road excavation on northside of Ludwig Ln.; grated around existing water meter @ 4527 Ludwig Ln.	0.5
Tuesday, March 19, 19	EES	Contractor (Conrad) continued road excavation prepping for lime stabilized subgrade scheduled for 3/20/19; installed crushed concrete @ driveway located @ STA. 6+58.00	0.5
Wednesday, March 20, 19	EES	Contractor (Conrad) installed lime stabilized subgrade from STA. 2+44.00 TO STA. 6+74.00; installed inlet protection barrier	0.5
Thursday, March 21, 19	EES	Contractor (Conrad) continued road excavation prepping for lime stabilized subgrade; installed temporary driveways	0.5
Friday, March 22, 19	EES	Contractor (Conrad) continued road excavation prepping for lime stabilized subgrade; installed temporary driveways	0.5
Saturday, March 23, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, March 24, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, March 25, 19	EES	Contractor (Conrad) installed lime stabilized subgrade from STA. 6+74.00 TO 9+06.00	0.5
Tuesday, March 26, 19	EES	Contractor (Conrad) installed type C-1 inlet @ STA. 8+04.00; installed lime stabilized subgrade @ STA. 9+06.00 TO 11+38.00	0.5
Wednesday, March 27, 19	EES	Contractor (Conrad) installed lime stabilized subgrade @ STA. 11+38.00 TO STA. 16+05.00; started road forming on northside of Ludwig Ln	0.5
Thursday, March 28, 19	EES	Contractor (Conrad) installed expansion joints, cut and tied steel	0.5
Friday, March 29, 19	EES	Contractor (Conrad) installed expansion joints, cut and tied steel	0.5
Saturday, March 30, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, March 31, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, April 1, 19	EES	Contractor (Conrad) installed concrete paving @ STA. 2+85.00 TO 7+18.00	0.5



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13298  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Tuesday, April 2, 19	EES	Contractor (Conrad) continued forming @ northside of Ludwig Ln.; full depth sawcut; grading	0.5
Wednesday, April 3, 19	EES	Contractor (Conrad) cut and tied steel @ northside of Ludwig Ln.; (STA. 7+18.00 TO 11+55.00)	0.5
Thursday, April 4, 19	EES	Contractor (Conrad) installed concrete paving @ STA. 7+18.00 TO 11+55.00; set pins and grade	0.5
Friday, April 5, 19	EES	Contractor (Conrad) placed forms and grade @ STA. 11+55.00 TO 16+05.00	0.5
Saturday, April 6, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, April 7, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, April 8, 19	EES	Contractor (Conrad) continued placing forms and grade on northside of Ludwig Ln.	0.5
Tuesday, April 9, 19	EES	Contractor (Conrad) continued placing forms and grade on northside of Ludwig Ln.	0.5
Wednesday, April 10, 19	EES	Contractor (Conrad) installed concrete paving	0.5
Thursday, April 11, 19	EES	Contractor (Conrad) placed forms and grade @ Ludwig Ln. and Dulles Ave. intersection	0.5
Friday, April 12, 19	EES	Contractor (Conrad) placed forms and grade @ the Ludwig Ln. and Dulles Ave. intersection; installed inlet @ STA. 8+04.00	0.5
Saturday, April 13, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, April 14, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, April 15, 19	EES	Contractor (Conrad) installed concrete paving @ Ludwig Ln. and Dulles Ave. intersection	0.5
Tuesday, April 16, 19	EES	Contractor (Conrad) installed inlet @ STA. 10+11.44 and @ STA. 11+35.00; lowered inlet @ STA. 3+98.00	0.5
Wednesday, April 17, 19	EES	Contractor (Conrad) continued placing forms and grade on northside of Ludwig Ln.	0.5
Thursday, April 18, 19	EES	Contractor (Conrad) Not-On-Site due to bad weather	0.5
Friday, April 19, 19	CONTRACTOR NOT ON SITE	National Day Off (Good Friday)	0.0
Saturday, April 20, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, April 21, 19	CONTRACTOR NOT ON SITE	N/A	0.0



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG - ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Monday, April 22, 19	EES	Contractor (Conrad) installed curb on the northside of Ludwig Ln.; installed concrete	0.5
Tuesday, April 23, 19	EES	Contractor (Conrad) formed and graded driveway @ 4310 Ludwig Ln.	0.5
Wednesday, April 24, 19	EES	Contractor (Conrad) installed concrete driveways @ 4310 Ludwig Ln.	0.5
Thursday, April 25, 19	EES	Contractor (Conrad) formed and graded driveway @ 4320 Ludwig Ln.; installed concrete driveway @ 4320 Ludwig Ln.	0.5
Friday, April 26, 19	EES	Contractor (Conrad) formed and graded driveway @ 4406/4410 Ludwig Ln.; installed concrete @ 4406/4410 Ludwig Ln.	0.5
Saturday, April 27, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, April 28, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, April 29, 19	EES	Contractor (Conrad) formed and graded driveway @ 4510 Ludwig Ln.; installed concrete @ 4510 Ludwig Ln.	0.5
Tuesday, April 30, 19	EES	Contractor (Conrad) removed 1173 LI. Of existing concrete pipe; removed low profile concrete barrier; installed inlet protection gravel bags; formed and graded driveway	0.5
Wednesday, May 1, 19	EES	Contractor (Conrad) formed and installed driveway @ 4418 Ludwig Ln.	0.5
Thursday, May 2, 19	EES	Contractor (Conrad) formed and installed driveway @ 4430 Ludwig Ln.	0.5
Friday, May 3, 19	EES	Contractor (Conrad) formed and installed driveway @ 4502 Ludwig Ln.	0.5
Saturday, May 4, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, May 5, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, May 6, 19	EES	Contractor (Conrad) formed and installed driveway @ 4522 Ludwig Ln. and 767 Dulles Ave.; sawcut driveway @ 735 Dulles Ave.	0.5
Tuesday, May 7, 19	EES	Contractor (Conrad) formed driveway @ 4400/4406 Ludwig Ln.	0.5
Wednesday, May 8, 19	EES	Contractor (Conrad) started demolition of curb @ northside of Ludwig Ln.	0.5
Thursday, May 9, 19	EES	Contractor (Conrad) installed concrete @ 4400/4406 Ludwig Ln.; finished curb demolition	0.5
Friday, May 10, 19	EES	Contractor (Conrad) Not-On-Site due to bad weather	0.5
Saturday, May 11, 19	CONTRACTOR NOT ON SITE	N/A	0.0



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Sunday, May 12, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, May 13, 19	EES	Contractor (Conrad) clean-up curb rebar; formed and installed sidewalk @ Dulles Ave. and Ludwig Ln.	0.5
Tuesday, May 14, 19	EES	Contractor (Conrad) formed driveway @ 4330 Ludwig Ln.	0.5
Wednesday, May 15, 19	EES	Contractor (Conrad) formed and installed concrete @ 4330/4402 Ludwig Ln.	0.5
Thursday, May 16, 19	EES	Contractor (Conrad) formed driveway @ 735 Dulles Ave.	0.5
Friday, May 17, 19	EES	Contractor (Conrad) installed concrete @ 735 Dulles Ave.; removed firehydrant @ STA. 9+55.00	0.5
Saturday, May 18, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, May 19, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, May 20, 19	EES	Contractor (Conrad) installed curb on northside of Ludwig Ln.	0.5
Tuesday, May 21, 19	EES	Contractor (Conrad) Not-On-Site; Lab and subcontractor cored the road	0.5
Wednesday, May 22, 19	EES	Contractor (Conrad) Not-On-Site	0.5
Thursday, May 23, 19	EES	Contractor (Conrad) did housekeeping on road	0.5
Friday, May 24, 19	EES	Contractor (Conrad) Not-On-Site	0.5
Saturday, May 25, 19	EES	Contractor (Conrad) formed sidewalk on northside of Ludwig Ln.	0.0
Sunday, May 26, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, May 27, 19	CONTRACTOR NOT ON SITE	National Holiday Contractor (Conrad) Not-On-Site	0.0
Tuesday, May 28, 19	EES	Contractor (Conrad) Not-On-Site	0.5
Wednesday, May 29, 19	EES	Contractor (Conrad) installed seal on road; continue forming sidewalk at northside sidewalk	0.5
Thursday, May 30, 19	EES	Contractor (Conrad) installed concrete sidewalk @ northside of Ludwig Ln.	0.5
Friday, May 31, 19	EES	Contractor (Conrad) installed concrete sidewalk @ northside of Ludwig Ln.	0.5



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Saturday, June 1, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, June 2, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, June 3, 19	EES	Contractor (Conrad) removed gate @ 735 Dulles Ave.; Backfilled @ R.O.W. prepping for sod at northside of Ludwig Ln.	0.5
Tuesday, June 4, 19	EES	Contractor (Conrad) continued forming and installing concrete in sidewalk @ northside of Ludwig Ln.; removed storm inlet @ STA. 2+81.50	0.5
Wednesday, June 5, 19	EES	Contractor (Conrad) Not-On-Site due to bad weather	0.5
Thursday, June 6, 19	EES	Contractor (Conrad) formed slope paving @ STA. 10+92.00/STA. 12+25.00/STA. 13+61.00/STA. 13+63.00	0.5
Friday, June 7, 19	EES	Contractor (Conrad) installed driveway @ 4311 1/2 Ludwig Ln./4410 Ludwig Ln.; installed concrete slope paving @ STA. 19+92.00/STA. 13+61.00/STA. 13+63.00; installed curb @ 735 Dulles Ave.; installed sidewalk @ STA. 2+80.00	0.5
Saturday, June 8, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, June 9, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, June 10, 19	EES	Contractor (Conrad) installed concrete slope paving @ STA. 12+25.00; reinstalled fence @ 4418 Ludwig Ln.	0.5
Tuesday, June 11, 19	EES	Contractor (Conrad) started installing temporary road markers and permanent crosswalk @ intersections Ludwig Ln. and Dulles Ave./Ludwig Ln. and Brand Ln.	0.5
Wednesday, June 12, 19	EES	Contractor (Conrad) continued installing temporary road markers	4.0
Thursday, June 13, 19	EES	Contractor (Conrad), Fort Bend County, SES Horizon and WCID #2 conducted substantial completion walk through	6.5
Friday, June 14, 19	EES	Contractor (Conrad) started housekeeping @ yard site; TDLR inspection	4.0
Saturday, June 15, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, June 16, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, June 17, 19	EES	Contractor (Conrad) Not-On-Site due to bad weather	0.5
Tuesday, June 18, 19	EES	Contractor (Conrad) cleaned out manholes	0.5
Wednesday, June 19, 19	EES	Contractor (Conrad) sealed/grout inlets; removed wooden forms from inside of modified type-c inlets	0.5
Thursday, June 20, 19	EES	Contractor (Conrad) removed all installed pvc pipe @ curb faces/under sidewalk; continued fixing seal on inlets	0.5



FORT BEND COUNTY  
 LUDWIG LANE  
 LIMITS: DULLES AVENUE TO BRAND LANE  
 FORT BEND COUNTY PROJECT NUMBER 13208  
 SES HORIZON PURCHASE ORDER 165957  
 DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING  
 SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Friday, June 21, 19	EES	Contractor (Conrad) reinstalled broken curb	0.5
Saturday, June 22, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, June 23, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, June 24, 19	EES	Contractor (Conrad) Not-On-Site due to bad weather	0.0
Tuesday, June 25, 19	EES	Contractor (Conrad) Not-On-Site due to bad weather	0.0
Wednesday, June 26, 19	EES	Contractor (Conrad) grind pavement to eliminate bird baths; reinstalled pavers @ 805 Dulles Ave.	0.0
Thursday, June 27, 19	EES	Contractor (Conrad) continued reinstalling broken curbs; resealing inlets; lowered existing water meters	0.0
Friday, June 28, 19	EES	Contractor (Conrad) installed drain popper @ all removed pvc pipe curb faces; installed new STOP sign @ Dulles Ave and Ludwig Ln	0.0
Saturday, June 29, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, June 30, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, July 1, 19	EES	Contractor (Conrad) continued cleaning debris of road; graded site yard; leveled existing water meters	0.0
Tuesday, July 2, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Wednesday, July 3, 19	EES	Contractor (Conrad) started pre-installation of mailboxes; Housekeeping	0.0
Thursday, July 4, 19	EES	National holiday; Contractor (Conrad) Not-On-Site	0.0
Friday, July 5, 19	EES	Contractor (Conrad) performed housekeeping on job site	0.0
Saturday, July 6, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, July 7, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, July 8, 19	EES	Contractor (Conrad) assembled mailboxes	0.0
Tuesday, July 9, 19	EES	Contractor (Conrad) continued installation of mailboxes; sawcut sidewalk for mailbox permanent installation	0.0
Wednesday, July 10, 19	EES	Contractor (Conrad) continued installation of mailboxes; sawcut sidewalk for mailbox permanent installation	0.0



**FORT BEND COUNTY**

LUDWIG LANE

LIMITS: DULLES AVENUE TO BRAND LANE

FORT BEND COUNTY PROJECT NUMBER 13208

SES HORIZON PURCHASE ORDER 165957

DAILY CONSTRUCTION ACTIVITY LOG ENGINEERING

SERVICE PERIOD: FEBRUARY 1, 2019 TO JULY 31, 2019

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Thursday, July 11, 19	EES	Contractor (Conrad) continued installation of mailboxes; sawcut sidewalk for mailbox permanent installation; removed pavers and installed concrete @ 805 Dulles Ave.	0.0
Friday, July 12, 19	EES	Contractor (Conrad) removed debris from road	0.0
Saturday, July 13, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, July 14, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, July 15, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Tuesday, July 16, 19	EES	Contractor (Conrad) installed steel plate @ 4402 Ludwig Ln driveway	0.0
Wednesday, July 17, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Thursday, July 18, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Friday, July 19, 19	EES	Contractor (Conrad) removed steel plate and installed steel boot @ 4402 Ludwig Ln.	0.0
Saturday, July 20, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, July 21, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, July 22, 19	EES	Contractor (Conrad) started permanent road stripping; continued installing mailboxes	0.5
Tuesday, July 23, 19	EES	Contractor (Conrad) continued installing permanent road stripping	0.5
Wednesday, July 24, 19	EES	Contractor (Conrad) continued installing permanent mailboxes; installed address numbers on mailbox	0.5
Thursday, July 25, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Friday, July 26, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Saturday, July 27, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Sunday, July 28, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Monday, July 29, 19	CONTRACTOR NOT ON SITE	N/A	0.0
Tuesday, July 30, 19	CONTRACTOR NOT ON SITE	N/A	0.0



**FORT BEND COUNTY**  
**LUDWIG LANE**  
**LIMITS: DULLES AVENUE TO BRAND LANE**  
**FORT BEND COUNTY PROJECT NUMBER 13208**  
**SES HORIZON PURCHASE ORDER 168957**  
**DAILY CONSTRUCTION ACTIVITY LOG - ENGINEERING**  
**SERVICE PERIOD: FEBRUARY 1, 2015 TO JULY 31, 2018**

DATE	ENGINEER ON-SITE	CONSTRUCTION OBSERVATION ACTIVITY	ENGINEER HOURS ON-SITE
Wednesday, July 31, 19	CONTRACTOR NOT ON SITE	N/A	0.0
		SUBTOTAL OF MANHOURS	64.00

## **Svatek, Donna**

---

**From:** Epi Salazar <epi.salazar@seshorizon.com>  
**Sent:** Monday, August 19, 2019 1:34 PM  
**To:** ENGINvoices; Svatek, Donna  
**Cc:** Crawford, Wesley  
**Subject:** FBC Ludwig Invoice 19-0815 FBC Ludwig Invoice FBC2019 LUDWIG-1005  
**Attachments:** 19-0815 FBC Ludwig Invoice FBC2019 LUDWIG-1005.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna – attached is our invoice for services to date for this project (Construction Management And Construction Inspection Services).

Please use drop box link below to download photos and videos. Let us know if you require any assistance with the download.

[FBC Ludwig Construction Site Photos And Video](#)

**Epifanio (Epi) Salazar, Jr., P.E.**  
SES Horizon Consulting Engineers, Inc.  
10101 Southwest Freeway  
Suite 400  
Houston, Texas 77074

(713) 988-5504 (Office)  
(713) 988-1441 (Facsimile)  
(281) 635-1881 (Mobile)

