



Fort Bend County Engineering
FORT BEND COUNTY, TEXAS

J. Stacy Slawinski, P.E.
County Engineer

October 16, 2020

Commissioner W. A. "Andy" Meyers
Fort Bend County Precinct 3
22333 Grand Corner Drive
Katy, Texas 77494

RE: Temporary Road Closure – Cane Island Parkway between FM 1463 and Kingsland Boulevard (Mobility Project #17308-Cane Island Pkwy Seg. 2)

Dear Commissioner:

We are requesting temporary road closure of Cane Island Parkway from FM 1463 to Kingsland Boulevard during construction, pursuant to Section 251.011 of the Texas Transportation Code. The request for temporary road closure date is October 30, 2020 (9:00 p.m.) to November 2, 2020 (5:00 a.m.). Should the work not be able to be completed due to weather or other reasons, the backup closure date will be November 6, 2020 (9:00 p.m.) to November 9, 2020 (5:00 a.m.). This closure is necessary for the staging of concrete pumping equipment needed to pour the new bridge deck over Willow Fork Buffalo Bayou.

The request will be placed on the October 27, 2020, Commissioners Court agenda. The detour and traffic control plan is attached. Advance warning signage will be posted prior to the road closure.

Should you have any questions please do not hesitate to call me at 281-633-7513.

Sincerely,

Sean Eglinton, PE, CFM

Assistant County Engineer – Permits and Construction

Attachments: Contractor request letter and detour map

cc: Mr. Michael Boenig, Allgood Construction Co., Inc. michael@allgoodconstruction.com
Mr. Clifford Halvorsen, AECOM Clifford.Halvorsen@aecom.com
Mr. Wesley Crawford, FBC Engineering
Mr. Brian Fields, FBC Road & Bridge
Maj. Chad Norvell, FBC Sheriff's Office
Mr. Michael Nixon, FBC EMS
File

222 PENNBRIGHT DRIVE, SUITE 230
HOUSTON, TX. 77090

PHONE (281) 350-3500



October 6, 2020

Fort Bend County Travis Annex
301 Jackson Street, Suite 201
Richmond, TX. 77469

PSC Letter: 10802-004

Attention: Huy Ton
Construction Manager - AECOM

Reference: Project: 17308
Location: Cane Island Parkway – Phase 2
County: Fort Bend

Subject: Bridge Deck Concrete Placement

Dear Mr. Ton,

Pursuant to Article 14 of the Fort Bend County Project Manual for Project 17308, James Construction Group (JCG) requests a full continuous closure of Cane Island Parkway from FM1463 to Kingsland Boulevard beginning Friday, 2020.10.30 at 09:00PM and ending on Monday, 2020.11.02 at 05:00AM in order to place the concrete bridge deck for Phase 2 of the Cane Island Parkway Project. Due to the tight access between the existing and newly constructed bridges, JCG would like to utilize the existing bridge for pump truck setup in order to place the concrete bridge deck during the weekend of 2020.10.30 through 2020.11.02 (backup date of 2020.11.06-2020.11.09). JCG plans to close the roadway down Friday evening to prep for concrete placement and begin pouring as early as 04:00AM on Saturday morning. JCG intends to pour the bridge deck (and both approach slabs) continuously once started and following completion, JCG will reopen the roadway to the general public. JCG plans to utilize the TCP that was previously created for girder placement.

Prior to the operation occurring, JCG will hold a pre-activity meeting between themselves, the pump truck provider, concrete batch plant, and representatives from FBC to review the operation, equipment setup/layout, and hourly schedule to ensure compliance.

Should you have any questions, please contact me at 832.649.9605 or by email at cmoline@prim.com.

Sincerely,

A handwritten signature in blue ink, appearing to read "Craig Moline". The signature is stylized with a large, looped "C" and a long, sweeping underline.

Craig Moline
Project Manager

