December 31, 2021



PAS Property Acquisition Services, LLC Guy Matula Fort Bend Conty Enghering Jillian Hernandez 301 Jackson Rich

AGENDA

Bill to:

Richmond TX 77469

Invoice # 8154 PAS Property Acquisition Services, LLC. 19855 Southwest Freeway, Suite 200 Sugar Land, TX 77479

(281) 343-7171

Project Name:

Fort Bend County PO #167431

Project:	Estimate		Prev. Billed	Cu	rrent	Amou	nt Remaining
Bamore RdSegment 2	\$	51,300.00	87,576.25	\$	-	\$	(36,276.25)
Old Needville Fairchilds Rd.	\$	216,650.00	101,422.50			\$	115,227.50
Benton RdSegment 1	\$	59,850.00	122,216.25			\$	(62,366.25)
Sims Rd.	\$	42,750.00	14,687.50			\$	28,062.50
Williams School Rd.	\$	34,200.00	-			\$	34,200.00
Bryan Rd.	\$	25,650.00	59,643.75	\$	3,651.25	\$	(37,645.00)
Mason Rd. (401)	\$	76,950.00	98,416.25			\$	(21,466.25)
Harlem Rd.	\$	41,200.00	14,943.75	\$	831.25	\$	25,425.00
Voss Rd.	\$	51,300.00	-			\$	51,300.00
Mason Rd. (405)	\$	17,100.00	3,335.00			\$	13,765.00
Owens Rd.	\$	59,850.00	-			\$	59,850.00
Beechnut St.	\$	68,400.00	91,707.50	\$		\$	(23,307.50)
Madden Rd.	\$	25,650.00	22,320.00	\$	-	\$	3,330.00
Clodine Rd.	\$	17,100.00	37,323.75	\$		\$	(20,223.75)
Rohan Rd	\$	34,200.00	91,013.75	\$	1,926.25	\$	(58,740.00)
John Sharp	\$	42,750.00	53,802.50	\$	460.00	\$	(11,512.50)
FM 521	\$	189,600.00	244,688.75	\$	4,567.50	\$	(59,656.25)
Reading Road	\$	42,000.00	131,303.75	\$	1,531.25	\$	(90,835.00)
Ransom Rd	\$	6,000.00	7,086.25			\$	(1,086.25)
South Post Oak Blvd.	\$	55,000.00	4,597.50	\$	796.25	\$	49,606.25
Land Planning, Demo & Est.	\$	42,000.00	-			\$	42,000.00
Duhacsek Park	\$	3,000.00	3,000.00	\$		\$	
FM 762 Williams Way	\$	7,500.00	7,263.75	\$	-	\$	236.25
FM 521 Phase II	\$	291,600.00	3,437.50	\$	4,527.50	\$	283,635.00
10th Street	\$	641,000.00	17,253.75	\$	16,227.50	\$	607,518.75
	\$	1,270,500.00	1,217,040.00	\$	34,518.75	\$	18,941.25

Work Requested:	refformed Right-of	f-Way Services for Fort	Bend County		
Acquisition		Rate (\$)	Hours		Amount (\$)
Mark Heidaker		175.00	122.75		21,481.25
Chris Provenece		115.00	2.50		287.50
Tim Compton		115.00	22.50		2,587.50
Cade Killingsworth		115.00	23.75		2,731.25
Randy Parasiliti		115.00	27.75		3,191.25
Courtney Hippler		80.00	28.00		2,240.00
	Totals		227.25	S	32,518.75
Expense					Amount (\$)
Whitney & Assoc		1.00	\$ 2,000.00		2,000.00
Whitney & Assoc		1.00	\$ -		0.00
Whitney & Assoc			\$ -		0.00
Whitney & Assoc			\$ -		0.00
Willing & Assoc	Total Expenses		\$	S	2,000.00
			Total	6	34,518.75

Job Detail

Location: FM 521

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	21.50	3,762.50
Sr. Project Manager	150.00		0.00
Right of Way Agent	115.00	7.00	805.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	-	0.00
Totals		28.50 \$	4,567.50

Expenses			Amount (\$)
Whitney	1.00	-	0.00
The Watts Group	1.00	-	0.00
Total Expenses			\$

Total \$ 4,567.50

Job Detail

Location: 10th Street

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	52.25	9,143.75
Sr. Project Manager	150.00		0.00
Right of Way Agent	115.00	15.00	1,725.00
Right of Way Agent	115.00	27.75	3,191.25
Right of Way Agent	115.00	2.50	287.50
Right of Way Agent	115.00		0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	23.50	1,880.00
Totals		121.00	\$ 16,227.50

Expenses			Amount (\$)
Whitney	1.00	_	0.00
	***** -	-	0.00
Total Expenses		\$	

Total \$ 16,227.50

Job Detail

Location: Harlem

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	4.75	831.25
Sr. Project Manager	150.00		0.00
Right of Way Agent	115.00		0.00
Right of Way Agent	115.00		0.00
Right of Way Agent	115.00	_	0.00
Right of Way Agent	115.00	-	0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	-	0.00
Totals		4.75	\$ 831.25

Expenses		A	Amount (\$)
Whitney	-	-	0.00
·	1(1)(1)(1)(1)(1)(1)(1)(1)(1)(1)(1)(1)(-	0.00
Total Expenses		\$	-

Total \$ 831.25

Job Detail

Location: Bryan Rd

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	8.75	1,531.25
Sr. Project Manager	150.00		0.00
Right of Way Agent	115.00		0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Relocation Agent	115.00	_	0.00
Data Analyst	80.00	1.50	120.00
Totals		10.25	\$ 1,651.25

Expenses		A	Amount (\$)
Whitney	2,000.00	1.00	2,000.00
	<u>-</u>	-	0.00
Total Expenses		\$	2,000.00

Total \$ 3,651.25

Job Detail

Location: S Post Oak

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	2.25	393.75
Sr. Project Manager	150.00	_	0.00
Right of Way Agent	115.00	3.50	402.50
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	_	0.00
Relocation Agent	115.00	_	0.00
Data Analyst	80.00	-	0.00
Totals		5.75	796.25

Expenses		An	nount (\$)
Whitney	1.00	-	0.00
•	-	-	0.00
Total Expenses		\$	_

Total \$ 796.25

Job Detail

Location: Reading

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	8.75	1,531.25
Sr. Project Manager	150.00	-	0.00
Right of Way Agent	115.00		0.00
Right of Way Agent	115.00	_	0.00
Right of Way Agent	115.00	_	0.00
Right of Way Agent	115.00	-	0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	-	0.00
Totals		8.75	\$ 1,531.25

Expenses			Amount (\$)
Whitney	1.00	_	0.00
•	-	-	0.00
Total Expenses		3	5

Total \$ 1,531.25

Job Detail

Location:

Rohan

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	-	0.00
Sr. Project Manager	150.00		0.00
Right of Way Agent	115.00	16.75	1,926.25
Right of Way Agent	115.00		0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	_	0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	-	0.00
Totals		16.75	\$ 1,926.25

Expenses			Am	ount (\$)
Whitney		-	-	0.00
•		_	-	0.00
	Total Expenses		\$	-

Total \$ 1,926.25

Job Detail

Location: FM 521Phase II

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	24.50	4,287.50
Sr. Project Manager	150.00	_	0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00	-	0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	3.00	240.00
Totals		27.50 \$	4,527.50

Expenses			Amount (\$)
Whitney	1.00	_	0.00
The Watts Group	1.00	-	0.00
Total Expenses		9	\$

Total \$ 4,527.50

Job Detail

Location: John Sharp

Work Requested: Acquire Right-of-Way for Road Realignment

Acquisition	Rate (\$)	Hours	Amount (\$)
Principal	175.00	-	0.00
Sr. Project Manager	150.00	-	0.00
Right of Way Agent	115.00	4.00	460.00
Right of Way Agent	115.00	-	0.00
Right of Way Agent	115.00		0.00
Right of Way Agent	115.00	-	0.00
Relocation Agent	115.00	-	0.00
Data Analyst	80.00	-	0.00
Totals		4.00 \$	460.00

Expenses			Amount (\$)
Whitney	1.00	-	0.00
	<u>-</u>	-	0.00
Total Expenses		\$	-

Total \$ 460.00

Invoice

Whitney & Associates Real Estate Valuation and Consulting 2040 N. Loop 336 West, Suite 305 Conroe, Texas 77304

Phone: (936) 756-4001 Fax: (936) 756-2727 www.whitney-appraisals.com

Date	Invoice No.
12/15/2021	33-19C-1

Bill To

Property Acquisition Services, LLC 19855 Southwest Freeway, Suite 200 Sugar Land, Texas 77479

	Due E 12/15/2		Tax ID No. 40-0001863
Description APPRAISAL REPORT OF A 15.432-ACRE TRACT OF LAND LOCATED AT SOUTHWEST CORNER OF BRYAN ROAD AND MINONITE ROAD, FORT COUNTY, ROSENBERG, TEXAS 77469 PARCEL 3 – BRYAN ROAD – PHASE 2 PROPERTY OWNER: TIDWELL TRACT, LTD.			2,000.00
	Total		\$2,000.00
	Payme	nts/Credit	
	Balanc	e Due	\$2,000.00

Fort Bend County Status Report for Month of December 2021

Bryan Road

Number of Parcels: 5 parcels

2 parcels donated and 1 closed, 1 parcel is being deeded by plat. Parcel 3 is ED but we had to get new appraisal and send another final offer per County attorneys office which went out 12/16. Will forward ED package to County next week when expiration of 14 days.

Rohan Road

Number of Parcels: 8

3 closed, 2 ED, Parcel 4 & 5 owned by NRG and easements were recorded. 3 new parcels added. Parcel 1A/1B forwarded files over for ED, attorney Anson Howard R. Parcel 2A/2B owned by Zion Baptist Church, sent counter and was denied, will have to go to ED. Parcel 3 is represented by attorney and they are working on a counter with their own appraisal but we have not received a counter so we sent file over to ED with County Attorneys office.

Beechnut Road

Number of Parcels: 8 8 parcels closed

John Sharp Road

Number of Parcels: 5
Parcel 2 – Closed at Title Company
Parcels 1, 3, 4, and 5 sent to ED

FM 521 Project (TxDOT)

Number of Parcels: 18

2 parcels ready to go to ED (101 waiting to close billboard first)

1 parcel, (1010AS) Requested funds from County

1 parcel (111) Put on hold due to Engineering working on dedication

1 parcel being remapped (110), new offer went out and extension granted

10 parcels closed (106, 107, 109, 102a,b,c,d, 100, 108, 112)

2 parcels owned by the County

Reading Road Project

Number of Parcels: 24

All appraisals have been turned over to the County.

2 parcels closed at title company.

All the Little Polly Creek parcels have been submitted for ED and petitions filed for ED. The remaining parcels are being negotiated by Lee Leahman and engineering has given him an extension till the middle of January per our meeting with the County.

FM 762/Williams Way

Number of Parcels: 1, Possible 4 relocations

Payment has been made to owner for denial of access and damages. Working on 2 relocations for tenants and County stipulated project will not start till Mid Oct for driveway construction.

FM 521 Phase II

Number of parcels: 26

Started receiving signed/sealed surveys and preparing initial notices to owners.

Received 8 title commitments

Sent 8 initial notices to impacted property owners.

Harlem

Number of parcels: 4

Prepared offers on 3 of the 4 appraisals. Still waiting to get answer from engineering in regards to parcel 2 if still needed after getting deed from the Utility District. Also, parcel 4 with Centerpoint needs some survey corrections and we have sent to Robert McBride for corrections.

10th Street

Number of Parcels: 44,

We have sent 28 Intro letters out and have ordered the appraisals for those as well. We have received 13 appraisals and made 13 offers. We have sent one final offer so far and gotten agreements and funds submitted on 3 parcels. We are scheduling meetings for 1/6 with property owners to meet with appraiser and discuss relocation. We have received 39 surveys and ordered 39 title commitments so far and received 28. Currently we are only missing 5 surveys for this project.

Manager Signature

1-4-21 Date

Date

Randy Parasiliti 12/31/2021 NAME: (please print) Date 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 Project Name/Description List below the number of hours worked each day on each individual project to which you are assigned. Total Hours Old Needville 0.00 0.00 Benton Road 0.00 0.00 Sims Road 0.00 0.00 Bryan Road 0.00 0.00 Mason Road (401) 0.00 0.00 Madden Road 0.00 0.00 Rohan Rd 0.00 0.00 Beechnut Rd 0.00 0.00 10th Street 3.5 2.5 2.25 27.75 4.5 0.00 FM 521 0.00 0.00 John Sharp 0.00 0.00 Clodine 0.00 0.00 27.75

PROJECT TIME SHEET Fort Bend County P.O. #167431

01					
Ch	ric	Pr	2	IOT	Ann

NAME: (please print)

12/31/2021

Date

Project Name/Description					List	below th	e numbe	er of hou	s worke	d each d	5 16 ay on eac	h indiv	idual pre	oject to v	which y	ou are a	22 ssigned.	23	24	25 2	6 27	28		30] 3	Total Hour
Oth Street									.50		1.00					0.50		T				0.50			2
											,,,,,,					0.00		\top		\top		0.00			0
Senton Road																									0.
																									0.
ims Road																									0.
																									0.
iryan Road																									0.
										-								_							0.
Mason Road (401)				+	-		-	_	-	-						_		+	_	+			_		0.
		+		-			-	_	-	-				_	-	_		+		+			_		0.
Madden Road				+	-		+		+	+	+				\dashv	-		+	+	+		\vdash	+		0.
Rohan Rd				+			+		+		\vdash	-			+	-		+		-					0.
																•		+							0.
Beechnut Rd				1																					0.
						11 3																			0.
Samore Rd																									0.
				-			_			_					_			_		_			_		
M 521			_	+-	-		+		-	-	\vdash				-	-		+	_	+			-		
ohn Sharp				+-			+	_	+	+-	+		-	_		-		+	-	+					0.
onii onaip				+-			+		+	+	+-				\dashv	-		+		-			+		0.
lodine				1						1	\vdash				_	_		+					+		0.
01//									1							_		+					-		0.

mployee Signature

<u>12/31/</u>2021

Date

Manager Signature

Dete

12/31/2021

PAS Property Acquisition Services, LLC 19855 Southwest Freeway, Ste. 200 Sugar Land, TX 77479 281-343-7171

Courtney Hippler

NAME: (please print)																													Date	
Project Name/Description		1] 2	2 3	4	 5] 6	5 7	8						3 14 worked										24	25	26	27	28	29	30	31 Total Hours
Old Needville		T	T					List	Delow	ine nun	iber ur	liours	WOINEG	each da	y On ea	CII III III	viduai p	// Oject t	O WIIICI	you ar	e assigi	leu.								0.00
Old NeedVille																														0.00
Benton Road																														0.00
Bonton Noda				1																+										0.00
Sims Road																				1										0.00
																														0.00
Bryan Road															1.50															1.50
																														0.00
Mason Road (401)																,					100									0.00
																														0.00
Madden Road			q. T.											-	-											77				0.00
																				-										0.00
Rohan Rd																														0.00
														-																0.00
Beechnut Rd													P	-							100									0.00
																					2									0.00
Bamore Rd																														0.00
																	lies.				- 2"									0.00
FM 521																														0.00
																														0.00
FM 521 Phase II			2.00			1.00																								3.00
																														0.00
10th Street	4.00					2.00	4.00		2.00			6.0	0 2.00	2.00												1.50				23.50
			-																											0.00
																														28.00
Employee Signature			Date																											
Manager Signature			Date																											

Manager Signature

Date

12/31/2021 Cade Killingsworth NAME: (please print) Date 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 Total Hours Project Name/Description List below the number of hours worked each day on each individual project to which you are assigned Old Needville 0.00 0.00 0.00 Benton Road 0.00 0.00 Sims Road 0.00 0.00 Bryan Road 0.00 0.00 Mason Road (401) 0.00 0.00 Madden Road 0.00 1.00 1.25 Rohan Rd 0.75 0.75 1.00 1.00 0.75 1.00 1.25 0.50 0.75 0.50 1.25 1.00 0.50 1.25 1.00 1.25 16.75 0.00 Beechnut Rd 0.00 0.00 0.00 Bamore Rd 0.00 0.50 FM 521 1.00 1.00 0.50 0.50 0.50 0.50 0.50 0.50 0.50 0.50 0.50 7.00 0.00 John Sharp 0.00 0.00 0.00 Clodine 0.00 Killingsvorth 1/4/22 23.75

Mark Heidaker
NAME: (please print)

12/31/2021 Date

	1	2	3	4	5	6	7	8	9	10														24	25	26	27	28	29	30	31	Total Hours
Project Name/Description									List	below	the num	ber of h	nours w	orked e	ach day	on eac	h indivi	idual pi	roject to	wnich	you are	assigne	ea.									
larlem	1.25								0.50				0.00	0.25			. 8			1							2.25		0.50			4.7
						100		1.52						2/4			1										- 1					0.00
Iryan Road (Parcel 3)							1.25	1.50	1.50						1.00	2.50					0.50							0.50				8.75
		1					2 2																				y.					0.00
S. Post Oak		9.5				4 4	1.00	100					A	0.25			0.50					** ***********************************					8 1.			0.50		2.25
								1 2 2						100														1				0.00
Madden Road													2	1	5												1					0.00
																												12				0.00
Reading Road	0.50	1	1.25				0.75	0.50		1.25			1.00	, 11	0.50	0.75				1.00		0.50					0.25			0.50		8.75
								1	-				,	2,2			100				-											0.00
10th Street	2.25	3.00	2.25			3.00		2.50	2.00	2.75			3.25	1.50	3.50	3.75	3.25			2.75	3.25	2.25					2.75	3.50	3.25	1.50		52.25
		1																									5 T					0.00
FM 521 (TxDOT)	2.00					1.00	2.50	2.00	1.00	2.25				1.25	0.50	1.00	1.00			2.00		1.50					0.50	2.25	A	0.75		21.50
								1000	-				11	200			19											- 1				0.00
FM 521 Phase II		2.50				2.25	2.00	1.50	3.00	0.75			2.75	2.25	1.25		0.75				1.50						150	1.25	2.00	0.75		24.50
									. ?	. G			8				1										50	2	7	2		0.00
														. 1						9 9		4					F	2	1.	."		0.00
									V				7																			0.00
																																0.00
1 / / /														11													7.5		-			122.75

Tim Compton																													12/31/2	021	
NAME: (please print)																													Date		
	1 2	3	4	5	6	7	8	9	10]	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	

	1	2	3	4	5	6	7	8					13						19					24	25	26	27	28	29	30	
Project Name/Description									List b	elow t	the num	ber of	hours v	vorked (each da	y on eac	h indiv	dual p	roject to	o which	you are	assign	ed.								Total Hour
old Needville		•																										4			C
													II.	1																	0
Benton Road																															0
		1																													0
Sims Road																												3			0
			1																												0
Bryan Road													Ž.				10														0
																											<i>.</i>				0
Mason Road (401)																											-				0
	-									4						-											1 0				0
Madden Road									-									_											- 7.0		0
								_		-				-						-							-	-			0
Rohan Rd														-		07					-										0
																						. 1911					1 1				0
Beechnut Rd																															0
																											e* ,				0
Bamore Rd																															0
																		_					_								
FM 521	-						-			+								-													-
10th Street	3.00		2.50				2.00						1.00				_	_		3.00	1.50	- 125	_				2.00				15
ohn Sharp							_	1.00		-			2.00	-														1.00			4
outh Post Oak Blvd																											2.00	1.50			3
lodine																															0
17 00			9.5																			1.0					Y				0 22

Employee Signature

Date

Manager Signature

Date