

Geotest Engineering, Inc.
Geotechnical Engineers and Materials Testing

5600 Bintliff Drive, Houston, TX 77036
Telephone: (713) 266-0588
Fax: (713) 266-2977

INVOICE

Name: Fort Bend County c/o RPS Infrastructure, Inc
Address: 575 N. Dairy Ashford, Suite 700

City, Zip: Houston Texas 77079
Attention: Mr. Jonathan Griffin
Reference: Chimney Rock Rd Construction
From Tabor Mills Dr to McHard Rd
Project No. 17202

Invoice No. 28182
Project No. 1150324501

Date: 12-Oct-21

Fee Code: 3245

Authorization: PO# 202982

TERMS: NET 10 DAYS

Date	Req	Report No(s)	Services Provided	Code	Quantity	Unit	Unit Price	Amount
06/15/2021	1	1	Graduate Engineer, Meeting	10400.00	2.50	Hr.	\$ 84.00	\$ 210.00
			Vehicle Charge	15000.00	1.00	Trip	\$ 65.00	\$ 65.00
09/10/2021		2	Project Manager, P.E. (Rpt. Review/Meeting)	10300.00	1.00	Hr.	\$ 180.00	\$ 180.00
	2	3	Project Manager, P.E. (Rpt. Review/Meeting)	10300.00	1.00	Hr.	\$ 180.00	\$ 180.00
	3	4	Project Manager, P.E. (Rpt. Review/Meeting)	10300.00	1.00	Hr.	\$ 180.00	\$ 180.00
	4	5	Project Manager, P.E. (Rpt. Review/Meeting)	10300.00	1.00	Hr.	\$ 180.00	\$ 180.00
	5	6	Project Manager, P.E. (Rpt. Review/Meeting)	10300.00	1.00	Hr.	\$ 180.00	\$ 180.00

TOTAL **\$ 1,175.00**

Attachments: Test Reports

Billing Summary

Contract Amount	\$ 320,972.00
Amount of this Invoice	\$ 1,175.00
Amount Billed Previously	\$
Total Billed Project to date	\$ 1,175.00
Amount Remaining in the Contract	\$ 319,797.00
Percent Complete	0.37%

REPORT OF PRECONSTRUCTION MEETING


Project:	Chimney Roack Road Construction From Tabor Mills Drive to McHard Road, Project No. 17202	Job No.:	11503245-01
Client:	Fort Bent County c/o RPS Infrastructure, Inc.	Report No.:	01
Contractor:	Tripple B Services	Date:	06-15-2021

A Preconstruction meeting was held at 301 Jackson Street, Richmond, TX 77469. Mr. Azad Ary, of Geotest Engineering, Inc. attended the meeting. The following items were noted:

- 1- Project length: 2 Miles (approx.)
- 2- Project contains 2 Bridges.
- 3- Notice to proceed: June 2021
- 4- Project Duration: 18 Months
- 5- Completion: December 2022
- 6- Contractor will schedule lab testing (Shad Bass – 832-465-0854).
- 7- Lab reports sent to Masterworks

GEI Representative:	Depart Lab:	10:30 am	Arrive Site:	11:00 am	Lunch:	0	hrs.
Azad Ary/Grad. Eng./NICET III	Depart Site:	12:30 pm	Arrive Lab:	1:00 pm	Time:	2.5	hrs.

Distribution:
Invoice (1)


Madhu R. Munirathnam, P.E.
TBPE Registration No. F-410
Date 06/21/21

/SD

The results of this report pertain only to the items and locations tested. This report shall not be reproduced except in full without written approval of Geotest Engineering, Inc.
RPCM.REP

REPORT OF SUBMITTAL REVIEW

Project:	Chimney Roack Road Construction From Tabor Mills Drive to McHard Road, Project No. 17202	Job No.:	11503245-01
Client:	Fort Bent County c/o RPS Infrastructure, Inc.	Report No.:	02
Contractor:	Tripple B Services	Date:	09-10-2021

Submittal Details:

Submittal: 009

Mix Design No.: TXP, CS,4,2,A25

Description: TxDOT Class P Handwork Paving (CCM CAMPBELL Concrete and Materials L.L.C)

Review Decision:

- € NO EXCEPTIONS TAKEN
No further review of Submittal is required.
- € EXCEPTIONS AS NOTED
see comments below
- ▶ NONCOMPLIANCE AS NOTED AND RESUBMIT
See Comments Below
- € ACKNOWLEDGE RECEIPT
- € REJECTED


Comments:

- According to General Notes, 7 on drawing sheet no 3 of 282, all concrete pavements shall be 5 ½ sack cement. The total cementitious materials on the mix design are 500lbs.
- Properties of Core and Fine Aggregates were not provided.

Geotest Engineering, Inc. has reviewed this Submittal, but only for the purpose of checking for conformance with the design intent expressed in the Contract Documents. Dimensions, job measurements and performance are the specific responsibility of the contractor. Contractor is not relieved of responsibility for full compliance with conditions of the contract.

Remarks:

Distribution:
Upload to Masterworks
Invoice (1)


Madhu R. Munirathnam, P.E.
TBPE Registration No. F-410

Date

09/13/21

/MM

The results of this report pertain only to the items and locations tested. This report shall not be reproduced except in full without written approval of Geotest Engineering, Inc.

REPORT OF SUBMITTAL REVIEW

Project:	Chimney Roack Road Construction From Tabor Mills Drive to McHard Road, Project No. 17202	Job No.:	11503245-01
Client:	Fort Bent County c/o RPS Infrastructure, Inc.	Report No.:	03
Contractor:	Tripple B Services	Date:	09-10-2021

Submittal Details:

Submittal: 009

Mix Design No.: TXB, CS,5,2,A35

Description: TxDOT Class B Fnd for MSE Walls (CCM CAMPBELL Concrete and Materials L.L.C)

Review Decision:

- € NO EXCEPTIONS TAKEN
No further review of Submittal is required.
- € EXCEPTIONS AS NOTED
see comments below
- € NONCOMPLIACNE AS NOTED AND RESUBMIT
See Comments Below
- € ACKNOWLEDGE RECEIPT
- REJECTED


Comments:

- o According to TxDOT specification no. 421 Class B concrete is not specified for Walls.

Geotest Engineering, Inc. has reviewed this Submittal, but only for the purpose of checking for conformance with the design intent expressed in the Contract Documents. Dimensions, job measurements and performance are the specific responsibility of the contractor. Contractor is not relieved of responsibility for full compliance with conditions of the contract.

Remarks:

Distribution:
Upload to Masterworks
Invoice (1)


Madhu R. Munirathnam, P.E.
TBPE Registration No. F-410

09/13/21
Date

/MM

The results of this report pertain only to the items and locations tested. This report shall not be reproduced except in full without written approval of Geotest Engineering, Inc.

REPORT OF SUBMITTAL REVIEW

Project:	Chimney Roack Road Construction From Tabor Mills Drive to McHard Road, Project No. 17202	Job No.:	11503245-01
Client:	Fort Bent County c/o RPS Infrastructure, Inc.	Report No.:	04
Contractor:	Tripple B Services	Date:	09-10-2021

Submittal Details:

Submittal: 009

Mix Design No.: TXA8

Description: TxDOT Class A Machine Formed Curb (CCM CAMPBELL Concrete and Materials L.L.C)

Review Decision:

- € NO EXCEPTIONS TAKEN
No further review of Submittal is required.
- ▶ EXCEPTIONS AS NOTED
see comments below
- € NONCOMPLIACNE AS NOTED AND RESUBMIT
See Comments Below
- € ACKNOWLEDGE RECEIPT
- € REJECTED


Comments:

- Properties of Core and Fine Aggregates were not provided.

Geotest Engineering, Inc. has reviewed this Submittal, but only for the purpose of checking for conformance with the design intent expressed in the Contract Documents. Dimensions, job measurements and performance are the specific responsibility of the contractor. Contractor is not relieved of responsibility for full compliance with conditions of the contract.

Remarks:

Distribution:
Upload to Masterworks
Invoice (1)


Madhu R. Munirathnam, P.E.
TBPE Registration No. F-410

09/13/21
Date

/MM

The results of this report pertain only to the items and locations tested. This report shall not be reproduced except in full without written approval of Geotest Engineering, Inc.

REPORT OF SUBMITTAL REVIEW

Project:	Chinney Roack Road Construction From Tabor Mills Drive to McHard Road, Project No. 17202	Job No.:	11503245-01
Client:	Fort Bent County c/o RPS Infrastructure, Inc.	Report No.:	05
Contractor:	Tripple B Services	Date:	09-10-2021

Submittal Details:

Submittal: 009

Mix.: 3151600

Description: Inlets (CCM CAMPBELL Concrete and Materials L.L.C)

Review Decision:

- € NO EXCEPTIONS TAKEN
No further review of Submittal is required.
- ▶ EXCEPTIONS AS NOTED
see comments below
- € NONCOMPLIANCE AS NOTED AND RESUBMIT
See Comments Below
- € ACKNOWLEDGE RECEIPT
- € REJECTED


Comments:


- Properties of Core and Fine Aggregates were not provided.

Geotest Engineering, Inc. has reviewed this Submittal, but only for the purpose of checking for conformance with the design intent expressed in the Contract Documents. Dimensions, job measurements and performance are the specific responsibility of the contractor. Contractor is not relieved of responsibility for full compliance with conditions of the contract.

Remarks:

Distribution:
Upload to Masterworks
Invoice (1)


Madhu R. Munirathnam, P.E.
TBPE Registration No. F-410


Date

/MM

The results of this report pertain only to the items and locations tested. This report shall not be reproduced except in full without written approval of Geotest Engineering, Inc.

REPORT OF SUBMITTAL REVIEW

Project:	Chimney Roack Road Construction from Tabor Mills Drive to McHard Road, Project No. 17202	Job No.:	11503245-01
Client:	Fort Bent County c/o RPS Infrastructure, Inc.	Report No.:	06
Contractor:	Tripple B Services	Date:	09-10-2021

Submittal Details:

Submittal: 009

Mix Design No.: 311160M

Description: HCFCD non Structural (CCM CAMPBELL Concrete and Materials L.L.C)

Review Decision:

- € NO EXCEPTIONS TAKEN
No further review of Submittal is required.
- € EXCEPTIONS AS NOTED
see comments below
- ▶ NONCOMPLIANCE AS NOTED AND RESUBMIT
See Comments Below
- € ACKNOWLEDGE RECEIPT
- € REJECTED


Comments:


- According to HCFCD Item 03310, D Maximum water cement ratio shall be 0.6, while the mix design uses W/C ratio of 0.71. Furthermore, percent air content shall be 3-5 while specified air on the mix design 2.5-5.5.
- Properties of Core and Fine Aggregates were not provided.

Geotest Engineering, Inc. has reviewed this Submittal, but only for the purpose of checking for conformance with the design intent expressed in the Contract Documents. Dimensions, job measurements and performance are the specific responsibility of the contractor. Contractor is not relieved of responsibility for full compliance with conditions of the contract.

Remarks:

Distribution:
Upload to Masterworks
Invoice (1)


Madhu R. Munirathnam, P.E.
TBPE Registration No. F-410


Date

/MM

The results of this report pertain only to the items and locations tested. This report shall not be reproduced except in full without written approval of Geotest Engineering, Inc.