April 04, 2022

Invoice No: 202206280

# PO 186864 **DMS** REC 620910



14701 St. Mary's Lane Phone 281.589.0898

Suite 400 Fax 281.589.0007 Houston, TX 77079 www.bergoliver.com

For services through 3/25/2022 Bill To:

Fort Bend County Engineering Dept. Questions about the invoice? Please email

301 Jackson Street DHardy@bergoliver.com

Richmond, TX 77469 Questions about the payment? Please email

DHardy@bergoliver.com

Project No: BOA042-11479T Widening & Reconstruction of FM 521

Email: Kevin Mineo and Ben Hart TxDOT CSJ#0111-03-064 Fort Bend County Project #17111

Professional environmental services for the Widening & Reconstruction of FM 521, located in Fort Bend County, Texas. The environmental services were authorized by Mr. Kevin A. Mineo, Mba, PE on behalf of Binkley & Barfield, Inc. The current charges for the environmental services are summarized below.

| T&M Phase: | TASK 01 - Project Management & ROE |              |             |                       |
|------------|------------------------------------|--------------|-------------|-----------------------|
| Professi   | onal Services                      | Billed Hours | Billed Rate | <b>Current Billed</b> |
| Project M  | Manager                            |              |             |                       |
| Graha      | am, Mary-claire                    | .50          | 160.00      | \$80.00               |
| Subtotal   |                                    | .50          |             | \$80.00               |
|            |                                    |              | Total For   | Dhaca Tack 04         |

|   |              | Total Fo    | \$80.00        |  |
|---|--------------|-------------|----------------|--|
| T&M Phase: TASK 02 - Env'l Setting & Evaluation |              |             |                |  |
| Professional Services                           | Billed Hours | Billed Rate | Current Billed |  |
| Field Technician                                |              |             |                |  |
| Mcbride, Ian                                    | 1.00         | 95.00       | \$95.00        |  |
| GIS Analyst                                     |              |             |                |  |
| Schultz, Karlie                                 | 4.50         | 85.00       | \$382.50       |  |
| Professional Geologist                          |              |             |                |  |
| Thayer, Christopher                             | 2.50         | 160.00      | \$400.00       |  |
| Professional Staff II                           |              |             |                |  |
| Nunez, Kathryn                                  | 5.00         | 155.00      | \$775.00       |  |
| Project Manager                                 |              |             |                |  |
| Graham, Mary-claire                             | 40.25        | 160.00      | \$6,440.00     |  |
| Proctor, William                                | 54.50        | 160.00      | \$8,720.00     |  |
| Sr. Associate                                   |              |             |                |  |
| Brook, Amy                                      | 10.50        | 180.00      | \$1,890.00     |  |
| Sr. GIS Analyst                                 |              |             |                |  |
| Baker, Matt                                     | 11.00        | 125.00      | \$1,375.00     |  |
|   |              |             |                |  |

| Technical Editor             |        |        |                |
|------------------------------|--------|--------|----------------|
| Miller, Bridgette            | 1.00   | 105.00 | \$105.00       |
| Wetlands Biologist/Ecologist |        |        |                |
| Dunn, Jeffrey                | .25    | 120.00 | \$30.00        |
| Subtotal                     | 130.50 |        | \$20,212.50    |
| Reimbursable Expenses        |        |        | Current Billed |
| Outside Services             |        |        | \$700.00       |
| Subtotal                     |        |        | \$700.00       |
|                              |        |        |                |

Total For Phase: Task 02 \$20,912.50

| T&M Phase: | TASK 05 - Communit | y Imp | pact Assessment |
|------------|--------------------|-------|-----------------|
|------------|--------------------|-------|-----------------|

| Reimbursable Expenses | Current Billed |
|-----------------------|----------------|
| Contract Labor        | \$187.50       |
| Subtotal              | \$187.50       |

Total For Phase: Task 05 \$187.50

TOTAL AMOUNT DUE \$21,180.00

Approved By

Susan Alford

# Mail checks payable to:

Berg-Oliver Associates, Inc. 14701 St. Mary's Lane Suite 400

Houston, TX 77079



Project

| Professional Services  | Job<br>Title                   | Billed<br>Hours   | Billed<br>Rate | Current<br>Billed |
|--|--------------------------------|-------------------|----------------|-------------------|
| 03/08/22   |                                |                   |                |                   |
| Mary-claire Graham   | Project Manager                | 3.5000            | \$160.0000     | \$560.00          |
| Coordination with TxDOT on design and bio. Coordination  |                                |                   |                |                   |
| Amy Brook  | Sr. Associate                  | 0.7500            | \$180.0000     | \$135.00          |
| QA/QC draft ABS; Review contract for survey; Coord'n re  | : WPD I screenshot             |                   |                |                   |
| Bridgette Miller   | Technical Editor               | 1.0000            | \$105.0000     | \$105.00          |
| editing TxDOT Background Study document  |                                |                   |                |                   |
| 03/09/22   |                                |                   |                |                   |
| Mary-claire Graham   | Project Manager                | 3.0000            | \$160.0000     | \$480.00          |
| Coordination on PCR and ABS. Updates to bio. Coordination  | tion with engineers            |                   |                |                   |
| Amy Brook  | Sr. Associate                  | 1.7500            | \$180.0000     | \$315.00          |
| Call w/ K.Mineo re: PI, TR status, CE components; Call w<br>re: TNTR; Request 60% design files (PDF & MS); Follow- |                                |                   |                |                   |
| 03/10/22   | Professional Geologist         | 0.5000            | \$160.0000     | 600.00            |
| ,  | Professional Geologist         | 0.5000            | \$160.0000     | \$80.00           |
| Review and sign final Draft report, discuss with Tonya   | On Associate                   | 0.7500            | 6400 0000      | <b>#405.00</b>    |
| Amy Brook  | Sr. Associate                  | 0.7500            | \$180.0000     | \$135.00          |
| Final edit, PDF & coord'n of ABS report submittal; Coord'n   | •                              |                   |                |                   |
| Matt Baker   | Sr. GIS Analyst                | 4.0000            | \$125.0000     | \$500.00          |
| GIS  |                                |                   |                |                   |
| 03/11/22   |                                |                   |                |                   |
| Mary-claire Graham   | Project Manager                | 2.5000            | \$160.0000     | \$400.00          |
| Update bio documents. Meeting with engineers   |                                |                   |                |                   |
| William Proctor  | Project Manager                | 1.0000            | \$160.0000     | \$160.00          |
| Initial Document Review: Air Quality Conformity Determine  | nation, Traffic Noise Analysis | ;                 |                |                   |
| Amy Brook  | Sr. Associate                  | 0.2500            | \$180.0000     | \$45.00           |
| Discuss TR status and plan w/ K.Mineo; Coord'n re: TNTi  | R prep, Census Data order a    | nd CIA prep, etc. |                |                   |
| 03/14/22   |                                |                   |                |                   |
| Mary-claire Graham   | Project Manager                | 3.0000            | \$160.0000     | \$480.00          |
| Edits to bio documents. Coordination with subs and engir   | neers                          |                   |                |                   |
| William Proctor  | Project Manager                | 2.0000            | \$160.0000     | \$320.00          |
| Roadway Data Collection for TNM Models;  |                                |                   |                |                   |
| Document Drafting, Alr Quality Technical Report 03/15/22   |                                |                   |                |                   |
| Mary-claire Graham   | Project Manager                | 1.0000            | \$160.0000     | \$160.00          |
| Coordination with subs and engineers   |                                |                   |                |                   |
| William Proctor  | Project Manager                | 4.0000            | \$160.0000     | \$640.00          |

| Professional Services  | Job<br>Title                      | Billed<br>Hours   | Billed<br>Rate | Current<br>Billed |
|--|-----------------------------------|-------------------|----------------|-------------------|
| Roadway and Receiver Data Collection for TNM Models;                     | Title                             | nouis             | Nutc           | Dilled            |
| ;<br>Traffic Noise Model Data Entry: Roadways and Sidewalks;             |                                   |                   |                |                   |
| ;<br>Miscellaneous Coordination RE: Upcoming Site Visit and Traf         | fic Noise Technical Re            | eport             |                |                   |
| ,                                  |                                   |                   |                |                   |
| 03/16/22   |                                   |                   |                |                   |
| Mary-claire Graham   | Project Manager                   | 3.0000            | \$160.0000     | \$480.00          |
| Edits to bio documents. Coordination with subs and engineers.            | Submit documents to               | engineers         |                |                   |
| William Proctor  | Project Manager                   | 5.5000            | \$160.0000     | \$880.00          |
| Roadway Data Collection for TNM Models;                                  |                                   |                   |                |                   |
| Micsellaneous Coordination RE: Preparations for Afternoon Si             | ite Visit and Noise Mea           | asurements;       |                |                   |
| On Site Noise and Traffic Measurements, Receiver Confirmation 03/17/22   | ons                               |                   |                |                   |
| Karlie Schultz   | GIS Analyst                       | 1.0000            | \$85.0000      | \$85.00           |
| map updates  |                                   |                   |                |                   |
| Mary-claire Graham   | Project Manager                   | 2.5000            | \$160.0000     | \$400.00          |
| Edits to bio documents. Coordination with subs and engineers.            | Submit documents to               | TxDOT             |                |                   |
| William Proctor  | Project Manager                   | 5.0000            | \$160.0000     | \$800.00          |
| Roadway Data Collection for TNM Models;                                  |                                   |                   |                |                   |
| Traffic Noise Model Data Entry: Existing and Proposed Noise              | Models                            |                   |                |                   |
| 03/18/22   |                                   |                   |                |                   |
| William Proctor  | Project Manager                   | 6.0000            | \$160.0000     | \$960.00          |
| Roadway Data Collection for TNM Models;                                  |                                   |                   |                |                   |
| Traffic Noise Model Data Entry: Existing and Proposed Noise              | Models;                           |                   |                |                   |
| Traffic Video Processing;  |                                   |                   |                |                   |
| Traffic Noise Model Data ENtry: Validation Models;                       |                                   |                   |                |                   |
| Document Drafting: Traffic Noise Technical Report                        |                                   |                   |                |                   |
| 03/21/22   |                                   |                   |                |                   |
| Mary-claire Graham   | Project Manager                   | 3.0000            | \$160.0000     | \$480.00          |
| Biological document edits. Coordination with Amy                         |                                   |                   |                |                   |
| William Proctor  | Project Manager                   | 7.5000            | \$160.0000     | \$1,200.00        |
| Data Collection for TNM Models, Roadway and Receiver Point ;             | s;                                |                   |                |                   |
| TNM Data Entry, Model Calculations, ;and Results Reviews, E :            | xisting and Proposed              | TNM Models;       |                |                   |
| Document Drafting, Traffic Noise Technical Report Text;                  |                                   |                   |                |                   |
| Miscellaneous Coordination RE: Traffic Noise Technical Repo<br>Amy Brook | rt Noise Exhibit<br>Sr. Associate | 1.5000            | \$180.0000     | \$270.00          |
| Final QA/QC of Biological Studies (Brazoria Co added); Draft C           | CIA; Coord'n re: Study            | Area; Review guid | dance          |                   |
| Matt Baker   | Sr. GIS Analyst                   | 4.0000            | \$125.0000     | \$500.00          |
| GIS  |                                   |                   |                |                   |

| Professional Services 03/22/22   | Job<br>Title                          | Billed<br>Hours  | Billed<br>Rate | Current<br>Billed |
|--|---------------------------------------|------------------|----------------|-------------------|
| Mary-claire Graham   | Project Manager                       | 4.5000           | \$160.0000     | \$720.00          |
| Bio edits. Coordination with Amy and engineers.                          |                                       |                  |                |                   |
| William Proctor  | Project Manager                       | 6.0000           | \$160.0000     | \$960.00          |
| Data Collection for TNM Models, Roadway and Receiver                     | Points;                               |                  |                |                   |
| ;<br>TNM Data Entry, Model Calculations, ;and Results Revie              | ws, Validation TNM Models;            |                  |                |                   |
| ;<br>Document Drafting, Traffic Noise Technical Report Text;             |                                       |                  |                |                   |
| ;<br>Miscellaneous Coordination RE: Traffic Noise Technical<br>Amy Brook | Report Noise Exhibit<br>Sr. Associate | 0.2500           | \$180.0000     | \$45.00           |
| QA/QC photos exhibit; Coord'n re: TNTR status                            |                                       |                  |                |                   |
| Matt Baker   | Sr. GIS Analyst                       | 3.0000           | \$125.0000     | \$375.00          |
| GIS  |                                       |                  |                |                   |
| 03/23/22   |                                       |                  |                |                   |
| Mary-claire Graham   | Project Manager                       | 3.0000           | \$160.0000     | \$480.00          |
| Bio edits. Coordination with amy and engineers. Submit to                | o TxDOT                               |                  |                |                   |
| William Proctor  | Project Manager                       | 5.5000           | \$160.0000     | \$880.00          |
| TNM Data Entry, Model Calculations, ;and Results Reviews                 | ws, Existing Proposed and V           | /alidation TNM M | odels;         |                   |
| Document Drafting, Traffic Noise Technical Report Text; Amy Brook        | Sr. Associate                         | 0.7500           | \$180.0000     | \$135.00          |
| QA/QC draft TNTR and Transportation Conformity Form                      |                                       |                  |                |                   |
| 03/24/22   |                                       |                  |                |                   |
| Mary-claire Graham   | Project Manager                       | 2.5000           | \$160.0000     | \$400.00          |
| WD report edits  |                                       |                  |                |                   |
| William Proctor  | Project Manager                       | 8.0000           | \$160.0000     | \$1,280.00        |
| TNM Data Entry, Model Calculations, ;and Results Revie                   | ws, Existing Proposed and V           | /alidation TNM M | odels;         |                   |
| Document Drafting, Traffic Noise Technical Report Text                   |                                       |                  |                |                   |
| Miscellaneous Coordination RE: Air Quality Technical Re                  | port;                                 |                  |                |                   |
| Document Drafting, AQTR  Amy Brook                                       | Sr. Associate                         | 1.7500           | \$180.0000     | \$315.00          |
| Coord'n re: bio submittal; QA/QC SWA Form; QA/QC Dra                     | aft TNTR                              |                  |                |                   |
| 03/25/22   |                                       |                  |                |                   |
| Ian Mcbride  | Field Technician                      | 1.0000           | \$95.0000      | \$95.00           |
| NWI map + APT  |                                       |                  |                |                   |
| Kathryn Nunez  | Professional Staff II                 | 1.0000           | \$155.0000     | \$155.00          |
| PCR and Research Design coordination                                     |                                       |                  |                |                   |
| Mary-claire Graham   | Project Manager                       | 1.5000           | \$160.0000     | \$240.00          |
| WD edits. Review bio edits   |                                       |                  |                |                   |
| William Proctor  | Project Manager                       | 4.0000           | \$160.0000     | \$640.00          |

Services Period 2/26/22 - 3/25/22

Total For Phase: Task 05

| Professional Services                                     |                            | Job<br>Title                          | Billed<br>Hours     | Billed<br>Rate | Current<br>Billed |
|---|----------------------------|---------------------------------------|---------------------|----------------|-------------------|
| TNM Data Entry, Model Calc                                | ulations, ;and Results Rev | riews, Existing and Proposed          | TNM Models;         |                |                   |
| ;<br>Document Drafting, Air Qualit                        | ty Technical Report;       |                                       |                     |                |                   |
| Document Drafting, Traffic No.;                           | •                          |                                       |                     |                |                   |
| Miscellaneous Coordination F                              | RE: TNTR and AQTR          |                                       |                     |                |                   |
| Amy Brook   |                            | Sr. Associate                         | 1.0000              | \$180.0000     | \$180.00          |
| CIA Report; Coord'n re: PCR update & submit; Call w/ W. F |                            | sign to proceed; Coord'n re: voclient | arious tech reports | s; EPICs list  |                   |
| Jeffrey Dunn  | We                         | tlands Biologist/Ecologist            | 0.2500              | \$120.0000     | \$30.00           |
| gps attributes table                                      |                            |                                       |                     |                |                   |
| Reimbursable Expenses<br>03/14/22                         | Invoice<br>Number          | Expense<br>Name                       | Quantity            | Unit<br>Rate   | Current<br>Billed |
| Amegy Bank  | BOA _031422                | Outside Services                      |                     |                | \$700.00          |
| Susan Alford-03/13/22-Cubit-                              | Demographics-Data Purc     | hase                                  |                     |                |                   |
|   |                            |                                       | Total For F         | Phase: Task 02 | \$20,912.50       |
| T&M Phase: TASK 05 - Communi                              | ty Impact Assessmen        | t                                     |                     |                |                   |
| Reimbursable Expenses<br>03/28/22                         | Invoice<br>Number          | Expense<br>Name                       | Quantity            | Unit<br>Rate   | Current<br>Billed |
| Maria Esther Rodriguez                                    | 226                        | Contract Labor                        | 1.5000              | \$125.0000     | \$187.50          |

\$187.50

Project Name: FM 521 (SH 6 to CR 56) BOA #: 11479

Project Location: Fort Bend County CSJ: 0111-03-064

#### PROGRESS REPORT NO. 16 Period Covered: February 26 – March 25, 2022

REMARKS: TR = Technical Report

# Task 1: Project Management & ROE

#### Activities this period:

Biweekly Status Meetings (3/02).

#### Activities anticipated next period:

· General PM; Attend biweekly status meetings; Invoicing/Progress Reports.

# Task 2: Environmental Setting & Evaluation

#### **Biological Studies**

## Activities this period:

- Edit Biological Studies attachments. Coordination with engineer. BMP and Species form edits.
- QA/QC Bio documentation, incl. photos; Coord'n with TxDOT on design and Bio.
- Revisions and Final QA/QC; Submitted to TxDOT 3/23/22.

# Activities anticipated next period:

· Address Biological comments as requested by HOU (if any); QA/QC and resubmit.

# Waters of the U.S. (WOTUS) Assessment / Surface Water Analysis

#### Activities this period:

- · WD report edits.
- Prepare GPS Attributes table, NWI map + APT.

### Activities anticipated next period:

· Finalize drafting Water Resources reports/forms; QA/QC and submit.

#### **Hazardous Materials ISA**

## Activities this period:

- · Complete Draft report for internal review; QA/QC Draft ISA Report.
- · Report revisions and discussion, complete Draft report.
- Submitted to TxDOT 3/17/22.

## Activities anticipated next period:

· Address ISA comments as requested by HOU (if any); QA/QC and resubmit.

#### **Traffic Noise**

# Activities this period:

- · Roadway and Receiver Data Collection for TNM Models; Data entry.
- · Select receiver locations.
- Prep for and conduct site visit and noise measurements; Receiver confirmations.
- · Traffic Video Processing; Run validation models and traffic models.
- Draft Traffic Noise Tech Report (TNTR); Create Traffic Noise Impacts Map.

Project Name: FM 521 (SH 6 to CR 56) BOA #: 11479

Project Name: FM 521 (SH 6 to CR Project Location: Fort Bend County 0111-03-064

- QA/QC Draft TNTR.
- · Begin revisions.

## Activities anticipated next period:

2<sup>nd</sup> QA/QC of Draft TNTR; Revisions; Finish & submit draft TNTR (anticipate 3/28).

#### Air Quality Analysis

## Activities this period:

· Begin filling out Conformity Form (the only AQ item required per HOU).

#### Activities anticipated next period:

• Finish & submit draft Conformity Form (anticipate 3/28).

## Archeological Background Study (ABS)

#### Activities this period:

• Finalize and submit ABS; submitted 3/17/22.

#### Activities anticipated next period:

- · Address ISA comments as requested by HOU (if any); QA/QC and resubmit.
- . Begin to prep for Arch Survey if concurred by TxDOT/THC (Task 8).

#### **Historic Resources PCR**

#### Activities this period:

- · Map and parcel coordination for PCR; finalize maps.
- Finalizes/submitted PCR and attachments (3/17/2022).

#### Activities anticipated next period:

SEE TASK 9.

#### Task 3: USACE & NWP

## Activities this period:

· No activities during this service period.

### Activities anticipated next period:

· No activities anticipated next service period.

#### Task 5: Community Impact Assessment

# Activities this period:

Draft CIA TR; Determine Study Area; Begin preparing CIA Study Area map.

#### Activities anticipated next period:

Continue & finalize draft CIA TR. \* Full 2020 Census data anticipated by April 1st.

## Task 9: Historic Resources - Research Design - JUST ACTIVATED

#### Activities this period:

Obtain canal information from TxDOT's Historic Subject Matter Expert.

## Activities anticipated next period:

- Obtain canal information from TxDOT's Historic Subject Matter Expert.
- Draft Historic Resources Research Design per HOU guidance; QA/QC and submit to HOU.

Project Name: FM 521 (SH 6 to CR 56) BOA #: 11479

Project Location: Fort Bend County
CSJ: 0111-03-064

## Task 10: Historic Resources - Intensive Level Survey - Not quite activated

## Task 11: Public Meeting (VPM)

#### Activities this period:

No activities during this service period (TxDOT approved file on 11/19)

# Activities anticipated next period:

No activities anticipated next service period (TASK COMPLETE).

## Potential Additional Tasks - No activities on these tasks yet:

- Task 4: Notice & Opportunity to Comment (NOC) Not necessary TxDOT is now discussing a 2<sup>nd</sup> public meeting which NOT in our scope/budget.
- Task 6: Traffic Noise Workshops
- Task 7: Indirect & Cumulative Impacts (ICI) Analysis ICI analysis NOT required for CEs. Need to utilize this budget to cover overages in the Public Meeting budget (VPMs cost more than typical in-person public meetings; then TxDOT added the In-Person Option).
- Task 8: Archeological Resources Intensive Survey

# **Outstanding issues:**

 BOA assessed cost of additional (2<sup>nd</sup>) Public Meeting (Virtual + In-Person Hybrid) and determined how much of existing budget can be transferred to that vs. how much additional budget to request. Submitted supplemental request January 11, 2022. Resubmitted February 28, 2022.

#### Resolved issues:

\* Received enough ROE to proceed after 2 mail-out rounds.

Prepared By:

Date: 03/28/22