

**INVOICE****12-09-22**

PO 202316  
DMS  
REC 656098

**AGENDA**

**Project:** Koeblen Road Seg 1  
Fort Bend County Project No. 20107  
Invoice No. 20107-8 HJC Project No. 00121, PO # 202316

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the services for the above referenced project.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
<b>Title</b>					
PER	\$216,400.00	90%	\$194,760.00	\$194,760.00	\$0
Drainage Study	\$104,285.0*	90%	\$93,856.50	\$81,798.00	\$12,058.50
Topo Survey	\$47,800.00	100.00%	\$47,800.00	\$41,546.00	\$6,254.00
Geotechnical	\$57,639.50	55.96%	\$32,256.10	\$29,030.49	\$3,225.61
Traffic (Study & Temporary signal)	\$16,080.00	40.30%	\$6,480.00	\$5,832.00	\$648.00
Final Design	\$356,370.00	0%			
<b>Subtotal</b>	<b>\$798,574.50</b>	<b>46.98%</b>	<b>\$375,152.60</b>	<b>\$352,966.49</b>	<b>\$22,186.11</b>

<i>Additional Services</i>	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Survey for Parcel - 15@2075	\$31,125.00				
Survey & Staking	\$6,180.00				
Traffic Signal Modification	\$16,500.00				
Waterline Relocation	\$16,955.00				
San Sewer Relocaion	\$9,375.00				
<b>Subtotal</b>	<b>\$80,135.00</b>				
<b>Total</b>	<b>\$878,709.50</b> *	<b>42.69%</b>	<b>\$375,152.60</b>	<b>\$352,966.49</b>	<b>\$22,186.11</b>

- Includes additional funds of \$13,715.00 appropriated by court on 8/2/22

I certify this invoice to be true and correct.

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)



Harish Jajoo, P.E., CFM  
President

Project: 12-09-22  
Koeblen Road Seg 1  
Fort Bend County Project No. 20107, PO# 202316  
Invoice No. 20107-8 HJC Project No. 00121

### **Progress Report for 3/01/22-12/09/22**

1. PER presented to Fort Bend County.
2. Currently investigating additional drainage analysis based on FBC feedback
3. Geotechnical Draft report submitted to BBI/County
4. Topographic survey completed
5. Attend status meeting with BBI and coordinate with other stakeholders
6. Waiting on approval of additional appropriations of funds for drainage impact study and additional design efforts.

---

### **Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)