



FORT BEND COUNTY CHANGE ORDER

Address: 301 Jackson Street
Richmond, Texas 77469
Phone: 281-341-8640
Web site: www.fortbendcountytexas.gov

PROJECT:

CHANGE ORDER NUMBER

DATE

PROJECT NUMBER

CONTRACTOR:

BID NO

CONTRACT DATE

FBC PURCHASE ORDER NO

The contract is changed as follows:

Not valid until signed by Fort Bend County and Contractor.

The Original (**Contract Sum**) \$

Net change by previously authorized Change Orders \$

The (**Contract Sum**) Prior to this Change Order was \$

The (**Contract Sum**) will be ☐ increased **or** ☐ decreased **or** ☐ unchanged
by this Change Order in the amount of \$

The new (**Contract Sum**) including this Change Order will be \$

The Contract Time will be ☐ increased **or** ☐ decreased **or** ☐ unchanged by days.

The Date of Substantial Completion as of this Change Order therefore is
☐ changed **or** ☐ unchanged to

Authorized:

Fort Bend County Judge
Honorable KP George
301 Jackson, Richmond, TX 77469

By: _____
(signature) : _____

DATE: _____

Time Extension Request

Fort Bend County
301 Jackson, Suite 201
Richmond, TX 77469

Distribution to:

- ☒ Owner
- ☐ Architect
- ☒ Contractor
- ☐ Field
- ☐ Other

PROJECT:	Sealant and Waterproofing at Fort Bend County Jail 24-063	REQUEST NO.:	01
FROM:	Texas Liqua Tech Services, Inc.	DATE:	4/15/2025

Number of Days requested: 40

Reason for Request: Request for time extension due to conditions that prevented contractor from meeting the contractual time restraints of the contract from 10/02/2024 thru 04/15/2025.

Contractor: Texas Liqua Tech Services, Inc.

Signature



Time Extension Request

Fort Bend County
301 Jackson, Suite 201
Richmond, TX 77469

Distribution to:

- ☒ Owner
- ☐ Architect
- ☒ Contractor
- ☐ Field
- ☐ Other

PROJECT: Sealant and Waterproofing at Fort Bend County Jail 24-063 REQUEST NO.: 2

FROM: Texas Liqua Tech Services, Inc. DATE: 5/21/2025

Number of Days requested: 08

Reason for Request: Request for time extension due to conditions that prevented contractor from meeting the contractual time restraints of the contract from 04/16/2025 Thru 05/09/2025

Contractor: Texas Liqua Tech Services, Inc.

Signature



Time Extension Request

Fort Bend County
301 Jackson, Suite 201
Richmond, TX 77469

Distribution to:

- ☒ Owner
- ☐ Architect
- ☒ Contractor
- ☐ Field
- ☐ Other

PROJECT:	Sealant and Waterproofing at Fort Bend County Jail 24-063	REQUEST NO.:	3
FROM:	Texas Liqua Tech Services, Inc.	DATE:	6/5/2025

Number of Days requested: 33

Reason for Request: Request for time extension due to conditions that prevented contractor from meeting the contractual time restraints of the contract from 05/09/2025 Thru 06/05/2025
Weather Delays = 03 Days
Additional Wall Crack Repair = 30 Days

Contractor: Texas Liqua Tech Services, Inc.

Signature



Time Extension Request

Fort Bend County
301 Jackson, Suite 201
Richmond, TX 77469

Distribution to:

- ☒ Owner
- ☐ Architect
- ☒ Contractor
- ☐ Field
- ☐ Other

PROJECT:	Sealant and Waterproofing at Fort Bend County Jail 24-063	REQUEST NO.:	4
FROM:	Texas Liqua Tech Services, Inc.	DATE:	6/27/2025

Number of Days requested: 06

Reason for Request: Request for time extension due to conditions that prevented contractor from meeting the contractual time restraints of the contract from 06/05/2025 Thru 06/27/2025
Weather Delays = 06 Days

Contractor: Texas Liqua Tech Services, Inc.

Signature



Legend:	RO = Rain Out	H = Holiday	* = Additional Wall Crack Repairs
	FB = Fort Bend	C = Cold	

	Day Count	Delay #	
10/2/2024 Wednesday	1	1	<-- Back Gound Checks End, Project Cleared to Start
10/3/2024 Thursday	2		
10/4/2024 Friday	3		
10/5/2024 Saturday			
10/6/2024 Sunday			
10/7/2024 Monday	4		
10/8/2024 Tuesday	5		
10/9/2024 Wednesday	6		
10/10/2024 Thursday	7		
10/11/2024 Friday	8		
10/12/2024 Saturday			
10/13/2024 Sunday			
10/14/2024 Monday	9		
10/15/2024 Tuesday	10		
10/16/2024 Wednesday	11		
10/17/2024 Thursday	12		
10/18/2024 Friday	13		
10/19/2024 Saturday			
10/20/2024 Sunday			
10/21/2024 Monday	14		
10/22/2024 Tuesday	15		
10/23/2024 Wednesday	16		
10/24/2024 Thursday	17		
10/25/2024 Friday	18		
10/26/2024 Saturday			
10/27/2024 Sunday			
10/28/2024 Monday	19		
10/29/2024 Tuesday	20	2	RO
10/30/2024 Wednesday	21	3	RO
10/31/2024 Thursday	22	4	RO
11/1/2024 Friday	23	5	RO
11/2/2024 Saturday			
11/3/2024 Sunday			
11/4/2024 Monday	24	6	RO
11/5/2024 Tuesday	25	7	RO
11/6/2024 Wednesday	26	8	RO
11/7/2024 Thursday	27		
11/8/2024 Friday	28		
11/9/2024 Saturday			
11/10/2024 Sunday			

11/11/2024	Monday	29	9	RO
11/12/2024	Tuesday	30		
11/13/2024	Wednesday	31		
11/14/2024	Thursday	32		
11/15/2024	Friday	33		
11/16/2024	Saturday			
11/17/2024	Sunday			
11/18/2024	Monday	34	10	RO
11/19/2024	Tuesday	35		
11/20/2024	Wednesday	36	11	FB
11/21/2024	Thursday	37		
11/22/2024	Friday	38		
11/23/2024	Saturday			
11/24/2024	Sunday			
11/25/2024	Monday	39		
11/26/2024	Tuesday	40		
11/27/2024	Wednesday	41		
11/28/2024	Thursday	42	12	H
11/29/2024	Friday	43	13	H
11/30/2024	Saturday			
12/1/2024	Sunday			
12/2/2024	Monday	44		
12/3/2024	Tuesday	45		
12/4/2024	Wednesday	46	14	RO
12/5/2024	Thursday	47	15	RO
12/6/2024	Friday	48		
12/7/2024	Saturday			
12/8/2024	Sunday			
12/9/2024	Monday	49		
12/10/2024	Tuesday	50		
12/11/2024	Wednesday	51		
12/12/2024	Thursday	52		
12/13/2024	Friday	53	16	RO
12/14/2024	Saturday			
12/15/2024	Sunday			
12/16/2024	Monday	54		
12/17/2024	Tuesday	55		
12/18/2024	Wednesday	56		
12/19/2024	Thursday	57		
12/20/2024	Friday	58		
12/21/2024	Saturday			
12/22/2024	Sunday			
12/23/2024	Monday	59		
12/24/2024	Tuesday	60	17	H

12/25/2024 Wednesday	61	18	H
12/26/2024 Thursday	62		
12/27/2024 Friday	63		
12/28/2024 Saturday			
12/29/2024 Sunday			
12/30/2024 Monday	64		
12/31/2024 Tuesday	65		
1/1/2025 Wednesday	66	19	H
1/2/2025 Thursday	67		
1/3/2025 Friday	68		
1/4/2025 Saturday			
1/5/2025 Sunday			
1/6/2025 Monday	69	20	C
1/7/2025 Tuesday	70	21	C
1/8/2025 Wednesday	71	22	C
1/9/2025 Thursday	72	23	C
1/10/2025 Friday	73	24	C
1/11/2025 Saturday			
1/12/2025 Sunday			
1/13/2025 Monday	74		
1/14/2025 Tuesday	75		
1/15/2025 Wednesday	76	25	RO
1/16/2025 Thursday	77		
1/17/2025 Friday	78		
1/18/2025 Saturday			
1/19/2025 Sunday			
1/20/2025 Monday	79	26	C
1/21/2025 Tuesday	80	27	C
1/22/2025 Wednesday	81	28	C
1/23/2025 Thursday	82	29	C
1/24/2025 Friday	83		
1/25/2025 Saturday			
1/26/2025 Sunday			
1/27/2025 Monday	84	30	RO
1/28/2025 Tuesday	85		
1/29/2025 Wednesday	86	31	RO
1/30/2025 Thursday	87	32	RO
1/31/2025 Friday	88		
2/1/2025 Saturday			
2/2/2025 Sunday			
2/3/2025 Monday	89		
2/4/2025 Tuesday	90		
2/5/2025 Wednesday	91		
2/6/2025 Thursday	92		

2/7/2025 Friday	93		
2/8/2025 Saturday			
2/9/2025 Sunday			
2/10/2025 Monday	94		
2/11/2025 Tuesday	95	33	RO
2/12/2025 Wednesday	96	34	RO
2/13/2025 Thursday	97		
2/14/2025 Friday	98		
2/15/2025 Saturday			
2/16/2025 Sunday			
2/17/2025 Monday	99		
2/18/2025 Tuesday	100	35	RO
2/19/2025 Wednesday	101		
2/20/2025 Thursday	102	36	C
2/21/2025 Friday	103	37	C
2/22/2025 Saturday			
2/23/2025 Sunday			
2/24/2025 Monday	104		
2/25/2025 Tuesday	105		
2/26/2025 Wednesday	106		
2/27/2025 Thursday	107		
2/28/2025 Friday	108		
3/1/2025 Saturday			
3/2/2025 Sunday			
3/3/2025 Monday	109	38	RO
3/4/2025 Tuesday	110		
3/5/2025 Wednesday	111		
3/6/2025 Thursday	112		
3/7/2025 Friday	113		
3/8/2025 Saturday			
3/9/2025 Sunday			
3/10/2025 Monday	114		
3/11/2025 Tuesday	115		
3/12/2025 Wednesday	116		
3/13/2025 Thursday	117		
3/14/2025 Friday	118		
3/15/2025 Saturday			
3/16/2025 Sunday			
3/17/2025 Monday	119		
3/18/2025 Tuesday	120	<-- Original Completion Date	
3/19/2025 Wednesday	121	40	<-- Delay Credits Start
3/20/2025 Thursday	122	39	
3/21/2025 Friday	123	38	
3/22/2025 Saturday			

3/23/2025 Sunday			
3/24/2025 Monday	124	37	
3/25/2025 Tuesday	125	36	
3/26/2025 Wednesday	126	35	
3/27/2025 Thursday	127	39	RO
3/28/2025 Friday	128	40	RO
3/29/2025 Saturday			
3/30/2025 Sunday			
3/31/2025 Monday	129	34	
4/1/2025 Tuesday	130	33	
4/2/2025 Wednesday	131	32	
4/3/2025 Thursday	132	31	
4/4/2025 Friday	133	30	
4/5/2025 Saturday			
4/6/2025 Sunday			
4/7/2025 Monday	134	29	
4/8/2025 Tuesday	135	28	
4/9/2025 Wednesday	136	27	
4/10/2025 Thursday	137	26	
4/11/2025 Friday	138	25	
4/12/2025 Saturday			
4/13/2025 Sunday			
4/14/2025 Monday	139	24	
4/15/2025 Tuesday	140	23	
4/16/2025 Wednesday	141	22	
4/17/2025 Thursday	142	20	RO
4/18/2025 Friday	143	19	RO
4/19/2025 Saturday			
4/20/2025 Sunday			
4/21/2025 Monday	144	18	RO
4/22/2025 Tuesday	145	17	RO
4/23/2025 Wednesday	146	16	RO
4/24/2025 Thursday	147	15	
4/25/2025 Friday	148	14	
4/26/2025 Saturday			
4/27/2025 Sunday			
4/28/2025 Monday	149	13	
4/29/2025 Tuesday	150	12	
4/30/2025 Wednesday	151	11	
5/1/2025 Thursday	152	10	
5/2/2025 Friday	153	9	
5/3/2025 Saturday			
5/4/2025 Sunday			
5/5/2025 Monday	154	8	

<-- End Delay Log Count for - TER 01 = 40

5/6/2025 Tuesday	155	7	RO	6	
5/7/2025 Wednesday	156	6	RO	7	
5/8/2025 Thursday	157	5			
5/9/2025 Friday	158	4	RO	8	<-- End Delay Log Count for - TER 02 = 8
5/10/2025 Saturday					
5/11/2025 Sunday					
5/12/2025 Monday	159	3			
5/13/2025 Tuesday	160	2			
5/14/2025 Wednesday	161	1			<--TER 01 Completion Date
5/15/2025 Thursday	162			8	
5/16/2025 Friday	163			7	
5/17/2025 Saturday					
5/18/2025 Sunday					
5/19/2025 Monday	164			6	
5/20/2025 Tuesday	165			5	
5/21/2025 Wednesday	166			4	
5/22/2025 Thursday	167			3	
5/23/2025 Friday	168			2	
5/24/2025 Saturday					
5/25/2025 Sunday					
5/26/2025 Monday	169			1	<--TER 02 Completion Date
5/27/2025 Tuesday	170		RO	33	<-- TER 03 Added Days Start
5/28/2025 Wednesday	171		RO	32	
5/29/2025 Thursday	172			31	* = Add 30 Days for Wall Crack Repair
5/30/2025 Friday	173		RO	30	
5/31/2025 Saturday					
6/1/2025 Sunday					
6/2/2025 Monday	174			29	*
6/3/2025 Tuesday	175			28	*
6/4/2025 Wednesday	176			27	*
6/5/2025 Thursday	177			26	*
6/6/2025 Friday	178			25	*
6/7/2025 Saturday					
6/8/2025 Sunday					
6/9/2025 Monday	179		RO	24	*
6/10/2025 Tuesday	180			23	*
6/11/2025 Wednesday	181		RO	22	*
6/12/2025 Thursday	182		RO	21	*
6/13/2025 Friday	183		RO	20	*
6/14/2025 Saturday					
6/15/2025 Sunday					
6/16/2025 Monday	184		RO	19	*
6/17/2025 Tuesday	185		RO	18	*

6/18/2025 Wednesday	186	17 *
6/19/2025 Thursday	187	16 *
6/20/2025 Friday	188	15 *
6/21/2025 Saturday		
6/22/2025 Sunday		
6/23/2025 Monday	189	14 *
6/24/2025 Tuesday	190	13 *
6/25/2025 Wednesday	191	12 *
6/26/2025 Thursday	192	11 *
6/27/2025 Friday	193	10 *
6/28/2025 Saturday		
6/29/2025 Sunday		
6/30/2025 Monday	194	9 *
7/1/2025 Tuesday	195	8 *
7/2/2025 Wednesday	196	7 *
7/3/2025 Thursday	197	6 *
7/4/2025 Friday	198	5 *
7/5/2025 Saturday		
7/6/2025 Sunday		
7/7/2025 Monday	199	4 *
7/8/2025 Tuesday	200	3 *
7/9/2025 Wednesday	201	2 *

7/10/2025 Thursday	202		1 * <--TER 03 Completion Date
--------------------	-----	--	-------------------------------

7/11/2025 Friday	203	RO	6 <-- TER 04 Added Days
------------------	-----	----	-------------------------

7/12/2025 Saturday	204		
--------------------	-----	--	--

7/13/2025 Sunday	205		
------------------	-----	--	--

7/14/2025 Monday	206	RO	5
------------------	-----	----	---

7/15/2025 Tuesday	207	RO	4
-------------------	-----	----	---

7/16/2025 Wednesday	208	RO	3
---------------------	-----	----	---

7/17/2025 Thursday	209	RO	2
--------------------	-----	----	---

7/18/2025 Friday	210		1 <-- TER 04 Completion Date
------------------	-----	--	------------------------------

|