



Fort Bend County Engineering  
FORT BEND COUNTY, TEXAS

J. Stacy Slawinski, P.E.  
County Engineer

April 16, 2026

Honorable Vincent Morales  
Fort Bend County Commissioner, Precinct 1  
22333 Grand Corner Drive  
Katy, Texas 77494

Honorable Andy Meyers  
Fort Bend County Commissioner, Precinct 3  
151 Stadium Drive, Suite 122  
Sugar Land, Texas 77498

Re: Road Closures for TxDOT Bridge Replacement Program

TxDOT will be reconstructing the following four bridges:

- Kamas Rd at Fairchilds Creek Tributary (Precinct 3)
- Hopkins Rd at Turkey Creek (Precinct 1)
- Beasley West End Rd at Snake Creek (Precinct 1)
- Randon School Rd at Snake Creek (Precinct 1)

This reconstruction requires complete road closures with detours (see attached). The County has not received final schedules from TxDOT yet but construction will begin within the next few months.

If you have any questions or require additional information, please contact me at 281-633-7509 or email [rick.staigle@fbctx.gov](mailto:rick.staigle@fbctx.gov).

Sincerely,

Rick J. Staigle, PE, PTOE  
First Assistant County Engineer

CK: TN  
DW: CHP  
CK: MI  
DW: TN

DATE: 10/13/2025 4:18:19 PM  
FILE: J:\TXDOT\2300000584.003\_4 Off-System Bridge Replacements\6.00\_CADD\6.03\_4 Drawings\6.03.1\_Sheet\_Files\207\_TRDTR\_01.dgn





SCALE: N.T.S.

**LEGEND:**

- PROP TRAFFIC SIGN
- TYPE III BARRICADE
- PROP DIRECTION OF TRAFFIC
- PORTABLE CHANGEABLE MESSAGE SIGN (PCMS)
- CONSTRUCTION ZONE

NOTE: PLACE PCMS TWO WEEKS IN ADVANCE OF ROAD CLOSURE. REMOVE ONCE CONSTRUCTION HAS BEGUN.



Sign Type : M4-12T;  
1.50" Radius, 0.44" Border, 0.38" Indent, Black on Orange;  
"HOPKINS RD", C;

NO.	DATE	REVISION	APPROVED

James Fields  
10-21-2025

BinkleyBarfield | **DCCM**  
Binkley & Barfield, Inc.  
TxEng F-257  
1710 Seabist Dr  
Houston, TX 77008  
713.869.3433  
BinkleyBarfield.DCCM.com

© 2026  
**Texas Department of Transportation**

**HOPKINS RD**  
**CONSTRUCTION DETOUR PLAN**

SHEET 1 OF 1

CONT	SECT	JOB	HIGHWAY
0912	34	207, ETC.	HOPKINS, ETC.
DIST	COUNTY	SHEET NO.	
HOU	FORT BEND	15	






CK: TN  
DW: CHP  
CK: MI  
DW: TN

DATE: 10/13/2025 4:18:21 PM  
FILE: J:\TXDOT\2300000584.003\_4 Off-System Bridge Replacements\6.00 CADD\6.03 Drawings\6.03.1\_Sheet\_Files\215\_TRDTR\_01.dgn





SCALE: N.T.S.

**LEGEND:**


-  PROP TRAFFIC SIGN
-  TYPE III BARRICADE
-  PROP DIRECTION OF TRAFFIC
-  PORTABLE CHANGEABLE MESSAGE SIGN (PCMS)
-  CONSTRUCTION ZONE

NOTE: PLACE PCMS TWO WEEKS IN ADVANCE OF ROAD CLOSURE. REMOVE ONCE CONSTRUCTION HAS BEGUN.




Sign Type : M4-12T;  
1.50" Radius, 0.44" Border, 0.38" Indent, Black on Orange  
"KAMAS RD", C;

NO.	DATE	REVISION	APPROVED



James Fields  
10-21-2025

BinkleyBarfield | **BCCM**  
Binkley & Barfield, Inc.  
TxEng F-257  
1710 Seasmist Dr  
Houston, TX 77008  
713.869.3433  
BinkleyBarfield@BCCM.com



**KAMAS RD**  
**CONSTRUCTION DETOUR PLAN**

SHEET 1 OF 1

CONT	SECT	JOB	HIGHWAY
0912	34	207, ETC.	HOPKINS, ETC.
DIST	COUNTY	SHEET NO.	
HOU	FORT BEND	16	

DW: TN CK: MI DW: CHP CK: TN

DATE: 10/13/2025 4:18:22 PM  
 FILE: J:\TXDOT\2300000584.003\_4 Off-System Bridge Replacements\6.00\_CADD\6.03\_1\_Sheet\_Files\216\_TRDTR\_01.dgn




SCALE: N.T.S.

**LEGEND:**


- PROP TRAFFIC SIGN
- TYPE III BARRICADE
- PROP DIRECTION OF TRAFFIC
- PORTABLE CHANGEABLE MESSAGE SIGN (PCMS)
- CONSTRUCTION ZONE

**NOTES:**

1. PLACE PCMS TWO WEEKS IN ADVANCE OF ROAD CLOSURE. REMOVE ONCE CONSTRUCTION HAS BEGUN.
2. CONSTRUCT THE BEASLEY-WEST END RD PROJECT LAST TO ALLOW FOR UTILITY RELOCATION.



NO.	DATE	REVISION	APPROVED



*James Fields*  
10-21-2025


**BinkleyBarfield** | **DCCM** | Binkley & Barfield, Inc.  
 TxEng F-257  
 1710 Seabist Dr  
 Houston, TX 77008  
 713.869.3433  
 BinkleyBarfield@DCCM.com

© 2026  
**Texas Department of Transportation**


**BEASLEY WEST END RD**  
  
**CONSTRUCTION DETOUR PLAN**

SHEET 1 OF 1

CONT	SECT	JOB	HIGHWAY
0912	34	207, ETC.	HOPKINS, ETC.
DIST		COUNTY	SHEET NO.
HOU		FORT BEND	17



Sign Type : M4-12T;  
1.50" Radius, 0.44" Border, 0.38" Indent, Black on Orange;  
"RANDOM", C; "SCHOOL RD", C;




SCALE: N.T.S.

**LEGEND:**

- PROP TRAFFIC SIGN
- TYPE III BARRICADE
- PROP DIRECTION OF TRAFFIC
- PORTABLE CHANGEABLE MESSAGE SIGN (PCMS)
- CONSTRUCTION ZONE

NOTE: PLACE PCMS TWO WEEKS IN ADVANCE OF ROAD CLOSURE. REMOVE ONCE CONSTRUCTION HAS BEGUN.

NO.	DATE	REVISION	APPROVED



*James Fields*  
10-21-2025

BinkleyBarfield | **BCCM**  
Binkley & Barfield, Inc.  
TxEng F-257  
1710 Seamist Dr  
Houston, TX 77008  
713.869.3433  
BinkleyBarfield@BCCM.com



© 2026  
**Texas Department of Transportation**

**RANDON SCHOOL RD**  
**CONSTRUCTION DETOUR PLAN**

SHEET 1 OF 1

CONT	SECT	JOB	HIGHWAY
0912	34	207, ETC.	HOPKINS, ETC.
DIST	COUNTY	SHEET NO.	
HOU	FORT BEND	18	


ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Quantity	Unit	Production	Half 1, 2026						Half 2, 2026					
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1		<b>Kamas Rd, CSJ 0912-34-215</b>	<b>204 days</b>	<b>Mon 2/2/26</b>	<b>Thu 11/12/26</b>																
2		Project Letting	1 day	Mon 2/2/26	Mon 2/2/26																
3		Utilities Cleared (all four bridges)	41 days	Tue 2/3/26	Tue 3/31/26	2															
4		Preparing ROW	1 day	Mon 5/4/26	Mon 5/4/26	3FS+23	3.6	STA	8												
5		Install Temp Sediment Control Fence	1 day	Tue 5/5/26	Tue 5/5/26	4	649	LF	2500												
6		Install Rock Filter Dams	3 days	Wed 5/6/26	Fri 5/8/26	5	128	LF	60												
7		Remove Stab Base and Asphalt	2 days	Mon 5/11/26	Tue 5/12/26	6	680	SY	2000												
8		Remove bridge	5 days	Wed 5/13/26	Tue 5/19/26	7	1	EA	.2												
9		Construct Bridge	100 days	Wed 5/20/26	Tue 10/6/26	8	1	EA	.01												
10		Excavation	2 days	Wed 10/7/26	Thu 10/8/26	9	270	CY	500												
11		Embankment	2 days	Fri 10/9/26	Mon 10/12/26	10	272	CY	500												
12		Lime Treat Subgrade	2 days	Tue 10/13/26	Wed 10/14/26	11	913	SY	500												
13		Asphalt Pavement	2 days	Thu 10/15/26	Fri 10/16/26	12	886	SY	1000												
14		Thermoplastic Pipe	2 days	Mon 10/19/26	Tue 10/20/26	13	95	LF	80												
15		Bridge end treatment	4 days	Wed 10/21/26	Mon 10/26/26	14	4	EA	1												
16		Concrete Riprap	5 days	Tue 10/27/26	Mon 11/2/26	15	447	SY	100												
17		Pavement Markings	1 day	Tue 11/3/26	Tue 11/3/26	16	810	LF	25000												
18		Furnish and Place Topsoil	2 days	Wed 11/4/26	Thu 11/5/26	17	536	SY	500												
19		Place Drill Seeding	2 days	Fri 11/6/26	Mon 11/9/26	18	536	SY	500												
20		Remove Rock Filter Dams	2 days	Tue 11/10/26	Wed 11/11/26	19	128	LF	100												
21		Remove Temp Sediment Control Fence	1 day	Thu 11/12/26	Thu 11/12/26	20	649	LF	5000												





ID	Task Mode	Task Name	Duration	Start	Finish	Predecessor	Quantity	Unit	Productivity	Calendar											
										Apr	May	Jun	Half 2, 2027 Jul	Aug	Sep	Oct	Nov	Dec	Half 1, 2028 Jan		
1	▶	<b>Beasley West End Rd, CSJ 0912-34-216</b>	<b>137 days</b>	<b>Mon 6/21/27</b>	<b>Tue 12/28/27</b>																
2	▶	Preparing ROW	1 day	Mon 5/24/27	Mon 5/24/27		3.5	STA	8												
3	▶	Install Temp Sediment Control Fence	1 day	Mon 6/21/27	Mon 6/21/27	2	616	LF	2500												
4	▶	Install Rock Filter Dams	2 days	Tue 6/22/27	Wed 6/23/27	3	116	LF	60												
5	▶	Remove Stab Base and Asphalt	2 days	Thu 6/24/27	Fri 6/25/27	4	741	SY	2000												
6	▶	Excavate & remove culverts	5 days	Mon 6/28/27	Fri 7/2/27	5	1	EA	.2												
7	▶	Construct Bridge	100 days	Mon 7/5/27	Fri 11/19/27	6	1	EA	.01												
8	▶	Excavation	2 days	Mon 11/22/27	Tue 11/23/27	7	421	CY	500												
9	▶	Embankment	2 days	Wed 11/24/27	Thu 11/25/27	8	165	CY	500												
10	▶	Lime Treat Subgrade	2 days	Fri 11/26/27	Mon 11/29/27	9	757	SY	500												
11	▶	Asphalt Pavement	2 days	Tue 11/30/27	Wed 12/1/27	10	733	SY	1000												
12	▶	Thermoplastic Pipe	2 days	Thu 12/2/27	Fri 12/3/27	11	118	LF	80												
13	▶	Bridge end treatment	4 days	Mon 12/6/27	Thu 12/9/27	12	4	EA	1												
14	▶	Concrete Riprap	3 days	Fri 12/10/27	Tue 12/14/27	13	220	SY	100												
15	▶	Pavement Markings	1 day	Wed 12/15/27	Wed 12/15/27	14	1400	LF	25000												
16	▶	Furnish and Place Topsoil	3 days	Thu 12/16/27	Mon 12/20/27	15	969	SY	500												
17	▶	Place Drill Seeding	3 days	Tue 12/21/27	Thu 12/23/27	16	969	SY	500												
18	▶	Remove Rock Filter Dams	1 day	Fri 12/24/27	Fri 12/24/27	17	116	LF	100												
19	▶	Remove Temp Sediment Control Fence	1 day	Mon 12/27/27	Mon 12/27/27	18	616	LF	5000												

**SCHEDULE BASED ON:**  
 -LETTING DATE: FEBRUARY 2026  
 -UTILITIES CLEARED BY MARCH 31, 2026  
 -STANDARD WORK WEEK  
 -137 WORKING DAYS/15 DAYS PER MONTH  
 = 10 BARRICADE MONTHS (ITEM 502)  
 -PROPOSED START DATE: JUNE 21, 2027  
 -ESTIMATED END DATE: DECEMBER 28, 2027



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Quantity	Unit	Production	Schedule											
										Dec	Half 1, 2028					Half 2, 2028		Aug			
											Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
1		<b>Randon School Rd, CSJ 0912-34-217</b>	<b>141 days</b>	<b>Mon 1/17/28</b>	<b>Mon 7/31/28</b>																
2		Preparing ROW	1 day	Mon 1/17/28	Mon 1/17/28		3.55	STA	8												
3		Install Temp Sediment Control Fence	1 day	Tue 1/18/28	Tue 1/18/28	2	724	LF	2500												
4		Install Rock Filter Dams	2 days	Wed 1/19/28	Thu 1/20/28	3	99	LF	60												
5		Remove Stab Base and Asphalt	2 days	Fri 1/21/28	Mon 1/24/28	4	809	SY	2000												
6		Remove Bridge	5 days	Tue 1/25/28	Mon 1/31/28	5	1	EA	.2												
7		Construct Bridge	100 days	Tue 2/1/28	Mon 6/19/28	6	1	EA	.01												
8		Excavation	2 days	Tue 6/20/28	Wed 6/21/28	7	489	CY	500												
9		Embankment	2 days	Thu 6/22/28	Fri 6/23/28	8	361	CY	500												
10		Lime Treat Subgrade	2 days	Mon 6/26/28	Tue 6/27/28	9	783	SY	500												
11		Asphalt Pavement	2 days	Wed 6/28/28	Thu 6/29/28	10	760	SY	1000												
12		Thermoplastic Pipe	5 days	Fri 6/30/28	Thu 7/6/28	11	332	LF	80												
13		Bridge end treatment	4 days	Fri 7/7/28	Wed 7/12/28	12	4	EA	1												
14		Concrete Riprap	6 days	Thu 7/13/28	Thu 7/20/28	13	557	SY	100												
15		Pavement Markings	1 day	Fri 7/21/28	Fri 7/21/28	14	800	LF	25000												
16		Furnish and Place Topsoil	2 days	Mon 7/24/28	Tue 7/25/28	15	939	SY	500												
17		Place Drill Seeding	2 days	Wed 7/26/28	Thu 7/27/28	16	939	SY	500												
18		Remove Rock Filter Dams	1 day	Fri 7/28/28	Fri 7/28/28	17	99	LF	100												
19		Remove Temp Sediment Control Fence	1 day	Mon 7/31/28	Mon 7/31/28	18	724	LF	5000												

**SCHEDULE BASED ON:**  
 -LETTING DATE: FEBRUARY 2026  
 -UTILITIES CLEARED BY MARCH 31, 2026  
 -STANDARD WORK WEEK  
 -141 WORKING DAYS/15 DAYS PER MONTH  
 = 10 BARRICADE MONTHS (ITEM 502)  
 -PROPOSED START DATE: JANUARY 17, 2028  
 -ESTIMATED END DATE: JULY 31, 2028

