



PO # 152921

oms Doc 458471

OTHON, INC.
11111 Wilcrest Green Drive, Suite 128
Houston, Texas 77042
713 975 8555 TEL
713 975 9068 FAX

CONSULTING ENGINEERS
Civil, Transportation, Environmental,
Construction Management

othoncorp@othon.com E-MAIL
www.othon.com WEBSITE

August 7, 2018

Fort Bend County
301 Jackson Street
Richmond, Texas 77469

Invoice No.: 9794
Othon Project No.: 17229136
Contract Amount: \$692,000.00 ✓

Attn: Richard Stolleis, P.E.

Fort Bend County 2013 Mobility Program				
July 1, 2018		To	July 31, 2018	
Project Description	Total to Date	Previously Invoiced	Amount Due	
Task 1: Bellaire - 13202	\$127,933.05	\$126,523.65	\$1,409.40 line 2	
Task 2: Chimney Rock - X20	\$30,459.15	\$30,459.15	\$0.00	
Task 3: W Airport Rt Turn Lane - 13411	\$31,832.10	\$31,832.10	\$0.00	
Task 4: Owens Road - 13403	\$66,613.50	\$66,300.30	\$313.20 line 9	
Task 5: Sugar Land Howell - 13211	\$145,428.90	\$125,656.80	\$19,772.10 line 8 & 2	
Task 6: Ludwig Rd - 13208	\$0.00	\$0.00	\$0.00	
Task 7: Beechnut Blvd - 13201	\$5,734.80	\$0.00	\$5,734.80 line 2	
TOTAL	\$408,001.50	\$380,772.00	\$27,229.50	

Total Due This Invoice: **\$27,229.50**

This is to certify that statements made are correct and no payment has been received for services requested in this invoice.

Othon, Inc.

Robert E Baker
Sr Vice President

OK, JB
08/08/18



Task 1: Bellaire - 13202

Invoice No.: 9794**Invoice Period:** July 1, 2018**To** July 31, 2018**Othon Project No.:** 17229136**Labor - Othon, Inc.**

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	9.0	\$ 1,409.40
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 1,409.40

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	0.0	\$ -
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ -

Total Task 1: Bellaire - 13202	\$ 1,409.40
---------------------------------------	--------------------



Task 4: Owens Road - 13403

Invoice No.: 9794

Invoice Period: July 1, 2018

To July 31, 2018

Othon Project No.: 17229136

Labor - Othon, Inc.

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	2.0	\$ 313.20
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 313.20

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	0.0	\$ -
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ -

Total Task 4: Owens Road - 13403	\$ 313.20
---	------------------



Task 5: Sugar Land Howell - 13211

Invoice No.: 9794**Invoice Period: July 1, 2018****To July 31, 2018****Othon Project No.: 17229136****Labor - Othon, Inc.**

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	51.0	\$ 7,986.60
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 7,986.60

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	145.5	\$ 11,785.50
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ 11,785.50

Task 5: Sugar Land Howell - 13211**\$ 19,772.10**



Task 7: Beechnut Blvd - 13201

Invoice No.: 9794

Invoice Period: July 1, 2018

To July 31, 2018

Othon Project No.: 17229136

Labor - Othon, Inc.

Employee Name	Classification	Contract Rate	Hours This Period	Total
Robert E Baker	Construction Manager	\$ 156.60	33.0	\$ 5,167.80
Woodford Lusk	Inspector II	\$ 75.60	0.0	\$ -
Sharon Nelson	Document Control	\$ 75.00	0.0	\$ -
Sub-Total Labor - Othon, Inc.				\$ 5,167.80

CP&Y

Employee Name	Classification	Contract Rate	Hours This Period	Total
Jeff Regnier	Inspector III	\$ 81.00	7.0	\$ 567.00
Jeff Regnier - OT	Inspector III	\$ 121.50	0.0	\$ -
Sub-Total Labor - CP&Y				\$ 567.00

Task 7: Beechnut Blvd - 13201	\$ 5,734.80
--------------------------------------	--------------------

ROBERT E. BAKER

Timesheet Date: 08/03/2018

Project	Phase	Activity	Employee Type	Sat-28	Sun-29	Mon-30	Tue-31	Wed-01	Thu-02	Fri-03	Total
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			3.00	2.00				5.00
17229136 2013 Mobility Bond Program	Task 7: Beechmut Blvd - 13201	Billable Time	DIVISION MANAGER			2.00	2.00				4.00
Regular total				0.00	0.00	5.00	4.00	0.00	0.00	0.00	9.00
Timesheet total				0.00	0.00	5.00	4.00	0.00	0.00	0.00	9.00

Employee submitted	ROBERT E. BAKER	08/06/2018
Supervisor approved		
Accounting approved		

Timesheet Date: 07/27/2018

Project	Phase	Activity	Employee Type	Sat-21	Sun-22	Mon-23	Tue-24	Wed-25	Thu-26	Fri-27	Total
17229136 2013 Mobility Bond Program	Task 7: Beechmut Blvd - 13201	Billable Time	DIVISION MANAGER			3.00	2.00	2.00	2.00	6.00	15.00
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			2.00	3.00	3.00	2.00		10.00
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER				2.00	1.00			3.00
Regular total				0.00	0.00	5.00	7.00	6.00	4.00	6.00	28.00
Timesheet total				0.00	0.00	5.00	7.00	6.00	4.00	6.00	28.00

Employee submitted	ROBERT E. BAKER	07/30/2018
Supervisor approved		
Accounting approved	SHARON D. NELSON	07/31/2018

Timesheet Date: 07/20/2018

Project	Phase	Activity	Employee Type	Sat-14	Sun-15	Mon-16	Tue-17	Wed-18	Thu-19	Fri-20	Total
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			2.00	3.00	3.00	3.00	2.00	13.00
17229136 2013 Mobility Bond Program	Task 7: Beechmut Blvd - 13201	Billable Time	DIVISION MANAGER			1.00	1.00	1.00	2.00	2.00	7.00
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			1.00					1.00
Regular total				0.00	0.00	4.00	4.00	4.00	5.00	4.00	21.00
Timesheet total				0.00	0.00	4.00	4.00	4.00	5.00	4.00	21.00

Employee submitted	ROBERT E. BAKER	07/23/2018
Supervisor approved	CHARLES A. OTHON	07/23/2018
Accounting approved	SHARON D. NELSON	07/23/2018

Timesheet Date: 07/13/2018

Project	Phase	Activity	Employee Type	Sat-07	Sun-08	Mon-09	Tue-10	Wed-11	Thu-12	Fri-13	Total
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			2.00	3.00	2.00	3.00	3.00	13.00
17229136 2013 Mobility Bond Program	Task 7: Beechmut Blvd - 13201	Billable Time	DIVISION MANAGER			1.00	1.00			1.00	3.00
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			1.00		3.00			4.00
17229136 2013 Mobility Bond Program	Task 4: Owens Road - 13403	Billable Time	DIVISION MANAGER							2.00	2.00
Regular total				0.00	0.00	4.00	4.00	5.00	3.00	6.00	22.00
Timesheet total				0.00	0.00	4.00	4.00	5.00	3.00	6.00	22.00

Employee submitted	ROBERT E. BAKER	07/16/2018
Supervisor approved	CHARLES A. OTHON	07/23/2018
Accounting approved	SHARON D. NELSON	07/18/2018

ROBERT E. BAKER

Timesheet Date: 07/06/2018

Project	Phase	Activity	Employee Type	Sat-30	Sun-01	Mon-02	Tue-03	Wed-04	Thu-05	Fri-06	Total
17229136 2013 Mobility Bond Program	Task 5: Sugarland Howell - 13211	Billable Time	DIVISION MANAGER			4.00			4.00	2.00	10.00
17229136 2013 Mobility Bond Program	Task 1: Bellaire - 13202	Billable Time	DIVISION MANAGER			1.00					1.00
17229136 2013 Mobility Bond Program	Task 7: Beechmut Blvd - 13201	Billable Time	DIVISION MANAGER			1.00			3.00		4.00
Regular total:				0.00	0.00	6.00	0.00	0.00	7.00	2.00	15.00
Timesheet total:				0.00	0.00	6.00	0.00	0.00	7.00	2.00	16.00

Employee submitted	ROBERT E. BAKER	07/09/2018
Supervisor approved	CHARLES A. OTHON	07/23/2018
Accounting approved	SHARON D. NELSON	07/18/2018



Partners for a Better Quality of Life

August 3, 2018

Invoice No: FTBC1400082.01 - 7

Othon, Inc.
11111 Wilcrest Green, Suite 128
Houston, TX 77042

Project FTBC1400082.01 Construction Management for Various projects under 2013 Mobility Bond Program in Precincts 2 & 4

Othon Project No.: 17229136

Professional Services from July 1, 2018 to July 31, 2018

Phase	01	Owens Road	Total this Phase	0.00
-------	----	------------	------------------	------

Phase	02	Bellaire Blvd	Total this Phase	0.00
-------	----	---------------	------------------	------

Phase	03	Sugarland-Howell Rd
-------	----	---------------------

Professional Personnel

	Hours	Rate	Amount
Inspector			
Regnier, Jeff	145.50	81.00	11,785.50
Totals	145.50		11,785.50
Total Labor			11,785.50
Total this Phase			\$11,785.50

Phase	04	Beechnut
-------	----	----------

Professional Personnel

	Hours	Rate	Amount
Inspector			
Regnier, Jeff	7.00	81.00	567.00
Totals	7.00		567.00
Total Labor			567.00
Total this Phase			\$567.00

Phase	EXP	Expenses	Total this Phase	0.00
-------	-----	----------	------------------	------

Total this Invoice \$12,352.50

REMIT PAYMENT TO:
CP&Y, Inc.
1820 Regal Row, Ste. 200
Dallas TX 75235


11757 Katy Freeway, Suite 1540
Houston, Texas 77079
(p) 713.532.1730 • (f) 713.532.1734
www.cpyl.com



Outstanding Invoices

Number	Date	Balance
6	7/5/2018	10,975.50
Total		10,975.50

Respectfully submitted,



Gary Hodges

REMIT PAYMENT TO:
CP&Y, Inc.
1820 Regal Row, Ste. 200
Dallas TX 75235

11757 Katy Freeway, Suite 1540
Houston, Texas 77079
(p) 713.532.1730 • (f) 713.532.1734
www.cpyi.com



Billing Backup

Friday, August 3, 2018

CP&Y

Invoice 7 Dated 8/3/2018

11:44:22 AM

Project	FTBC1400082.01	Construction Management for Various projects under 2013 Mobility Bond Program in Precincts 2 & 4
---------	----------------	--

Phase	03	Sugarland-Howell Rd
-------	----	---------------------

Professional Personnel

			Hours	Rate	Amount
Inspector					
31332	8 - Regnier, Jeff	7/2/2018	6.50	81.00	526.50
31332	8 - Regnier, Jeff	7/3/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/5/2018	7.00	81.00	567.00
31332	8 - Regnier, Jeff	7/6/2018	6.00	81.00	486.00
31332	8 - Regnier, Jeff	7/10/2018	7.00	81.00	567.00
31332	8 - Regnier, Jeff	7/11/2018	9.00	81.00	729.00
31332	8 - Regnier, Jeff	7/12/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/13/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/16/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/17/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/18/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/19/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/20/2018	7.00	81.00	567.00
31332	8 - Regnier, Jeff	7/23/2018	7.00	81.00	567.00
31332	8 - Regnier, Jeff	7/24/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/25/2018	8.00	81.00	648.00
31332	8 - Regnier, Jeff	7/26/2018	7.00	81.00	567.00
31332	8 - Regnier, Jeff	7/27/2018	7.00	81.00	567.00
31332	8 - Regnier, Jeff	7/30/2018	5.00	81.00	405.00
31332	8 - Regnier, Jeff	7/31/2018	5.00	81.00	405.00
Totals			145.50		11,785.50
Total Labor					11,785.50
				Total this Phase	\$11,785.50

Phase	04	Beechnut
-------	----	----------

Professional Personnel

			Hours	Rate	Amount
Inspector					
31332	8 - Regnier, Jeff	7/23/2018	1.00	81.00	81.00
31332	8 - Regnier, Jeff	7/24/2018	1.00	81.00	81.00
31332	8 - Regnier, Jeff	7/25/2018	1.00	81.00	81.00
31332	8 - Regnier, Jeff	7/26/2018	2.00	81.00	162.00
31332	8 - Regnier, Jeff	7/27/2018	1.00	81.00	81.00
31332	8 - Regnier, Jeff	7/30/2018	1.00	81.00	81.00
Totals			7.00		567.00
Total Labor					567.00

REMIT PAYMENT TO:

CP&Y, Inc.
1820 Regal Row, Ste. 200
Dallas TX 75235

11757 Katy Freeway, Suite 1540
Houston, Texas 77079
(p) 713.632.1730 · (f) 713.632.1734
www.cpyi.com



Project	FTBC1400082.01	Fort Bend Mobility Construction Manageme	Invoice	7
			Total this Phase	\$567.00
			Total this Project	\$12,352.50
			Total this Report	\$12,352.50

REMIT PAYMENT TO:
CP&Y, Inc.
1820 Regal Row, Ste. 200
Dallas TX 75235

11757 Katy Freeway, Suite 1540
Houston, Texas 77079
(p) 713.532.1730 · (f) 713.532.1734
www.cpyi.com



Detailed Timesheet for the Period Ending 7/15/2018

Wednesday, August 1, 2018
1:55:51 PM

CP&Y

Employee 31332 Regnier, Jeff

Signed _____

Approved Electronically by: Hulum, Samantha Jo 7/16/2018 8:23:38 AM

Posted

Organization CEI:CEI

03

00

Sugarland-Howell Rd

Reg

Total Hr	Sun 7/1	Mon 7/2	Tue 7/3	Wed 7/4	Thu 7/5	Fri 7/6	Sat 7/7	Sun 7/8	Mon 7/9	Tue 7/10	Wed 7/11	Thu 7/12	Fri 7/13	Sat 7/14	Sun 7/15
59.50		6.50	8.00		7.00	6.00				7.00	9.00	8.00	8.00		

7/2 crews worked on placing pcc

7/3 crews worked on setting steel for the roadway NB lane

7/5 crews poured pcc 200 cubic yards roadway from station 8+00 to sta. 14+00

7/6 poured concrete for roadway

7/10 poured the church entry ramp.

7/11 pcc on entryway to church, sidewalk setup for tomorrow's pour placement.

7/12 poured pcc sidewalk from station 4+00 to station 7+00 with several blockouts at inlet stations.

7/13 pouring pcc sidewalk

Detailed Timesheet for the Period Ending 7/31/2018

Wednesday, August 1, 2018

1:57:42 PM

CP&Y

Employee 31332 Regnier, Jeff

Signed

Approved

Electronically by: Brooks, Stacey M. 8/1/2018 8:06:55 AM

Posted

Organization CEI:CEI

FTBC1400082.01

03

00

Fort Bend Mobility Construction Manageme

Sugarland-Howell Rd

Client: Othon, Inc.

Total Hr	Mon 7/16	Tue 7/17	Wed 7/18	Thu 7/19	Fri 7/20	Sat 7/21	Sun 7/22	Mon 7/23	Tue 7/24	Wed 7/25	Thu 7/26	Fri 7/27	Sat 7/28	Sun 7/29	Mon 7/30	Tue 7/31
Reg 78.00	8.00	8.00	8.00	8.00	4.50			7.00	8.00	8.00	7.00	1.50			5.00	5.00
Ovt 8.00					2.50							5.50				

7/16

paperwork and onsite crews poured PCC sidewalk today.

7/17 crews poured pcc sidewalk today truck timed out at 3 yards left on the truck 2.0 hrs. at 2:09 pm, batched out at 12:09pm

7/18 crew worked on sidewalk poured 10 yards.

7/19 crews poured 20 yards today for sidewalk on northbound lane side.

7/20 Crew poured 7 yards of PCC sidewalk truck timed out in the heat.

7/23 worked at two jobs today surgarland and beechnut # 13201

7/24 crews at surgarland poured pcc sidewalk , the job at beechnut the crew formed the pilot channel

7/25 crew poured pcc sidewalk and beechnut job they worked on the pilot channel.

7/26 crews got steel placed for replaced roadway work.

7/27 poured pcc for roadway.

7/30 crew breaking out sidewalk

7/31 poured 10 yards of PCC for sidewalk.

Detailed Timesheet for the Period Ending 7/31/2018

Wednesday, August 1, 2018
1:57:42 PM

CP&Y

Employee 31332 Regnier, Jeff

Total Hr	Mon 7/16	Tue 7/17	Wed 7/18	Thu 7/19	Fri 7/20	Sat 7/21	Sun 7/22	Mon 7/23	Tue 7/24	Wed 7/25	Thu 7/26	Fri 7/27	Sat 7/28	Sun 7/29	Mon 7/30	Tue 7/31
----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------	----------

FTBC1400082.01 Fort Bend Mobility Construction Manageme
UNB Unbillable Travel

Client: Othon, Inc.

7/31 placing 36 inch RCP along Beechnut st.

04 Beechnut
00

Reg	6.00							1.00	1.00	1.00	2.00				1.00	
Ovt	1.00											1.00				

7/23 working on ret. pond

7/24 working on ret. pond

7/25 working on pilot channel

7/26 36 inch rcp placement and density testes were taken by the lab.another crew working on pilot channel.

7/27 poured 120 cyds. for pilot channel.

7/30 crews working on placing 36 inch rcp