J. Stacy Slawinski, P.E.

County Engineer



### **BOND RELEASE AUTHORIZATION**

Fort Bend County Engineering FORT BEND COUNTY, TEXAS

THE FOLLOWING DOCUMENT(S) CAN BE RELEASED UPON ORDER OF **COMMISSIONERS COURT:** 

BOND

Number Amount \$ 375,409.30

Harris Construction Company, Ltd. / Toll-Gtis Property Owner, LLC, a Texas limited Principal

liability company

Liberty Mutual Insurance Company Surety

CONSTRUCTION PROJECT (Name or location):

Sienna Village of Destrehan Sec 3

COURT APPROVED: (4/27/2023# 1) C DATE OF RETURN: Lindrey ada BY: Deputy County Clerk

### NOTIFICATION OF RELEASE OF BOND

A release order has been issued by the Fort Bend County Commissioners Court 17, 2023, Item # 110 for the above referenced: on June

Release to: Mr. Glenn Harris

Harris Construction Company, Ltd.

6602 Guhn Road Houston, Texas 77040

Information on the issuance and release of this security is on file at the Fort Bend County Clerk's Office. Inquiries should be addressed to Fort Bend County Engineering, 301 Jackson, Suite 401, Richmond, Texas 77469 or call 281-633-7501.

Sean Eglinton, P.E., CFM

Engineer III

CCM 06/27/2023 #11C Fort Bend County Clerk Return Div Supervisor RAC

FILED AND RECORDED OFFICIAL PUBLIC RECORDS

aura Richard, County Clerk Fort Bend County Texas June 29, 2023 11:01:54 AM

FEE: \$0.00 DP2

2023060739





# Fort Bend County Engineering FORT BEND COUNTY, TEXAS

J. Stacy Slawinski, P.E. County Engineer

June 02, 2023

Commissioner Grady Prestage Fort Bend County Precinct 2 303 Texas Parkway, Ste. 213 Missouri City, Texas 77489

RE: Sienna Village of Destrehan Section 3

Dear Commissioner:

A final inspection of the roads for the above referenced subdivision was made, and all of the deficiencies have been corrected. The streets, along with their footage lengths, are as follows:

Mount Logan	982.31 LF
River Run Road	1,726.54 LF
Gentle River	149.33 LF
Ormond Run	944.40 LF
Foggy River	872.76 LF
River Ridge	487.65 LF
Total:	5,162.99 LF

The current bond and is #

in the amount of \$375,409.30. Release bond to:

Mr. Glenn Harris Harris Construction Company, Ltd. 6602 Guhn Road Houston, Texas 77040

If you should have any questions or need additional information, we can be contacted at <a href="mailto:Construction@fortbendcountytx.gov">Construction@fortbendcountytx.gov</a>,

Sincerely,

Kevin Kalily

Construction Inspector

Engineer Technician I

KK/mw

Attachment

CC:

Ms. Amanda Carriage, LJA Engineering Mr. Derek Goff, Johnson Development

Mr. Daniella Largent, Harris Construction

City of Missouri City

Mr. Scott Wieghat, FBC Road & Bridge

File

acarriage@lja.com

derekg@johnsondev.com

daniela@harrisconstruction.com engineering@missouricitytx.gov

301 Jackson St., Suite 401 | Richmond, TX 77469 Phone 281-633-7500



### Letter of Understanding

## **LJA/Fort Bend County**

Dear Mr. Staigle:

Below is the understanding LJA and Sienna Plantation Municipal Utility District No. 4 (The District) have regarding the sequences relating to bond cancelation inspections for sections beyond the standard one year maintenance period within the Sienna Development. This includes sections that did not obtain a Construction Completion Letter. This process will apply to the following sections:

- Sienna Village of Destrehan Section 1 Excluding Sienna Parkway
- Sienna Village of Destrehan Section 2 Excluding Sienna Parkway
- Sienna Village of Destrehan Section 3
- Sienna Village of Destrehan Section 4
- Sienna Village of Destrehan Section 5
- Sienna Village of Destrehan Section 8
- Sienna Village of Destrehan Section 9

Once all punch list repairs have been completed and verified by LJA and Developer field representation. The punch list inspection will include all items on the inspection letters previously dated in addition to the following required documentation:

- o Cores on lifted and cracked pavement that wasn't removed
- o Cores on pavement where injectable sealing methods were used
- Cores and breaks on any pavement that was removed and replaced
- o Contractor warranty letter on any pavement that was removed and replaced

Upon inspection of the section, if the county agrees that all punch list items have been addressed, written confirmation of acceptance via email will be sent to LJA. Once written confirmation from the county is received by LJA, the contractor will provide maintenance bond equal to 100% of the replacement cost of the areas shown in the exhibits for each section and a letter will be provided by The District acknowledging the following:

Mr. Staigle February 8, 2021 Page 2

- o 1 year warranty will be required on:
  - Pavement areas that were removed and replaced
  - Bird baths where grinding was used per detail
- o 2 year warranty will be required on:
  - Pavement areas where injectable sealant was used
  - Pavement areas that were lifted and cracked and sealed instead of removed

Once the updated bonds are received by Fort Bend County with an exhibit showing the warrantied areas, Fort Bend County Engineering will place the bond acceptance on the next available Commissioners Court agenda. The release of the original subdivision bond will be placed on the same agenda.

Please call me at 713.953.5230 if you have any questions regarding this letter.

Sincerely,

Amanda Carriage, PE

Vice President

AC/ib