

KAM

FORT BEND COUNTY ENG. DEPT.
1710 SEAMIST DRIVE
HOUSTON, TX 77008
KEVIN MINEO

INVOICE NUMBER: 56151
DATE: 09/10/2019
PROJECT ID: 1820128
CLIENT ID: 0711

FOR PROFESSIONAL SERVICES FROM AUGUST 01,2019 THROUGH AUGUST 31,2019


BRYAN RD FROM CITY OF ROSENBERG CL TO FM 2977

COUNTY PROJECT: 17118 PO # 166463

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
PRELIMINARY DESIGN	188,814.00	97.87	184,788.60	184,788.60	0.00
FINAL DESIGN	175,493.50	79.99	134,871.19	140,371.19	5,500.00
BID PHASE	18,418.00	0.00	0.00	0.00	0.00
CONSTRUCTION PHASE	35,886.00	0.00	0.00	0.00	0.00
CONTINGENCY	25,772.00	0.00	0.00	0.00	0.00
Total	444,383.50	73.17	319,659.79	325,159.79	5,500.00

TOTAL INVOICE DUE 5,500.00

THANK YOU,
APPROVED BY

for  PE
GLENN GRAHAM, P.E.
VICE PRESIDENT

OK. AIA. 2019.09.12
09:53:33 -05'00'



Project: Bryan Road, Project #17118
Limits: From City of Rosenberg city limit to FM 2977

Landtech Project: 1820128

MONTHLY PROGRESS REPORT NO. 14
August 1, 2019 to August 31, 2019

Design Phase Percent Complete (approximate): 90%

Project Management:

- Bi-weekly meetings with BBI;
- Coordinated with City of Rosenberg, Costello, Bovay, and Pape-Dawson on intersection improvement on Bryan @ FM 2977, Bryan Crossing entrance, and Bryan north ROW buildups.

Drainage Analysis and Design:

- Further drainage analysis based on updated information.
- Addressed BBI comments to drainage analysis report.
- Refined storm sewer design.

Plan Development:

- Refined ditch design, traffic control plan, and SW3P sheets;
- Submitted 95% plans on 8/16.

Utility Coordination:

- Coordination with utility companies AT&T, CenterPoint Energy, and Comcast on utility issues.

Prepared by: _____
Wade Zhao, PE

Date: September 10, 2019