



Fort Bend County
ENGINvoices@fortbendcountytexas.gov

April 26, 2020

Project No: 057000700

Invoice No: 19-0151311

c/o Binkley & Barfield, Inc.
KMineo@binkleybarfield.com
Vpappas@binkleybarfield.com

PO 165855 dated 5/22/2018 Ransom Road.
Mobility Bond Project No 17103
Precinct 1. Fund: 2017 Mobility Bonds

Professional Services from March 26, 2020 through April 25, 2020

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Design, Project Management, & Coordination	219,807.00	90.23%	198,337.85	181,539.10	16,798.75
Drainage Impact Analysis &					
Drainage Design	57,590.00	90.00%	51,831.00	51,831.00	0.00
Geotechnical Engineering Svcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	71.78%	30,817.06	30,817.06	0.00
Bid & Construction Phase Services	17,808.00	Hourly	0.00	0.00	0.00
Add Services					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
Total	374,358.00		317,205.91	300,407.16	16,798.75
Total this Invoice					\$16,798.75

Include Progress Report.

Account Recap

PO Amount	\$ 374,358.00
Total Complete	\$ 317,205.91
Previously Invoiced	\$ 300,407.16
This Invoice	\$ 16,798.75
Remainder	\$ 57,152.09

MONTHLY PROGRESS REPORT

Harlem Road - FBC 2017 Mobility Bond Project No 17402

For Professional Services from March 26, 2020 to April 25, 2020

Date of Report: May 13, 2020

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- None

PRELIMINARY DESIGN

Activities this period:

- Prepare 30% Plans incorporating comments from FBC on schematic alignment and additional turn lanes by private developers
- Utility Coordination
- 30% Cost Estimate

Activities anticipated next period:

- Finalize PER

Outstanding issues:

- None

DRAINAGE IMPACT STUDY

Activities this period:

- Refine detention needs
- Continue Impact analysis option

Activities anticipated next period:

- Submit detention options and exhibit to FBC
- Based on feedback from FBC, prepare impact analysis

Outstanding issues:

- None

SURVEYING SERVICESActivities this period:

- None this period

Activities anticipated next period:

- None this period

Outstanding issues:

- None

FINAL DESIGNActivities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

BID & CONSTRUCTION PHASE SERVICESActivities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues