

FORT BEND COUNTY ENG. DEPT.
1710 SEAMIST DRIVE
HOUSTON, TX 77008
KEVIN MINEO

INVOICE NUMBER: 56292
DATE: 11/13/2019
PROJECT ID: **1820128**
CLIENT ID: **0711**

FOR PROFESSIONAL SERVICES FROM OCTOBER 01,2019 THROUGH OCTOBER 31,2019


BRYAN RD FROM CITY OF ROSENBERG CL TO FM 2977

COUNTY PROJECT: 17118 PO # 166463

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
PRELIMINARY DESIGN	188,814.00	100.00	188,814.00	188,814.00	0.00
FINAL DESIGN	175,493.50	86.71	148,810.80	152,165.09	3,354.29
BID PHASE	18,418.00	0.00	0.00	0.00	0.00
CONSTRUCTION PHASE	35,886.00	0.00	0.00	0.00	0.00
CONTINGENCY	25,772.00	0.00	0.00	0.00	0.00
Total	444,383.50	76.73	337,624.80	340,979.09	3,354.29

TOTAL INVOICE DUE 3,354.29

THANK YOU,
APPROVED BY


for GLENN GRAHAM, P.E.
VICE PRESIDENT



Project: Bryan Road, Project #17118
Limits: From City of Rosenberg city limit to FM 2977

Landtech Project: 1820128

MONTHLY PROGRESS REPORT NO. 16
October 1, 2019 to October 31, 2019

Preliminary Design Phase Percent Complete: 100%

No activity.

Design Phase Percent Complete (approximate): 94%

Project Management:

- Bi-weekly meetings with BBI;
- Coordinated with City of Rosenberg, Costello, Bovay, and Pape-Dawson on intersection improvement on Bryan @ FM 2977, commercial development at northwest corner of Bryan and FM 2977, Bryan Crossing entrance, and Bryan north ROW buildups.
- Coordination on Rose Ranch Channel usage agreement.

Plan Development:

- Addressing comments from BBI and City of Rosenberg.

Utility Coordination:

- Coordination with utility companies AT&T, CenterPoint Energy, and Comcast on utility issues.

Prepared by: _____

Wade Zhao, PE

Date: November 14, 2019