Po# 151499 BH

FORT BEND COUNTY ENGINEERING

CHANGE ORDER

Distribution:

☑ FBC Engineering

☑ FBC Judge

☑ FBC Purchasing

☑ Contractor

☑ Consultant

Address:

301 Jackson Street

Richmond, Texas 77469

Phone:

281-633-7500

Fax:

281-342-7366

Web site:

www.FortBendCountyTx.gov

PROJECT: Bellaire Blvd. from FM 1464 to San Pablo Drive Paving and Drainage Improvements.	CHANGE ORDER NUMBER		02 7/25/2017	1
	PROJECT NUMBER		13202	
	CONTRACT FOR		3,772,635.08	/
CONTRACTOR: Alignod Construction Co. Inc.	CONTRACT DATE		3/28/2017	
1702 Settegast Ranch Rd. Richmond, Texas 77406	FBC PURCHASE ORDER		151499	/
The contract is changed as follows: Revise Contract Bid Item Quantities as Necessary to Necessary to Complete the Work, and Add 5 Calend Harvey. Not valid until signed by Fort Bend County a	ai Days to the Troject C	for Channel Exc Time Lost Durin	cavation ng Hurricane	
The Original (Contract Sum)		\$	3,772,635.08	ν
Net change by previously authorized Change Order	rs	\$	21,420.00	ν
The (Contract Sum) Prior to this Change Order wa	as	\$	3,794,055.08	V
The (Contract Sum) will be ⊠ increased or ☐ by this Change Order in the amount of	decreased or \square unchanged	\$	2,873.00	
The new (Contract Sum) including this Change Or	rder will be	\$	3,796,928.08	V
The Contract Time will be increased or de	creased or unchanged by 09 nge Order therefore is changed or unchanged to 2/	1		
Auf	thorized:			
Fort Bend County Engineering J Stacy Slawinski, P.E. 301 Jackson Richmond, Texas 77469 By: Gignature DATE: 10/23/17 CONTRAC Aligood Con 1702 Setteg Richmond, T (signature) DATE: 0	Istruction Co. Inc. Past Ranch Rd FX 77406 F	Fort Bend County Honorable Robert I 301 Jackson St., # Richmond, Texas By: (signalure) DATE: 11-7-20	E. Hebert 719 77469	-



CHANGE ORDER REQUEST FORM

PROJECT:

OWNER:

Bellaire Blvd -

DATE:

10/16/2017

Fort Bend County

CHANGE ORDER NO.

2

JOB NO.

13202

CONTRACTOR:

Allgood Construction

REQUEST:

Revise Contract Bid Item Quantities as Necessary to Complete the Work, Add Bid Item for Channel Excavation Necessary to Complete the Work, and Add 5 Calendar Days to the

Project Duration for Time Lost During Hurricane Harvey.

Contract Amount

\$3,772,635.08

Change Order Request Amount

\$2,873.00

New Contract Amount

\$3,775,508.08

ltem No.	ltem Description	Unit Measure	Bid Quantity	Bid Cost	Bid Total	New Quantity	lt	em Price	ı	New Item Total	Tota	al Change in Price
50	Elastomeric Bearing (Plain)	EA	60	\$ 105.00	\$ 6,300.00	126	\$	105.00	\$	13,230.00	\$	6,930.00
69	Elastomeric Bearing (Plain)	EA	60	\$ 105.00	\$ 6,300.00	126	\$	105.00	\$	13,230.00	\$	6,930.00
90	Off-Duty Unif\ormedf Police Officer (As Directed	HR	1008	\$ 29.25	\$ 29,484.00	504	\$	29.25	\$	14,742.00	\$	(14,742.00)
91	High Early Strength Concrete	SY	610	\$ 55.00	\$ 33,550.00	305	\$	55.00	\$	16,775.00	\$	(16,775.00)
92	Extra Placement of Backfill Material	CY	100	\$ 10.00	\$ 1,000.00	50	\$	10.00	\$	500.00	\$	(500.00)
93	Extra Machine Excavation	CY	100	\$ 10.00	\$ 1,000.00	50	\$	10.00	\$	500.00	\$	(500.00)
96	Dewatering	LF	900	\$ 11.70	\$ 10,530.00	450	\$	11.70	\$	5,265.00	\$	(5,265.00)
95	Cement Stabilized Sand	Ton	200	\$ 18.50	\$ 3,700.00	100	\$	18.50	\$	1,850.00	\$	(1,850.00)
											\$	(25,772.00)
	ADDED ITEMS					-						
97	Channel Excavtion - Excavate, haul, and dispose	CY				1700		16.85		\$28,645.00		\$28,645.00

TOTAL	\$2,873.00



1702 Settegast Ranch Road Richmond, TX 77406 Phone: 832-847-4071 Project: Bellaire Blvd

FM 1464 to San Pablo Dr

#13202

Channel Excavation

TO:	Robert Baker Othon, Inc. 11111 Wilcrest Green Dr Houston, TX 77042	FROM:	ALLGOOD CONSTRUCTION Michael Boenig 832-451-0393 1702 Settegast Ranch Rd. Richmond, TX 77406
DATE SUB	MITTED: 6-27-17	STATUS: Open	
LOCATION	; Channel Excavation	DATE RETURNE	D;
PAGE NUN	BER:	SPEC SECTION:	120
REQUEST	BY: MICHAEL BOENIG	tick taken welcome tour tour an home amond to represent the property of the pr	

Question from Michael Boenig (Allgood Construction Co. Inc.) at 4:19pm on 6-27-17


The plans show channel excavation along the slope paving under each bridge. I understand that spoils from the slope paving is an incidental cost to placing the slope paving, which would be the 5 inches in order to place forms and concrete. But the plans are showing to excavate the embankments on each of the bridge. In order to achieve the elevation called out on the plans we have calculated about 1700CY of dirt that needs to be removed. It seems as if there is not a bid item to for channel excavation but item 120 of the specifications seems the fit the parameters.

Should the channel excavation be a bid item that was missed since no other item relates this material and plans show excavation? Below are surveying quantities that show the amounts for each bridge. From Existing Ground to top of slope paving

All Replies:

We concur that the contractor should be compensated for the excavation along the concrete slope paying under each bridge.

Mark D. Taylor, P.E.



NBG CONSTRUCTORS, INC. 9702 SYNOTT RD. HOUSTON, TEXAS 77083 281-495-0842 FAX 281-495-0960

_	REQUEST FOR INFORMATION
	NBG PROJECT NO. <u>17-13</u> 2. RFI NO: <u>14</u>
3.	PROJECT NAME: Bellaire Bridges
4.	CONTRACTOR: NBG Constructors, Inc.
5 .	CONTRACT NO: B17-057
6.	SPECIFICATION NOs: N/A
7.	DRAWING NOs:
8.	RESPONSE CODE: ☑ CRITICAL ☐ROUTINE 9.DATE RESPONSE REQUIRED: 6/30/17
10.	INFORMATION REQUIRED:
NB the	G's surveyor has come up with around 1,700 CY of channel excavation required under the bridges for slope paving (see attached volume reports); how is this excavation measured and paid?
	 Item 491 "Reinforced Concrete Slope Paving" does not indicate that excavation is incidental to the Slope Paving Item 120 "Excavation for Channels and Other Drainage Facilities" is listed as a specification applicable to the project Item 120 "Excavation for Channels and Other Drainage Facilities" indicates that excavation for channels is measured and paid by the CY
	CONTRACTOR'S RECOMMENDATION:
11.	CONTRACTOR [Signature] TITLE DATE
	Tyler Emmerson PRINT NAME

NBG CONSTRUCTORS, INC. 9702 SYNOTT RD. HOUSTON, TEXAS 77083 281-495-0842 FAX 281-495-0960

	REQUEST FOR	RINFORMATION	
12.	ENGINEER'S RESPONSE:		
4.5			
13.	CONSTRUCTION MANAGER / PROJECT ENGINEER [Signature	e} TITLE	DATE

Project File Data

Name:

C:\Users\Dan\Documents\Spectra

Precision Survey Office\Bellaire.vce

Size:

303 KB

Modified:

6/26/2017 3:33:16 PM (UTC:-5)

Time zone:

Central Standard Time

Reference number:

Description:
Comment 1:
Comment 2:

Comment 3:

Coordinate System

Name:

Default

Datum:

WGS 1984

Zone:

Default

Geoid:

Vertical datum:

Earthwork Volume Report

Chickory Woods Bridge

Original surface compared to As-built surface

Surfaces	
Exist Oaks	Classification: Original
Final Oaks	Classification: As-built

Volumes from Surface Geometry	
Material excavated	1,082.9 yd³
Material placed	44.5 yd³
Difference:	1,038.5 yd³

Note: The above volumes are calculated solely from the geometries of the selected surfaces. No material properties are applied to the above numbers.

I (Iffice/Bellaire vce I	Date: 6/26/2017 4:15:19 PM	Project: C:\Users\Dan\Documents\Spectra Precision Survey Office\Bellaire.vce	Spectra Precision Survey Office
--------------------------	----------------------------	--	---------------------------------

Project File Data

Name:

C:\Users\Dan\Documents\Spectra

Precision Survey Office\Bellaire.vce

Size:

Modified:

6/26/2017 3:33:16 PM (UTC:-5)

Central Standard Time

Time zone: Reference

number:

Description: Comment 1:

Comment 2: Comment 3: Coordinate System

Name:

Default

Datum: Zone:

WGS 1984 Default

Geoid:

Vertical datum:

Earthwork Volume Report San Pablo Bridge

Original surface compared to As-built surface

Surfaces	
Exist D100	Classification: Original
Prop D100	Classification: As-built

Volumes from Surface Geometry	
Material excavated	703.6 yd³
Material placed	87.9 yd³
Difference:	615.7 yd³

Note: The above volumes are calculated solely from the geometries of the selected surfaces. No material properties are applied to the above numbers.

	Project:	
Date: 6/26/2017 3:55:00 PM	C:\Users\Dan\Documents\Spectra	Spectra Precision Survey Office
Date: 0/20/2017 3:33:00 FWI	Precision Survey	Specifia i recision durvey Office
	Office\Bellaire.vce	

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

					1011				
	Complete Nos. 1 - 4 and 6 if there are interested parties. Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.			OFFICE USE ONLY CERTIFICATION OF FILING					
1	Name of business entity filing form, and the city, state and country of the business entity's place			Certificate Number:					
1	business.			2017-271717					
	Allgood Construction Company, Inc.								
	kichmond, TX United States			Date Filed: 10/12/2017					
2	lame of governmental entity or state agency that is a party to the contract for which the form is being filed.			10/12/2017					
	Fort Bend County Purchasing Department			Date Acknowledged:					
	Provide the identification number used by the governmental enti-								
3	description of the services, goods, or other property to be provide	vide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a cription of the services, goods, or other property to be provided under the contract.							
	16-090 Construction and Widening of Bellaire Boulevard from East Pa	arkway Lakes Lane to Lakehead La	ne for	r Fort Bend Co.	inty (Change				
	order 2)	annua cano cano to canonota ca	710 701						
4			Nature of interest (check applicable)						
	Name of Interested Party City, State, Country (place of busine		:55)	Controlling	Intermediary				
	<i>P</i> :								
5	Check only if there is NO Interested Party.								
6	AFFIDAVIT Greensessessessessessessessessessessessess								
	KELSIE JORDAN MOORE	, , , , , , , , , , , , , , , , , , , ,							
	NOTARY PUBLIC State of Texas Comm. Exp. 05-08-2018 S								
	Signature of authorized agent of contracting business entity								
	AFFIX NOTARY STAMP / SEAL ABOVE								
	Sworn to and subscribed before me, by the said Sterling Moore , this the 12 day of October,								
	20								
	110 20								
	Nesic noone helpe Mode Accounting Manager								
	Signature of officer administering oath Printed name of officer administering oath Title of officer administering oath								

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

	omplete Nos. 1 - 4 and 6 if there are interested parties. omplete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.			OFFICE USE ONLY CERTIFICATION OF FILING				
1	ume of business entity filing form, and the city, state and country of the business entity's place business.			Certificate Number: 2017-271717				
	lgood Construction Company, Inc.							
	Richmond, TX United States			Date Filed:				
2	Name of governmental entity or state agency that is a party to the being filed.	10/12/2017						
	Fort Bend County Purchasing Department			Date Acknowledged: 11/07/2017				
3	Provide the identification number used by the governmental entit description of the services, goods, or other property to be provided.	ly or state agency to track or identify led under the contract.						
	16-090 Construction and Widening of Bellaire Boulevard from East Pa order 2)	arkway Lakes Lane to Lakehead La						
_				Nature of interest				
4	Name of Interested Party	City, State, Country (place of busines		(check applicable)				
				Controlling	Intermediary			
				•				
					•			
5	Check only if there is NO Interested Party.							
6	AFFIDAVIT I swear, or a	FIDAVIT I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct						
		Signature of authorized agent of contracting business entity						
	Signature of authorized agent of contracting business entity							
	AFFIX NOTARY STAMP / SEAL ABOVE							
	Sworn to and subscribed before me, by the said	, this the		day of				
	to certify which, witness my hand and seal of office.							
	Signature of officer administering oath Printed name of o	officer administering oath Ti	itle of c	officer administeri	ing oath			