

CHANGE ORDER FORM

CHANGE ORDER NUMBER 02

PROJECT: FM 1093 WESTPARK EXTENSION: CONSTRUCTION CONSISTING OF GRADING, LIME TREATED SUBGRADE, PORTLAND CEMENT TREATED BASE, CONCRETE PAVEMENT, STORM SEWERS, STRUCTURES, RETAINING WALLS, ETC.

CONTRACTOR: WEBBER, LLC.

Contractor is directed to make the following changes to the Contract Documents.

DESCRIPTION OF CHANGES: Creation of bid item for cement to be used in lieu of lime for subgrade treatment

ATTACHMENTS: Letter to TxDOT - RE: Change Order 02 Justification; Documentation of Change Order Negotiated Rate

CHANGE IN CONTRACT PRICE

CHANGE IN CONTRACT TIME

1. Original Price: \$ 63,811,753.94
2. Total of Prior Change Orders: \$ 21,200.00
3. Total Price Prior to Current Change Order: \$ 63,832,953.94
4. Total of Current Change Order: \$ 260,000.00
5. New Price Resulting from Current Change Order: \$ 64,092,953.94

Original Time: 720 DAYS
Total of Prior Change Orders: 0 DAYS
Total Time Prior to Current Change Order: 720 DAYS
Total of Current Change Order: 0 DAYS
New Time Resulting from Current Change Order: 720 DAYS

AGREED BY:

Engineer's Seal



Contractor:

[Signature] 5/11/16
(Signature) (Date)

Resident Engineer:

[Signature] 5/12/16
(Signature) (Date)

Project Manager:

[Signature] 5/18/2016
(Signature) (Date)

APPROVED BY:

Texas Department of Transportation:

[Signature] 5/26/16
(Signature) (Date)

Fort Bend County:

(Signature) (Date)

Fort Bend County
301 Jackson St.
Richmond, TX 77469

May 11, 2016

Mr. Grady Mapes, P.E.
Area Engineer
Texas Department of Transportation
4235 TX-36
Rosenberg, TX 77471

RE: FM 1093 Westpark Extension
Limits: From FM 1463/359 to West of Katy-Gaston Road and from West of Katy-Gaston Road to West of SH 99
For Construction Consisting Of Grading, Lime Treated Subgrade, Portland Cement Treated Base, Concrete Pavement, Storm Sewers, Structures, Retaining Walls, Etc.
CHANGE ORDER 02 JUSTIFICATION LETTER

Dear Mr. Mapes,

On behalf of Fort Bend County Engineering Department (FBCED), we are submitting for your review and concurrence Change Order 02 for the subject project. This change order is necessary to add a bid item for Cement to be used as necessary in lieu of lime for subgrade stabilization.

Cement

Not included on the original bid items, the need for Cement in lieu of lime for subgrade stabilization is necessary due to the existing soil conditions on the project. The county and the contractor have negotiated a unit cost that is less than current average low bid prices for the Houston District. Given this situation this price is considered fair and reasonable.

This letter also serves as notice that the proposed work described above will not affect any of the environmental clearances or commitments for the subject project.

If you have any questions regarding this matter, please contact me at (512) 590-9693.

Sincerely,



Howard Caldwell, P.E.
Resident Engineer
Attachments

cc: Project File

From: [Howard Caldwell](#)
 To: [Vanessa Wallace](#)
 Cc: [Richard Kronenberger](#)
 Subject: FM 1093 Proposed Change Order No. 02: Cement Stabilization
 Date: Wednesday, May 11, 2016 2:08:52 PM

include info below as back-up.

TEXAS DEPARTMENT OF TRANSPORTATION		D19-C				PAGE	
AVERAGE LOW BID UNIT PRICES BY DISTRICT							
ITEM NO	DESCRIPTION	UNITS	DISTRICT 12	30, 2016	QUANTITY	AVG BID	
			QUANTITY	AVG BID			
193	6019 PLANT REPLACEMENT (SEEDLING)	EA			129,000.000	1.79823	
200	SERIES						
247	6041 FL BS (CMP IN PLC) (TYA GR1-2) (FNAL POS CY	TON			348.000	110.00000	
247	6084 FL BS (CMP IN PLC) (TY A GR 4)	TON			16,034.000	35.00000	1
247	6230 FL BS (CMP IN PLACE) (TY A GR 1-2) (8")	SY			103,210.400	19.54312	2
260	2006 LIME TRT (EXST MATL) (6")	SY			204,730.000	1.50000	1
260	2012 LIME (HYD, COM OR OK) (SLRY) OR OK (DRY)	TON			2,753.900	150.00000	1
260	6002 LIME (HYDRATED LIME (SLURRY))	TON	26.000	165.00000			2
260	6006 LIME TRT (EXST MATL) (6")	SY	6,227.000	4.00000			15
260	6012 LIME (HYD, COM OR OK) (SLRY) OR OK (DRY)	TON	76.000	185.00000	1,258,311.670	1.64909	15
265	6007 FLY ASH (CLASS FS)	SY			45,211.000	4.01845	2
265	6008 LFA TREAT SUBGRADE (6")	TON	49.000	120.00000			1
275	6001 CEMENT	TON	2,337.000	4.00000	2,337.000	4.00000	1
			482.000	130.00000	6,894.000	140.72527	5

CHANGE ORDER FORM

CHANGE ORDER NUMBER 02

PROJECT: FM 1093 WESTPARK EXTENSION: CONSTRUCTION CONSISTING OF GRADING, LIME TREATED SUBGRADE, PORTLAND CEMENT TREATED BASE, CONCRETE PAVEMENT, STORM SEWERS, STRUCTURES, RETAINING WALLS, ETC.

CONTRACTOR: WEBBER, LLC.

Contractor is directed to make the following changes to the Contract Documents.

DESCRIPTION OF CHANGES: Creation of bid item for cement to be used in lieu of lime for subgrade treatment

ATTACHMENTS: Letter to TxDOT - RE: Change Order 02 Justification; Documentation of Change Order Negotiated Rate

<u>CHANGE IN CONTRACT PRICE</u>		<u>CHANGE IN CONTRACT TIME</u>	
1. Original Price:	\$ 63,811,753.94	Original Time:	720 DAYS
2. Total of Prior Change Orders:	\$ 21,200.00	Total of Prior Change Orders:	0 DAYS
3. Total Price Prior to Current Change Order:	\$ 63,832,953.94	Total Time Prior to Current Change Order:	720 DAYS
4. Total of Current Change Order:	\$ 260,000.00	Total of Current Change Order:	0 DAYS
5. New Price Resulting from Current Change Order:	\$ 64,092,953.94	New Time Resulting from Current Change Order:	720 DAYS

AGREED BY:

Engineer's Seal



Contractor:

B. Saults (Signature) 5/11/16 (Date)

Resident Engineer:

Howard Caldwell (Signature) 5/12/16 (Date)

Project Manager:

M. Hester (Signature) 5/18/2016 (Date)

APPROVED BY:

Texas Department of Transportation:

Grady B. Mays, P.E. (Signature) 5/26/16 (Date)

Fort Bend County:

(Signature) (Date)

Fort Bend County
301 Jackson St.
Richmond, TX 77469

May 11, 2016

Mr. Grady Mapes, P.E.
Area Engineer
Texas Department of Transportation
4235 TX-36
Rosenberg, TX 77471

RE: FM 1093 Westpark Extension
Limits: From FM 1463/359 to West of Katy-Gaston Road and from West of Katy-Gaston Road to West of SH 99
For Construction Consisting Of Grading, Lime Treated Subgrade, Portland Cement Treated Base, Concrete Pavement, Storm Sewers, Structures, Retaining Walls, Etc.
CHANGE ORDER 02 JUSTIFICATION LETTER

Dear Mr. Mapes,

On behalf of Fort Bend County Engineering Department (FBCED), we are submitting for your review and concurrence Change Order 02 for the subject project. This change order is necessary to add a bid item for Cement to be used as necessary in lieu of lime for subgrade stabilization.

Cement

Not included on the original bid items, the need for Cement in lieu of lime for subgrade stabilization is necessary due to the existing soil conditions on the project. The county and the contractor have negotiated a unit cost that is less than current average low bid prices for the Houston District. Given this situation this price is considered fair and reasonable.

This letter also serves as notice that the proposed work described above will not affect any of the environmental clearances or commitments for the subject project.

If you have any questions regarding this matter, please contact me at (512) 590-9693.

Sincerely,



Howard Caldwell, P.E.
Resident Engineer
Attachments

cc: Project File

From: Howard Caldwell
 To: Vanessa Wallace
 Cc: Richard Kronenberg
 Subject: FM 1093 Proposed Change Order No. 02: Cement Stabilization
 Date: Wednesday, May 11, 2016 2:08:52 PM

include info below as back-up.

TEXAS DEPARTMENT OF TRANSPORTATION

AVERAGE LOW BID UNIT PRICES BY DISTRICT

D19-C
 DISTRICT 12
 APRIL 30, 2016

PAGE

ITEM NO	DESCRIPTION	UNITS	QUANTITY	AVG BID	QUANTITY	AVG BID	PAGE
100 SERIES							
193 6019	PLANT REPLACEMENT (SEEDLING)	EA	129,000.000	1.79823			
200 SERIES							
247 5041	FL BS (CMP IN PLC) (TYA GR1-2) (FXAL POS CY)	TON	343.000	110.00000			
247 5084	FL BS (CMP IN PLC) (TY A GR 4)	TON	16,034.000	35.00000			1
247 6230	FL BS (CMP IN PLACE) (TY A GR 1-2) (8")	SY	103,310.400	15.54312			2
260 2006	LIME TRT (EXST MATL) (6")	TON	204,730.000	1.50000			1
260 2012	LIME (HYD, COM OR OK) (SLRY) OR OK (DRY)	TON	2,753.900	150.00000			1
260 6002	LIME (HYDRATED LIME (SLURRY))	SY	1,256,211.670	164.48276			15
260 6006	LIME TRT (EXST MATL) (6")	SY	45,211.500	156.69963			15
260 6012	LIME (HYD, COM OR OK) (SLRY) OR OK (DRY)	TON	6,227.000	4.00000			1
260 6017	LIME TRT (EXST MATL) (8")	SY	76.000	120.00000			1
265 6007	FLY ASH (CLASS FS)	TON	49.000	4.00000			1
265 6008	LFA TREAT SUBGRADE (6")	SY	2,337.000	4.00000			1
275 5001	CEMENT	TON	482.000	130.00000	6,894.000	140.72527	5

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
Webber LLC
richmond , TX United States

Certificate Number:
2016-58715

Date Filed:
05/19/2016

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
Fort Bend County

Date Acknowledged:


3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
bid 16-035
Cement Stabilized

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 AFFIDAVIT

I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.



Brent Spradling
Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said Brent Spradling, this the 27 day of May, 2016, to certify which, witness my hand and seal of office.

Maisa Gonzalez
Signature of officer administering oath

Maisa Gonzalez
Printed name of officer administering oath

Notary
Title of officer administering oath