

PO# 136076

BH

CHANGE ORDER FORM

CHANGE ORDER NUMBER 10

PROJECT: FM 1093 WESTPARK EXTENSION: CONSTRUCTION CONSISTING OF GRADING, LIME TREATED SUBGRADE, PORTLAND CEMENT TREATED BASE, CONCRETE PAVEMENT, STORM SEWERS, STRUCTURES, RETAINING WALLS, ETC.

CONTRACTOR: WEBBER, LLC.

Contractor is directed to make the following changes to the Contract Documents.

DESCRIPTION OF CHANGES: Time Extension due to Hurricane Harvey

ATTACHMENTS: Change Order 10 Justification Letter

Table with 2 columns: CHANGE IN CONTRACT PRICE and CHANGE IN CONTRACT TIME. Rows include Original Price, Total of Prior Change Orders, Total Price Prior to Current Change Order, Total of Current Change Order, and New Price Resulting from Current Change Order.

AGREED BY:

Engineer's Seal



Contractor:

Handwritten signature and date 9/22/17 for Contractor.

Resident Engineer:

Richard B. Krausz, P.E. 9/13/2017

Project Manager:

Handwritten signature and date 9/28/2017 for Project Manager.

APPROVED BY:

Texas Department of Transportation:

Handwritten signature and date 10/02/2017 for Texas Department of Transportation.

Fort Bend County

Blank signature and date lines for Fort Bend County.

Fort Bend County
301 Jackson St.
Richmond, TX 77469

September 13, 2017

Mr. Grady Mapes, P.E.
Area Engineer – Fort Bend County Area Office
Texas Department of Transportation
4235 TX-36
Rosenberg, Texas 77471

RE: FM 1093 Westpark Extension
Limits: From FM 1463/359 to West of Katy-Gaston Road and from West of Katy-Gaston Road to West of SH 99
For Construction Consisting Of Grading, Lime Treated Subgrade, Portland Cement Treated Base, Concrete Pavement, Storm Sewers, Structures, Retaining Walls, Etc.
CHANGE ORDER 10 JUSTIFICATION

Dear Mr. Mapes:

Fort Bend County Engineering Department (FBCED), is submitting for your review and concurrence Change Order 10 for the subject project. This change order is necessary to add time for the project due to the recent storm Hurricane Harvey under Force Majeure. This time extension is for 10 days.

The contractor was not permitted nor capable of working during the period from September 1, 2017 through September 10, 2017.

No additional costs are provided for this change order.

If you have any questions regarding this matter, please contact me at (832) 217-6014.

Sincerely,



Richard "Rick" Kronenberger, P.E.
Resident Engineer
Attachments

cc: Project File

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
Webber, LLC
Richmond, TX United States

Certificate Number:
2017-264188

Date Filed:
09/22/2017

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
Fort Bend County

Date Acknowledged:

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.


1258-03-042
Time Extension due to Hurricane Harvey

4	Name of Interested Party	City, State, Country (place of business)	Nature of Interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO interested Party.

6 AFFIDAVIT

I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.



Matt...
Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said Perveen A Lakhani, this the 22 day of sep, 2017, to certify which, witness my hand and seal of office.

Perveen
Signature of officer administering oath

Perveen A Lakhani
Printed name of officer administering oath

Notary Public
Title of officer administering oath