

PO# 154483 BH

CHANGE ORDER

Distribution:

- ☒ FBC Engineering
- ☒ FBC Judge
- ☒ FBC Purchasing
- ☒ Contractor
- ☒ Consultant

FORT BEND COUNTY ENGINEERING

Address: 301 Jackson Street
Richmond, Texas 77469
Phone: 281-633-7500
Fax: 281-342-7366
Web site: www.FortBendCountyTx.gov

PROJECT:
Willie Melton Paving and Drainage Improvements

CHANGE ORDER NUMBER 01
DATE 10/25/2017
PROJECT NUMBER 13115
CONTRACT FOR 828,014.00
CONTRACT DATE 7/11/2017
FBC PURCHASE ORDER NO 154483

CONTRACTOR:
Conrad Construction Co., Ltd.
P.O. Box 841134
Houston, Texas 77469

The contract is changed as follows:

Revise Contract Bid Item Quantities as Necessary to Complete the Work, Add Bid Item for Filter Fabric Fence (2,348 LF) and Long Side Water Service Connections (6Ea.) Necessary to Complete the work, and Add 3 Calendar Days to the Project Duration.

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum) \$ 828,014.00 ✓
Net change by previously authorized Change Orders \$ 0.00
The (Contract Sum) Prior to this Change Order was \$ 828,014.00
The (Contract Sum) will be ☒ increased **or** ☐ decreased **or** ☐ unchanged
by this Change Order in the amount of \$ 15,720.76
The new (Contract Sum) including this Change Order will be \$ 843,734.76 ✓

The Contract Time will be ☒ increased **or** ☐ decreased **or** ☐ unchanged by 3 days.
The Date of Substantial Completion as of this Change Order therefore is
☒ changed **or** ☐ unchanged to 2/13/2018.

Authorized:

Fort Bend County Engineering
J Stacy Slawinski, P.E.
301 Jackson
Richmond, Texas 77469

By: _____

(signature)

DATE: 10/31/17

CONTRACTOR

By: _____

(signature)

DATE: 10/26/17

Fort Bend County Judge
Honorable Robert E. Hebert
301 Jackson St., #719
Richmond, Texas 77469

By: _____

(signature)

DATE: _____

**Willie Melton Paving and Drainage Improvements,
FBC Mobility Project No.13115**

CHANGE ORDER NO.01 – WORK SHEET

Item #	Description	Unit of Measure	Quantity	Unit Price (\$)	Total Price (\$)
40	Filter Fabric Fence	LF	2,348	2.00	4,696.00
41	Water Service Connections – Long Side	EA	6	1,837.46	11,024.76
		Total for Change Order No.01			\$15,720.76

Conrad Construction Co., Ltd.
P.O.Box 841134
Houston, Texas 77284
Office: 713-937-3081
Fax: 713-937-1172
E-mail: brianwconrad@hotmail.com

Request for Information

Date: 8/10/17

Rfi No: 1

Job: Willie Melton

Subject: Filter Fabric Fence

Information Requested:


Plan sheet 14 shows filter fabric fence down both sides of the road at ROW line. SWPPP bid items only includes #34 - Construction Safety fence not filter fabric fence. Can this bid item be used for payment on the filter fabric fence and overrun the quantity? If not, a new bid item needs to be added for Filter Fabric Fence by the LF. Pricing is \$2.00/LF (which is the same as bid item #34).

Please advise.

Brian Conrad, Vice President


Response:

Add new bid item for Filter Fabric Fence and use construction safety fence with the approval of Fort Bend county when needed.



Approved: Harish Jajoo, P.E. Title Design Engineer, HJ Consulting, Inc.

12 August 2017



DATE: 8/15/16

FOREMANS DAILY REPORT

JOB: WILLIE NELSON JOB#: 309 CONTRACT TIME: DAY 2 OF 180

WORK DAY: YES/NO

WEATHER: _____

ITEM#	DESCRIPTION	QUANTITY / UNIT
<u>C.O.</u>	<u>INSTALL Filter Fabric Fence</u>	<u>2,348 LF.</u>

REMARKS, VISITORS, DELAYS, ETC. <u>PUT FILTER FENCE</u>
<u>and CHERRY START Broken</u>
<u>CONCRETE</u>

INSPECTOR _____

ELO7
FOREMAN

Conrad Construction Co., Ltd.
P.O.Box 841134
Houston, Texas 77284
Office: 713-937-3081
Fax: 713-937-1172
E-mail: brianwconrad@hotmail.com

Request for Information

Date: 8/18/17

Rfi No: 5

Job: Willie Melton

Subject: Water long side services

Information Requested:

While breaking existing pavement (before we started removing it) we have already encountered and broken a long side water service at sta. 9+50 (picture attached). This service was only 1" - 2" below existing pavement. We had to make a repair but the line is in conflict with proposed paving and subgrade. What are we to do with water services in conflict with proposed pavement/subgrade? Lower the existing or install new services at lower elevation? There are no provisions for water line work in this contract. Please advise.

Brian Conrad, Vice PresidentResponse:

Install new services at a lower elevation and provide a proposal for this work.

Approved: Harish Jajoo, P.E. Title- Design Engineer, HJ Consulting,
Inc.Date: 8-19-2017

CONRAD CONSTRUCTION CO., LTD.
P.O. BOX 841134
HOUSTON, TEXAS 77284

Proposal

Date: 9/25/17

RFP: 1 Revision 2

Owner: Fort Bend County

Project: Willie Melton

Ref. RFI: 5

Description: Cost to replace and lower water line service

Materials:

Item	Qty	Unit	Unit Price	Unit Total
Water line materials	1	LS	\$ 1,436.76	\$ 1,436.76
			\$ -	\$ -
Subtotal				\$ 1,436.76
Tax .08250%				\$ -
Total Material				\$ 1,436.76

Labor:

Name and/or Position	Qty	Unit	Unit Price	Unit Total
Utility crew	3	day	\$ 1,750.00	\$ 5,250.00
			\$ -	\$ -
Subtotal				\$ 5,250.00
Total Labor				\$ 5,250.00

Equipment:

Item	Qty	Unit	Unit Price	Unit Total
excavator	3	day	\$ 300.00	\$ 900.00
wheel loader	3	day	\$ 300.00	\$ 900.00
dump truck	1.5	day	\$ 400.00	\$ 600.00
Subtotal				\$ 2,400.00
Total Equipment				\$ 2,400.00

Miscellaneous

Item	Qty	Unit	Unit Price	Unit Total
remove and replace fence	1	LS	\$ 500.00	\$ 500.00
			\$ -	\$ -
			\$ -	\$ -
Total Miscellaneous				\$ 500.00

CONRAD CONSTRUCTION CO., LTD.
P.O. BOX 841134
HOUSTON, TEXAS 77284

Total Equipment, Labor, Material, Misc.
OH&P 15%
SubTotal
Total

\$	9,586.76
\$	1,438.01
\$	11,024.77
\$	11,024.77


Long side water service (6 Ea.)

\$ 1,837.46

Time Request

3 days

Price includes single 1" long service split to two 3/4" single services including 6"x1" saddle with corporation and cut off, 1" poly line, and curb stop to meter w/ labor and equipment and remove/dispose old service (per typical detail provided)
Services to be install half of the roadway at a time
3 working days
Work will require removing and replacing a wooden fence
extra long services (approximately 50 LF / EA)



Brian Conrad
Vice President

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Conrad Construction Co., LTD
Houston, TX United States

Certificate Number:
2017-278234

Date Filed:
10/31/2017

Date Acknowledged:

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

Fort Bend County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

Mobility Project No. 13115
Willie Melton Change Order 1


4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.



6 AFFIDAVIT

I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.



AFFIX NOTARY STAMP / SEAL ABOVE

[Signature]
Signature of authorized agent of contracting business entity

Sworn to and subscribed before me, by the said Brian Conrad, this the 31st day of October, 20 17, to certify which, witness my hand and seal of office.

[Signature]
Signature of officer administering oath

James R. Bolin
Printed name of officer administering oath

Asst. Secretary
Title of officer administering oath