

DO # 154808
ams

**FORT BEND COUNTY
ENGINEERING**

**CHANGE
ORDER**

- Distribution:
- FBC Engineering
 - FBC Judge
 - FBC Purchasing
 - Contractor
 - Consultant

Address: 301 Jackson Street
Richmond, Texas 77469
Phone: 281-633-7500
Fax: 281-342-7366
Web site: www.FortBendCountyTx.gov

PROJECT:
Braxton Street Paving and Drainage Improvements

CHANGE ORDER NUMBER 02
DATE 02/16/2018
PROJECT NUMBER 13116X
CONTRACT FOR 1,995,905.00
CONTRACT DATE 7/20/2017
FBC PURCHASE ORDER NO 154808

CONTRACTOR:
Triple B Services, LLP
820 Old Atascocita Road
Huffman, Texas 77336

The contract is changed as follows:
Revise Contract Bid Item Quantities as Necessary to Complete the Work, Add Bid Item for Standby Costs for Equipment & Labor due to RFI # 1, Provide Four (4) Water Line Offsets and Remove and Replace 4" Well Collection Line and 6" Domestic Water Line with Appurtenances, all Complete and Add 214 Calendar Days to the Project Duration due to issues and additional work..

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum)	\$	1,995,905.00 ✓
Net change by previously authorized Change Orders	\$	1,200.00
The (Contract Sum) Prior to this Change Order was	\$	1,997,105.00 ✓
The (Contract Sum) will be <input checked="" type="checkbox"/> increased or <input type="checkbox"/> decreased or <input type="checkbox"/> unchanged by this Change Order in the amount of	\$	322,935.00 ✓
The new (Contract Sum) including this Change Order will be	\$	2,320,040.00 ✓


The Contract Time will be increased or decreased or unchanged by 214 days.
The Date of Substantial Completion as of this Change Order therefore is
 changed or unchanged to 12/22/2018.


Authorized:

Fort Bend County Engineering
J Stacy Slawinski, P.E.
301 Jackson
Richmond, Texas 77469

CONTRACTOR

Fort Bend County Judge
Honorable Robert E. Hebert
301 Jackson St., #719
Richmond, Texas 77469

By: 
(signature)
DATE: 02/21/2018

By: 
(signature)
DATE: 2-20-18

By: _____
(signature)
DATE: _____

**Braxton Street Paving and Drainage Improvements
FBC Mobility Project No.13116X**

CHANGE ORDER NO.02 – WORK SHEET

Item #	Description	Unit of Measure	Quantity	Unit Price (\$)	Total Price (\$)
	Standby Costs for Equipment & Labor due to RFI #1 (9/22/17 to 10/10/17)				
56	Labor Costs for Investigating Existing Service Leads & Elevations	LS	1	2,931.83	2,931.83
57	Equipment Standby Costs	LS	1	27,270.25	27,270.25
58	Move-in & Move-out Equipment	LS	1	10,035.36	10,035.36
				Total	40,237.44
	Water Line (4" & 6") Offsets				
59	4" PVC Water Line Off-set	EA.	2	4,486.75	8,973.50
60	6" Water Line Off-set	EA.	2	4,923.92	9,847.84
				Total	18,821.34
	Remove & Replace Existing 4" Well Collection Line & 6" Domestic Water Line				
61	Remove & Dispose 4" & 6" Water Line	LF	5,325	9.25	49,256.25
62	Install 4" Raw Water Well Line	LF	2,740	25.00	68,500.00
63	Connect to Existing Lines	EA.	1	450.00	450.00
64	4" Gate Valve with Box	EA.	1	1,100.00	1,100.00
65	Trench Safety for 4" Water Line	LF	2,740	1.00	2,740.00
66	Install 6" water Line	LF	3,000	29.25	87,750.00
67	Trench Safety for 6" Water Line	LF	3,000	1.00	3,000.00
68	Connect to Existing 6" Water Line across Braxton	EA.	4	485.00	1,940.00
39	Connect to Existing 4" Water Line across Braxton	EA.	3	445.00	1,335.00
70	6" Gate Valve with Box	EA	10	1,295.00	12,950.00
71	4" Gate Valve with Box	EA	2	1,115.00	2,230.00
72	Fire Hydrants	EA	3	4,650.00	13,950.00
73	Meter Reconnects	EA	21	825.00	17,325.00
74	Blow Off Valves	EA	1	1,350.00	1,350.00
				Total	263,876.25
	Note: Payment Lengths & Other Items are Subject to Measurement				
				Total for Change Order No.02	\$322,935.00



Triple B Services, L.L.P.

EXCAVATION *** PAVING *** UTILITIES *** GENERAL CONTRACTING

Friday, October 20, 2017

Mr. Vincent N. Jacob, P.E.
Isani Consultants, L.P.
3143 Yellowstone Blvd.
Houston, Texas 77054

RE: Braxton Street Paving and Drainage Improvements, FBC Mobility Project No.13116X
Triple B No. 17-06023 – Standby & Re-Mobilization Costs

Dear Mr. Jacob,

We request a change order for the standby cost for our equipment, the labor cost for locating & investigating the existing sanitary sewer services and a re-mobilization cost in the amount of \$40,237.44 lump sum. Attached is a cost breakdown for these charges.

Should you have any questions, please call me.

Sincerely,
Triple B Services, L.L.P.

John A. Betancourt, P.E.
Sr. Project Manager

19-Oct-17

Triple B Services, L.L.P.

Standby Cost for Equipment & Labor Due to RFI #1

Braxton Street WS&D/Paving

Labor Cost For Investigating Existing Service Leads & Elevations 9/27/17 & 10/02/17

Item No.	Description	Quantity	Unit	Unit Price	Total Amount
1	Ruben A Vero	10	Hrs	\$	23.00 \$ 230.00
2	Ruben Vero	10	Hrs	\$	14.00 \$ 140.00
3	Jose Palacio	10	Hrs	\$	14.00 \$ 140.00
4	Antonio Palacio	10	Hrs	\$	15.50 \$ 155.00
5	Salvador Henriquez	10	Hrs	\$	16.50 \$ 165.00
6	Nicolas Rodriguez	10	Hrs	\$	14.50 \$ 145.00
7	Jesus Calzada	10	Hrs	\$	21.60 \$ 216.00
8	Jose Vera	10	Hrs	\$	43.75 \$ 437.50
	Subtotal				\$ 1,628.50
	x 1.55% Burden				\$ 2,524.18
	x 1.15% Profit				\$ 2,902.80
	x 1.01% Bond Cost =				\$ 2,931.83

Equipment Standby Cost from 9/22/17 to 10/10/17

Item No.	Description	Quantity	Unit	Unit Price	Total Amount
1	2002 CAT CP433C Compactor-C2	18	Days	\$	205.62 \$ 3,701.16
2	2015 L70G Volvo Loader-L19	18	Days	\$	311.15 \$ 5,600.70
3	2007 JD 550J Dozer -CT47	18	Days	\$	289.17 \$ 5,205.06
4	2012 Hyundai EC220DL Trackhoe-CH82 Working Truck	18	Days	\$	491.77 \$ 8,851.66
1	2015 3/4 Ton Crew Cab 4x2 Pickup Truck	10	Hrs	\$	11.97 \$ 119.70
	Subtotal				\$ 23,478.48
	x 1.15% Mark Up				\$ 27,000.25
	x 1.01% Bond Cost =				\$ 27,270.25

Move-In & Out Equipment

Item No.	Description	Quantity	Unit	Unit Price	Total Amount
	Mobilization of Equipment In & Out	8	EA	\$	1,080.00 \$ 8,640.00
	Subtotal				\$ 8,640.00
	x 1.15% Mark Up				\$ 9,936.00
	x 1.01% Bond Cost =				\$ 10,035.36
Total Amount Standby & Remobilization =					\$ 40,237.44



Triple B Services, L.L.P.

EXCAVATION *** PAVING *** UTILITIES *** GENERAL CONTRACTING

Friday, January 19, 2018

Mr. Vincent N. Jacob, P.E.
Isani Consultants, L.P.
3143 Yellowstone Blvd.
Houston, Texas 77054

RE: Braxton Street Paving and Drainage Improvements, FBC Mobility Project No.13116X
Triple B No. 17-06023 – Waterline Offsets

Dear Mr. Jacob,

Below are the costs for providing the waterlines offsets needed to install the storm sewer lines that conflict with the existing waterlines.

4" PVC Waterline Offset – 2 Each @ \$4,486.75/Ea. = \$8,973.50

6" PVC Waterline Offset – 2 Each @ \$4,923.92/Ea. = \$9,847.84

Total Amount of this Change Order is \$18,821.34 and we request 4 additional Calendar Days for this work.

Should you have any questions, please call me.

Sincerely,
Triple B Services, L.L.P.

John A. Betancourt, P.E.
Sr. Project Manager

Date: 19-Jan-18
 Contractor: Triple B Services, L.L.P.
 Project: Braxton Street - WL Offset C900 -DR14
 Description: Labor Cost

Labor Item No.	Description	Quantity	Unit	Unit Price	Total Amount
	Labor	6 Hrs		\$ 12.75	\$ 76.50
	Labor	6 Hrs		\$ 12.75	\$ 76.50
	Operator	6 Hrs		\$ 16.50	\$ 99.00
	Grademan	6 Hrs		\$ 14.50	\$ 87.00
	Operator	6 Hrs		\$ 20.00	\$ 120.00
	Operator	6 Hrs		\$ 20.00	\$ 120.00
	Foreman	6 Hrs		\$ 36.25	\$ 217.50
	Subtotal				\$ 796.50
	x 1.55% Burden				\$ 1,234.58
	x 1.15% Profit				\$ 1,419.76
	x 1.01% Bond Cost =				\$ 1,433.96

Equipment Item No.	Equipment Cost - Blue Book Rates Description	Quantity	Unit	Unit Price w/ OP Cost	Total Amount
	Ingersoll SD40D Compactor	6 Hrs		\$ 42.36	\$ 254.16
	JD 544J Loader	6 Hrs		\$ 68.63	\$ 411.78
	JD 550J Dozer	6 Hrs		\$ 81.89	\$ 491.34
	Volvo 145 Excavator	6 Hrs		\$ 65.98	\$ 395.88
	Pickup Truck	6 Hrs		\$ 19.43	\$ 116.58
	Subtotal				\$ 1,669.74
	x 1.15% Mark Up				\$ 1,920.20
	x 1.01% Bond Cost =				\$ 1,939.40

Materials Item No.	Materials per Ferguson Quote Description	Quantity	Unit	Unit Price	Total Amount
	6" Offset	1	LS	\$ 989.56	\$ 1,142.46
	Bedding Sand	55	LF	\$ 3.50	\$ 192.50
	Subtotal				\$ 1,334.96
	x 1.15% Mark Up				\$ 1,535.20
	x 1.01% Bond Cost =				\$ 1,550.56
	Total Amount 6" Offset =				\$ 4,923.92

Materials per Ferguson Quote Description	Quantity	Unit	Unit Price	Total Amount
4" Offset	1	LS	\$ 686.06	\$ 766.06
Bedding Sand	55	LF	\$ 3.50	\$ 192.50
Subtotal				\$ 958.56
x 1.15% Mark Up				\$ 1,102.37
x 1.01% Bond Cost =				\$ 1,113.39
Total Amount 4" Offset =				\$ 4,486.75



Triple B Services, L.L.P.

EXCAVATION *** PAVING *** UTILITIES *** GENERAL CONTRACTING

Tuesday, January 23, 2018

Mr. Vincent N. Jacob, P.E.
Isani Consultants, L.P.
3143 Yellowstone Blvd.
Houston, Texas 77054

RE: Braxton Street Paving and Drainage Improvements, FBC Mobility Project No.13116X
Triple B No. 17-06023 – 4" & 6" Waterline Change Order Request

Dear Mr. Jacob,

Attached are the waterline unit prices requested to remove & replace the existing 4" well collection line & the 6" domestic waterline totaling \$263,876.25. This change order will require 45 additional calendar days to complete. If this proposal is acceptable, we need a change order to proceed.

Should you have any questions, please call me.

Sincerely,
Triple B Services, L.L.P.

John A. Betancourt, P.E.
Sr. Project Manager



Triple B Services, L.L.P.

EXCAVATION * PAVING *** UTILITIES *** GENERAL CONTRACTING**

To: Triple B Services, L.L.P. - Huffman	Contact: John Betancourt (Project Manager, Engineering)
Address: 820 Old Atascocita Road Huffman, TX 77336	Phone: 281-324-3264 Fax: 281-324-1304
Project Name: Braxton Change Order	Bid Number:
Project Location:	Bid Date:

Item #	Item Description	Estimated Quantity	Unit	Unit Price	Total Price
01-Demo					
01	Remove 4" And 6" Waterline	5,325.00	LF	\$9.25	\$49,256.25
Total Price for above 01-Demo Items:					\$49,256.25
02-4" Raw Line					
02	Install 4" Raw Water Well Line	2,740.00	LF	\$25.00	\$68,500.00
03	Connect To Existing Lines	1.00	EACH	\$450.00	\$450.00
04	4" Gate Valve	1.00	EACH	\$1,100.00	\$1,100.00
05	Trench Safety	2,740.00	LF	\$1.00	\$2,740.00
Total Price for above 02-4" Raw Line Items:					\$72,790.00
03-6" Line					
06	Install 6" Waterline	3,000.00	LF	\$29.25	\$87,750.00
07	Trench Safety	3,000.00	LF	\$1.00	\$3,000.00
08	Connect To Existing 6" Lines Across Braxton	4.00	EACH	\$485.00	\$1,940.00
09	Connect To Existing 4" Lines Across Braxton	3.00	EACH	\$445.00	\$1,335.00
10	6" Gate Valves	10.00	EACH	\$1,295.00	\$12,950.00
11	4" Gate Valve	2.00	EACH	\$1,115.00	\$2,230.00
12	Fire Hydrants	3.00	EACH	\$4,650.00	\$13,950.00
13	Meter Reconnects	21.00	EACH	\$825.00	\$17,325.00
14	Blow Off	1.00	EACH	\$1,350.00	\$1,350.00
Total Price for above 03-6" Line Items:					\$141,830.00

Total Bid Price: \$263,876.25

<p>ACCEPTED: The above prices, specifications and conditions are satisfactory and are hereby accepted.</p> <p>Buyer: _____</p> <p>Signature: _____</p> <p>Date of Acceptance: _____</p>	<p>CONFIRMED: Triple B Services, L.L.P.</p> <p>Authorized Signature: _____</p> <p>Estimator: Neal Jameyson</p>
--	--

Vincent Jacob

From: Joseph Wick <jow@triplebservices.com>
Sent: Tuesday, February 20, 2016 2:46 PM
To: Vincent Jacob
Cc: Kevin Burke; Stevenfeld, Stacy
Subject: Bradon Street Paving and Drainage Improvement; FBC Mobility Project No.13116X - Site Issues

Vincent,

Due to the issues and the additional work on the above stated project Triple B Services is requesting 152 working Days (214 Calendar days) be placed back into the contract.

If you have any questions please feel free to contact me.

Sincerely,

Joseph P Wick
Sr. Project Manager

Triple B Services, L. L. P.

820 Old Atascocita RD
Huffman, Texas 77336

Office (281) 324-3264 Ext 105 / Mobile (281) 802-8155 / Fax (281) 324-1304

