

STATE OF TEXAS           §  
  §  
COUNTY OF FORT BEND   §

**AMENDMENT TO PROJECT MANAGEMENT AGREEMENT**

**THIS SECOND AMENDMENT**, is made and entered into by and between Fort Bend County (hereinafter "County"), a body corporate and politic under the laws of the State of Texas, and LJA Engineering, Inc., (hereinafter "Project Manager"), a company authorized to conduct business in the State of Texas.

WHEREAS, the parties executed and accepted that certain Project Management Agreement on February 23, 2016, (hereinafter the "Agreement") pursuant to SOQ 14-025, as amended by document executed on November 14, 2017, (hereinafter the "Amendment") for certain management and administrative support services for the 2013 Mobility Bond Project; and

WHEREAS, the parties desire to amend the Agreement for additional services to be provided, extend the time of performance, and increase the total Maximum Compensation under the Agreement for the completion of such additional services.

**NOW, THEREFORE**, the parties do mutually agree as follows:

1. County shall pay Project Manager an additional sixty thousand dollars and no/100 (\$60,000.00), for the Services as described in Project Manager's proposal dated August 20, 2018, attached hereto as Exhibit "A" and incorporated herein for all purposes.
2. The Maximum Compensation payable to Project Manager for Services rendered is hereby increased to an amount not to exceed five hundred forty thousand dollars and no/100 (\$540,000.00), authorized as follows:  
    \$360,000.00 under the Agreement;  
    \$120,000.00 under the Amendment; and  
    \$60,000.00 under this Second Amendment.
3. In no case shall the amount paid by County for all Services under the Agreement, as amended, exceed the Maximum Compensation without written agreement executed by both parties.
4. The parties hereby agree that the Time of Performance shall hereby be extended to end no later than June 26, 2020.

5. Certain State Law Requirements for Contracts

- a. Agreement to Not Boycott Israel Chapter 2270 Texas Government Code: By signature below, Project Manager verifies Project Manager does not boycott Israel and will not boycott Israel during the term of this Agreement.
- b. Texas Government Code Section 2251.152 Acknowledgment: By signature below, Project Manager represents pursuant to Section 2252.152 of the Texas Government Code, that Project Manager is not listed on the website of the Comptroller of the State of Texas concerning the listing of companies that are identified under Section 806.051, Section 807.051 or Section 2253.153.

Except as provided herein, all terms and conditions of the Agreement and the Amendment shall remain unchanged.

FORT BEND COUNTY

LJA ENGINEERING, INC

\_\_\_\_\_  
Robert E. Hebert, County Judge

Jeff P. Collins  
Authorized Representative – Signature

\_\_\_\_\_  
Date

Jeff P. Collins  
Authorized Representative – Printed Name

ATTEST:

Exec. Vice President  
Title

\_\_\_\_\_  
Laura Richard, County Clerk

09/06/18  
Date

APPROVED:

Richard W. Stolleis  
Richard W. Stolleis, P.E., County Engineer

APPROVED AS TO LEGAL FORM:

\_\_\_\_\_  
Marcus D. Spencer, First Assistant County Attorney

**AUDITOR'S CERTIFICATE**

I hereby certify that funds are available in the amount of \$\_\_\_\_\_ to accomplish and pay the obligation of Fort Bend County under this contract.

\_\_\_\_\_  
Robert Ed Sturdivant, County Auditor

---

# EXHIBIT A



2929 Briarpark Drive, Suite 600, Houston, Texas 77042  
t 713.953.5200 f 713.953.5026 LJA.com TBPE F-1386 TBPLS 10110501

August 20, 2018

Mr. J. Stacy Slawinski, PE  
Assistant County Engineer - Projects  
Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, Texas 77469

Re: LJA Engineering, Inc. 2013 Mobility Projects Management  
PO No. 137088 Contract Amendment No 2  
LJA Job No. 1704-1601

Mr. Slawinski:

LJA Engineering, Inc. (LJA) was awarded a design management contract in February 2016 in the amount of \$360,000.00 for coordination and management of design engineers for 2013 Mobility Bond projects in Precinct 1. That fee was based upon an estimated duration and effort of 18 months on the project. In August 2017 LJA was awarded a one year extension with an additional \$120,000.00 in funding.

LJA has now completed 30 months of effort in providing the coordination and design management services.

To date eight projects have bid, one is under construction by TxDOT and one is on hold. Three projects have been completed and are open to traffic and three are under construction. Three remaining projects are in late stages of design and we anticipate them to bid next year.

By this letter proposal LJA Engineering, Inc. is requesting a contract modification extension of 12 months and an additional \$60,000.00 in funding. This amount is based on the management approximately one quarter of the original number of Precinct 1 projects and a duration of 12 months.

We are available to discuss at your convenience if there are question or comments this regarding this proposal.


Sincerely,

A handwritten signature in black ink that reads 'Robert W. Barnett'.

Robert W. Barnett, PE  
Vice President

RWB/rp

Copy: Dan Copps, PE – LJA  
Jeff Canon, PE – LJA



Fort Bend County Engineering  
FORT BEND COUNTY, TEXAS

Richard W. Stolleis, P.E.  
County Engineer

## MEMORANDUM

September 19, 2018

**TO: Members of the Commissioners Court**

**RE: LJA Engineering – 2<sup>nd</sup> Amendment - Project Management, 2013 Mobility**

The total cost of the Amendment is \$60,000. The funding will be transferred from the following projects:

No.	Project	Proposed Fee
13109	Old Needville Fairchild Road	\$20,000
13112	South Post Oak Road	\$20,000
13117x	Reading Road	\$20,000
<b>TOTAL:</b>		<b>\$60,000</b>