

# CHANGE ORDER FORM

CHANGE ORDER NUMBER 04

**PROJECT:** CONSTRUCTION OF FM 359/FM 1093 WESTPARK EXTENSION FROM WEST OF CROSS CREEK RANCH BLVD TO EAST OF FM 1463/FM 359 CONSISTING OF GRADING, LIME TREATED SUBGRADE, PORTLAND CEMENT TREATED BASE, CONCRETE PAVEMENT, STORM SEWERS, STRUCTURES, RETAINING WALLS, ETC.

**CONTRACTOR:** WEBBER, LLC.

Contractor is directed to make the following changes to the Contract Documents.

**DESCRIPTION OF CHANGES:** TCP Revisions, Crane Mats, 5x2 RBC Bends, Grade 2 Black Base, Utility Borepit Repairs, Wide Flange Terminal Modifications, Miscellaneous Drainage, and Additional TCP Signage as requested.

**ATTACHMENTS:** Change Order 04 Justification Letter, PCO 02, 03, 06, 08, 09, 12, 13, 15, 17-19

### CHANGE IN CONTRACT PRICE

1. Original Price:	\$ 20,881,997.72
2. Total of Prior Change Orders:	\$ 3,668,744.13
3. Total Price Prior to Current Change Order:	\$ 24,550,741.85
4. Total of Current Change Order:	\$ 90,090.10
5. New Price Resulting from Current Change Order:	\$ 24,640,831.95

### CHANGE IN CONTRACT TIME

Original Time:	420	DAYS
Total of Prior Change Orders:	0	DAYS
Total Time Prior to Current Change Order:	420	DAYS
Total of Current Change Order:	0	DAYS
New Time Resulting from Current Change Order:	420	DAYS

AGREED BY:

Engineer's Seal



Contractor:

*Matthew By...*  
(Signature)

11/26/2018  
(Date)

Resident Engineer:

*Richard L. Kronenberger P.E.*  
(Signature)

11/26/2018  
(Date)

Project Manager:

*[Signature]*  
(Signature)

11/26/2018  
(Date)

APPROVED BY:

Texas Department of Transportation:

*Grady B. Major, P.E.*  
(Signature)

11/26/2018  
(Date)

Fort Bend County

(Signature)

(Date)

**COST REPORT**

Item Number	Description	Unit	Unit Price	Authorized Quantity To Date	Change Order Quantity	Revised Quantity	Change Order Cost
<b>Change Order 03 - PCO 02: TCP Revision</b>							
<b>Plan Revisions: 1041-1094</b>							
0508	6003 CONSTRUCTING DETOURS (TY 1)	SY	\$ 51.94	-	11,195.16	11,195.16	\$ 581,476.61
0508	6001 CONSTRUCTING DETOURS	SY	\$ 65.73	10,843.00	(7,843.00)	3,000.00	\$ (515,520.39)
0512	6001 PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	\$ 20.64	345.00	(345.00)	-	\$ (7,120.80)
0512	6009 PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	\$ 21.44	9,839.00	(6,699.00)	3,140.00	\$ (143,626.56)
0512	6010 PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	\$ 21.33	320.00	(60.00)	260.00	\$ (1,279.80)
0512	6033 PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	\$ 5.04	3,000.00	(1,360.00)	1,640.00	\$ (6,854.40)
0512	6034 PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	\$ 6.13	260.00	(120.00)	140.00	\$ (735.60)
0512	6049 PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	\$ 9.16	345.00	(345.00)	-	\$ (3,160.20)
0512	6057 PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	\$ 6.88	9,839.00	(9,119.00)	720.00	\$ (62,738.72)
0512	6058 PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	\$ 8.73	320.00	(240.00)	80.00	\$ (2,095.20)
0681	9001 TEMP SIGNAL MODS	LS	\$ 12,500.00	-	(1.00)	(1.00)	\$ (12,500.00)
0502	9002 TCP REVISION ENGR	LS	\$ 18,179.18	-	1.00	1.00	\$ 18,179.18
<b>Change Order 03 - PCO 03: Crane Mats</b>							
<b>Plan Revisions: N/A</b>							
9008	4001 CRANE MATS (FURNISH & INSTALL)	EA	\$ 897.49	-	50.00	50.00	\$ 44,874.50
9008	4002 CRANE MATS (RELOCATE)	EA	\$ 165.42	-	50.00	50.00	\$ 8,271.00
9008	4003 CRANE MATS (REMOVE)	EA	\$ 155.74	-	50.00	50.00	\$ 7,787.00
<b>Change Order 03 - PCO 06: 5X2 RBC Bends at Exxon Pipeline</b>							
<b>Plan Revisions: 1252</b>							
0462	9001 CONC BOX CULV (5X2) (SPECIAL)	LS	\$ 6,784.23	-	1.00	1.00	\$ 6,784.23
0400	6005 CEM STABIL BKFL	CY	\$ 37.20	12,863.00	6.21	12,869.21	\$ 231.01
<b>Change Order 03 - PCO 07: Force Account &amp; Standby Time for Dirt Subcontractor</b>							
<b>Plan Revisions: N/A</b>							
9008	4001 STANDBY/DELAY TIME - MSC (DIRT)	LS	\$ 31,162.56	-	1.00	1.00	\$ 31,162.56
<b>Change Order 03 - PCO 08: Black Base at FM 1463</b>							
<b>Plan Revisions: 1021, 1061, 1062, 1069, 1073, 1074, 1159, 1168, 1170, 1455, 1459</b>							
0292	6002 ASPH STAB BASE (GR 2)(PG 64)	TON	\$ 87.53	-	2,476.86	2,476.86	\$ 216,799.56
0260	6006 LIME TRT (EXST MATL) (6")	SY	\$ 2.70	59,467.00	(2,840.00)	56,627.00	\$ (7,668.00)
0260	6012 LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	\$ 142.00	923.00	(42.00)	881.00	\$ (5,964.00)
0292	6017 ASPHALT STAB BASE (GR 4)(PG 64)	TON	\$ 72.00	7,998.00	(1,405.00)	6,593.00	\$ (101,160.00)

**COST REPORT**

Item Number	Description	Unit	Unit Price	Authorized Quantity To Date	Change Order Quantity	Revised Quantity	Change Order Cost
<b>Change Order 03 - PCO 09: Recompact Bore Pits from Utility Contractors</b>							
<b>Plan Revisions: N/A</b>							
9008	UTILITY BOREPIT REPAIR	LS	\$ 8,370.13	-	1.00	1.00	\$ 8,370.13
<b>Change Order 03 - PCO 12: Wide Flange Terminal Modifications</b>							
<b>Plan Revisions: N/A</b>							
3010	WIDE FLANGE PAVMENT TERMINAL (NO BEAM)	EA	\$ 1,789.09	-	4.00	4.00	\$ 7,156.36
0442	STR STEEL (MISC NON-BRIDGE)	LB	\$ 11.02	319.00	637.44	956.44	\$ 7,024.59
<b>Change Order 03 - PCO 13 &amp; 15: Misc Drainage</b>							
<b>Plan Revisions: N/A</b>							
0400	CEM STABIL BKFL	CY	\$ 37.20	12,863.00	9.37	12,872.37	\$ 348.56
0400	CEMENT STAB BACKFILL (INLET OR MH)	CY	\$ 37.20	1,020.00	8.26	1,028.26	\$ 307.27
0464	RC PIPE (CL III)(18 IN)	LF	\$ 48.56	1,464.00	16.00	1,480.00	\$ 776.96
0465	INLET (COMPL)(TY AD)	EA	\$ 2,930.99	30.00	1.00	31.00	\$ 2,930.99
0465	INLET MODIFICATIONS (TY AD)(SPL)	LS	\$ 1,615.87	-	1.00	1.00	\$ 1,615.87
0481	PVC PIPE DRAIN (SPL)	LS	\$ 1,650.06	-	1.00	1.00	\$ 1,650.06
0465	MANH (COMPL)(TY B)	EA	\$ 6,434.59	3.00	1.00	4.00	\$ 6,434.59
<b>Change Order 03 - PCO 17, 18 &amp; 19: TCP Signage</b>							
<b>Plan Revisions: N/A</b>							
0502	FM 1463 DETOUR SIGNAGE	LS	\$ 6,382.83	-	1.00	1.00	\$ 6,382.83
0502	ADDITIONAL DIRECTIONAL SIGNAGE	LS	\$ 1,318.49	-	1.00	1.00	\$ 1,318.49
0502	ADDITIONAL TWO-WAY WARNING SIGNS	LS	\$ 631.42	-	1.00	1.00	\$ 631.42
<b>TOTAL CHANGE ORDER COST =</b>							<b>\$ 90,090.10</b>