

CHANGE ORDER

Distribution:

- FBC Engineering
- FBC Judge
- FBC Purchasing
- Contractor
- Consultant

FORT BEND COUNTY ENGINEERING

301 Jackson Street
 Richmond, Texas 77471
 Phone: 281-633-7500
 Fax: 281-342-7366
 Web site: www.co.fort-bend.tx.us

PO# 120137 BH

PROJECT: Golfview Drive Ph 2
 Fort Bend Mobility Project 709

CHANGE ORDER NUMBER: 3
 DATE: 11/12/18
 PROJECT NUMBER: B14-070
 CONTRACT FOR: Paving & Drainage
 CONTRACT DATE: 11/14/14
 PURCHASE ORDER NO. 120137

CONTRACTOR: E. J. Rebecak
 Hassell Construction Company, Inc
 116111 Hollister
 Houston, Texas 77066

The contract is changed as follows:
 Update quantities to actual final quantities

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum)	\$ 4,421,584.00	✓
Net change by previously authorized Change orders	\$ 124,789.60	✓
The (Contract Sum) Prior to this Change Order was	\$ 4,546,373.60	✓
The (Contract Sum) will be (increased) (decreased) (unchanged) by this Change Order in the amount of	\$ 27,280.40	✓
The new (Contract Sum) including this Change Order will be	\$ 4,573,654.00	✓
The Contract Time will be (increased) (decreased) (unchanged) by	145	
The Date of Substantial Completion as of this Change Order therefore is (changed) (unchanged) to	4/4/16	

Authorized:

Fort Bend County Engineering
 Rick J. Staigle, PE, PTOE
 301 Jackson
 Richmond, Texas 77469

CONTRACTOR

Fort Bend County Judge
 Honorable Robert E. Hebert
 301 Jackson St., #719
 Richmond, Texas 77469

By: Rick J. Staigle, PE, PTOE
(signature)

By: E. J. Rebecak
(signature)

By: _____
(signature)

DATE: 11/26/18

DATE: 11/12/2018

DATE: _____

CHANGE ORDER 3 BREAKDOWN

FBC NO.	DESCRIPTION OF ITEM	UNIT	CONTRACT QUANTITY	FINAL QUANTITY	UNIT PRICE	% COMPLETE	QUANTITY DELTA	TOTAL DIFFERENCE
	I - BASE BID - DRAINAGE							
1	10' X 9' PRECAST REINF CONC BOX STRM SWR, ASTM C850, STAND BEDDING & BF	LF	840.00	824.73	\$880.00	98.18%	(15.27)	(\$13,437.60)
5	42" REINF CONC PIPE, ASTM C76 CLIII W/RUBBER GASKET JTS, CEM STAB SAND BEDDING & BF	LF	750.00	782.00	\$190.00	104.27%	32.00	\$6,080.00
6	36" REINF CONC PIPE, ASTM C76 CLIII W/RUBBER GASKET JTS, STAND. BEDDING & BF	LF	40.00	8.00	\$140.00	20.00%	(32.00)	(\$4,480.00)
11	24" REINF CONC PIPE, ASTM C76 CLIII W/RUBBER GASKET JTS, CEM STAB SAND BEDDING & BF	LF	250.00	290.00	\$110.00	116.00%	40.00	\$4,400.00
12	18" REINF CONC PIPE, ASTM C76 CLIII W/RUBBER GASKET JTS, CEM STAB SAND BEDDING & BF	LF	50.00	46.00	\$85.00	92.00%	(4.00)	(\$340.00)
15	STRM SWR MAH 48" TO 72"	EA	2.00	3.00	\$3,500.00	150.00%	1.00	\$3,500.00
23	TYPE "C-1" INLET	EA	12.00	11.00	\$3,000.00	91.67%	(1.00)	(\$3,000.00)
24	TYPE "A" INLET	EA	5.00	6.00	\$1,300.00	120.00%	1.00	\$1,300.00
25	BRICK PLUG FOR 36" REINF CONC PIPE	EA	1.00	1.00	\$300.00	100.00%	0.00	\$0.00
26	5" THICK CONC SLOPE PAVE.	SY	2,300.00	2,875.00	\$65.00	125.00%	575.00	\$37,375.00
27	12" THICK CONC RIP-RAP	SY	930.00	120.89	\$63.00	13.00%	(809.11)	(\$50,973.93)
28	ARTICULATED BLOCK EROSION CONTROL PAVING	SY	1,100.00	1,372.00	\$45.00	124.73%	272.00	\$12,240.00
2	12" PVC SDR 26, ASTM D3034 SANIT SWR PIPE, CEM. STAB SAND BEDDING & BF (12' TO 14' DEPTH)	LF	890.00	880.00	\$95.00	98.88%	(10.00)	(\$950.00)
5	8" PVC SDR27 ASTM D3034 SANIT SWR PIPE, CEM. STAB SAND BEDDING & BF (12' - 14')	LF	90.00	7.00	\$93.00	7.78%	(83.00)	(\$7,719.00)
6	8" PVC SDR26 ASTM D3034 SANIT SWR PIPE, STAND. BEDDING & BF (12'-14')	LF	60.00	10.00	\$52.00	16.67%	(50.00)	(\$2,600.00)
14	6" PVC SDR26 ASTM D3034 SANIT SWR PIPE, CEM STAB SAND BEDDING & BF (10'-12')	LF	40.00	70.00	\$110.00	175.00%	30.00	\$3,300.00
16	6" PVC SDR26 ASTM D 3034 SANIT SWR PIPE, CEM STAB SAND BEDDING & BF (0'-8')	LF	50.00	3.00	\$90.00	6.00%	(47.00)	(\$4,230.00)
2	2 1/2" THICK HOT MIX HOT LAID ASPHALTIC CONC (TXDOT TYPE "D" SURFACE MIX)	SY	90.00	245.78	\$100.00	273.09%	155.78	\$15,578.00
3	2" THICK HOT MIX HOT LAID ASPHALTIC CONC (TXDOT TYPE "C" MIX SAC A PG 70-22) (FARM MARKET #762)	SY	1,000.00	951.85	\$71.00	95.19%	(48.15)	(\$3,418.65)
4	13" THICK BLACKBASE ASPHALT (FARMMARKET #762)	SY	1,200.00	1,053.95	\$68.00	87.83%	(146.05)	(\$9,931.40)
5	8" THICK CR. LIMESTONE (OR APPROVED EQUAL) BASE; COMPACTED TO 95% STAND PROCTOR COMPACT. TEST, ASTM D698	SY	120.00	333.69	\$35.00	278.08%	213.69	\$7,479.15
6	SUBGRADE STAB. W/8% LIME BY WEIGHT TO 8" DEPTH (SLURRY METHOD) COMPACT. TO 95% STAND. PROCTOR	SY	12,800.00	12,390.00	\$6.00	96.80%	(410.00)	(\$2,460.00)
7	SUBGRADE STAB. W/8% LIME BY WT. TO 6" DEP (SLURRY METHOD) COMPACT TO 95% STAND PROCTOR	SY	850.00	1,093.28	\$5.00	128.62%	243.28	\$1,216.40
8	4 1/2" THICK CONC DRIVEWAY PAVEMENT	SY	680.00	705.91	\$34.00	103.81%	25.91	\$880.94
9	6" THICK CONC DRIVEWAY PAVE.	SY	750.00	970.04	\$36.00	129.34%	220.04	\$7,921.44
11	4 1/2" THICK CONC SIDEWALK PAVE	SY	1,250.00	1,272.22	\$32.00	101.78%	22.22	\$711.04
13	6" CONC CURB & GUTTER	LF	150.00	188.37	\$14.00	125.58%	38.37	\$537.18
33	FURNISH/MAINTAIN CONSTRUCTION SIGNAGE, 2 MESSAGE BOARDS (3 LINE LED MESSAGE), BARRICADES, FLAGMEN, TRAFFIC CONTROL, TEMP. PAVE.MARKINGS AND DETOUR PLANS FOR LANES AND TEMP ROAD CLOSURE AND TRMP ACCESS TO PROPERTY	LS	1.00	1.21	\$110,000.00	121.00%	0.21	\$23,100.00
36	TREE REMOVAL & DISPOSAL	EA	5.00	6.00	\$800.00	120.00%	1.00	\$800.00
37	INSTALL TRUNCATED DOME PAVERS AT EXIST RAMPS	EA	8.00	6.00	\$800.00	75.00%	(2.00)	(\$1,600.00)
	SUBTOTAL FOR QUANTITY ADJUSTMENTS CO 3						SUBTOTAL	\$21,278.57
CO3A	REDUCE RABBS HEADWALL	LS	1.00	1.00	(\$29,888.00)	100.00%	1.00	(\$29,888.00)
CO3B	REMOVE CEM STAB BKFILL	LS	2,181.00	2,181.00	\$22.50	100.00%	2,181.00	\$49,072.50
CO3C	GAS LINE	LS	1.00	1.00	\$3,726.00	100.00%	1.00	\$3,726.00

GOLFVIEW DRIVE PH 2 (HCCI 1417)
 FORT BEND COUNTY MOBILITY PROJECT #709
 GOLFVIEW DRIVE
 RICHMOND, TEXAS

HASSELL CONSTRUCTION CO.,INC.
 16111 HOLLISTER
 HOUSTON, TEXAS 77066
 281/893-2570

CHANGE ORDER 3 BREAKDOWN

FBC NO.	DESCRIPTION OF ITEM	UNIT	CONTRACT QUANTITY	FINAL QUANTITY	UNIT PRICE	% COMPLETE	QUANTITY DELTA	TOTAL DIFFERENCE
CO3D	STORM SEWER TIE	LS	1.00	1.00	\$5,773.00	100.00%	1.00	\$5,773.00
CO3E	HIGH EARLY STRENGTH CONCRETE	LS	1.00	1.00	\$4,169.23	100.00%	1.00	\$4,169.23
CO3F	TELEVISIONING SAN LINE & CONNECT 2 SERVICES	LS	1.00	1.00	\$8,149.10	100.00%	1.00	\$8,149.10
CO3G	LIQUIDATED DAMAGES	DAY	70.00	70.00	(\$500.00)	100.00%	70.00	(\$35,000.00)
	SUBTOTAL FOR NEW ITEMS CO 3						SUBTOTAL	\$6,001.83
	TOTAL FOR CO3						TOTAL	\$27,280.40