

PO # 166735  
AMS

### FORT BEND COUNTY ENGINEERING

### CHANGE ORDER

- Distribution:
- FBC Engineering
  - FBC Judge
  - FBC Purchasing
  - Contractor
  - Consultant

**Address:** 301 Jackson Street  
Richmond, Texas 77469

**Phone:** 281-633-7500

**Fax:** 281-342-7366

**Web site:** www.FortBendCountyTx.gov

**PROJECT:**  
13307 Construction of Crossover Rd  
Improvement Project

CHANGE ORDER NUMBER .....	01
DATE .....	11/15/2018
PROJECT NUMBER .....	13307
CONTRACT FOR .....	\$2,461,370.34
CONTRACT DATE .....	07/30/2018
FBC PURCHASE ORDER NO .....	166735

**CONTRACTOR:**  
Allgood Construction Co. Inc.  
1702 Settegast Ranch Rd.  
Richmond, Texas 77406

The contract is changed as follows:

During the pre-construction meeting on June 29<sup>th</sup>, Allgood Construction made Fort Bend County and parties involved aware of the estimated twenty-week schedule for fabrication and delivery for the signal poles in the proposal, along with an additional forty-five days for installation and completion of construction.

Prior to the Notice to Proceed, signal poles were submitted and approved on July 25<sup>th</sup>. The Notice to Proceed was issued on July 30<sup>th</sup>, and signal poles were released for production on August 8<sup>th</sup>, once the paper work and approval letters were all processed and recorded.

That being said, Allgood Construction requests a contract time extension of sixty-one days, to January 31, 2019 in order to account for the estimated twenty-seven week duration from the signal pole order, to signal pole completion, that was communicated as stated prior. The roadway portion of work will be completed by December 28, 2018, except for the described signal work. While signals are under construction, temporary stop signs can be used to address traffic flow.


**Not valid until signed by Fort Bend County and Contractor.**

The Original ( <b>Contract Sum</b> ) .....	\$	2,461,370.34 ✓
Net change by previously authorized Change Orders .....	\$	0.00
The ( <b>Contract Sum</b> ) Prior to this Change Order was .....	\$	2,461,370.34 ✓
The ( <b>Contract Sum</b> ) will be <input type="checkbox"/> increased <i>or</i> <input type="checkbox"/> decreased <i>or</i> <input checked="" type="checkbox"/> unchanged by this Change Order in the amount of .....		
.....	\$	0.00
The new ( <b>Contract Sum</b> ) including this Change Order will be .....	\$	2,461,370.34 ✓

The Contract Time will be  increased *or*  decreased *or*  unchanged by 60 days.  
 The Date of Substantial Completion as of this Change Order therefore is  
 Changed *or*  unchanged to **01/31/2019**.


Authorized:

Fort Bend County Engineering  
J Stacy Slawinski, P.E.  
301 Jackson  
Richmond, Texas 77469

By:   
(signature)

DATE: 11/26/18

CONTRACTOR  
Allgood Construction Co. Inc.  
1702 Settegast Ranch Rd  
Richmond, TX 77406

By:   
(signature)

DATE: 11/16/2018

Fort Bend County Judge  
Honorable Robert E. Hebert  
301 Jackson St., #719  
Richmond, Texas 77469

By: \_\_\_\_\_  
(signature)

DATE: \_\_\_\_\_