

**Modification/Change Order No.4**

PO Number: 175984

Fort Bend County, Texas

Buffalo Bayou Above Barker Reservoir Channel Sediment Removal

Fort Bend County, Texas

October 11, 2019

<b>CHANGE ORDER/MODIFICATION NO. 4</b>		Effective Date: 10-11-2019	Page 1 of 2
Contract: P.O.# 175984	Dated: 3/26/2019	Project: Buffalo Bayou Above Barker Reservoir Channel Sediment Removal	
Issued By (Contracting Local Organization): Fort Bend County		Issued To (Contractor): Texas Dewatering, Inc.	
TYPE OF MODIFICATION <i>(check appropriate box below)</i>			
<input checked="" type="checkbox"/>	CHANGE ORDER: Issued pursuant to Article 14.4 the changes set forth below are made by this modification.		
Contract Price [after Mod. #3]	\$ 6,852,919.87	PERFORMANCE TIME: increase 16 Calendar days	
Net Increase in Contract Price:	\$ 2,048.39		
REVISED Contract Price:	\$6,854,968.26		
REVISED Ending Date: October 30, 2019:			
This modification is hereby made a part of the contract. Except as provided herein, all terms and conditions of the original contract (as revised) remain unchanged and in full force and effect.			
CONTRACTOR'S RELEASE OF CLAIMS			
In consideration of the modification agreed to herein as complete equitable adjustment for the Contractors proposal, dated 10-09-19, the Contractor hereby releases Fort Bend County from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances concerning the added work for the above added work, including all impacts to the work, overhead and profit.			
Recommended By: <i>Thomas P. Beach</i> Thomas P. Beach, PE M&E Consultants			
<b>Important Note:</b> Contractor IS required to sign this document and return two (2) copies to the issuing office.			
CONTRACTOR (print or type name/title of signer)  <i>CARL FROMEN, PRESIDENT</i>		Sponsors/Contracting Local Organization Adam Wright Fort Bend County Drainage District	
SIGNATURE (person authorized to sign)  <i>Carl Fromen</i>	DATE  <i>10/14/19</i>	SIGNATURE (Project Manager)  <i>Adam Wright</i>	DATE  <i>10/14/19</i>

Modification/Change Order No.4  
PO Number: 175984  
Fort Bend County, Texas  
Buffalo Bayou Above Barker Reservoir Channel Sediment Removal  
Fort Bend County, Texas  
Oct 11, 2019

DESCRIPTION OF MODIFICATION/CHANGE ORDER

Pursuant to General Condition, Article 14.4, the contract shall be modified as following;

The Contractor (Texas Dewatering) shall install two pipe drops to replace existing CMP pipe drops. The location shall be specified in the field and the Fort Bend County Drainage District shall supply the materials. Excavation of existing pipe drops, and installation of new CMP shall be at the same grade and location as the existing CMP being replaced.

Compensation for this item shall be Lump Sum. Such payment shall constitute full compensation for all labor, and equipment and all other items necessary and incidental to this work.

Pursuant to General Condition, Article 32.22 Weather, the contract shall be modified as following;

The Contract completion date shall be extended by 16 calendar days due to weather or the effects of weather at the site.

Revised Ending Date: October 30, 2019

Changes to the Bid Schedule:

---

Item No.	Work or Material	Spec.	Estimated Quantity	Unit	Unit Price	Amount
12	CMP Pipe Drops		1	Lump Sum	\$X.XXX	\$2,048.39

Contract price increase - \$2,048.39

CONTRACTOR'S STATEMENT OF RELEASE

In consideration of the modification agreed to herein as complete equitable adjustment for the Contractors proposal, dated 10-9-19, the Contractor hereby releases Fort Bend County from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances concerning the added work for the above added work, including all impacts to the work, overhead and profit.

Justification for Change Order #4  
PO Number: 175984  
Fort Bend County, Texas  
Buffalo Bayou Above Barker Reservoir Channel Sediment Removal  
Fort Bend County, Texas  
September 11, 2019

*Thomas P. Beach*

---

Thomas P. Beach, PE, M& E Consultants

Date:

Weather Delay

During the contract performance time the contractor was delayed by weather 13 workdays since the last change order. These days were documented by suspend and resume work orders by the construction inspector. Holidays were not added in the original contract performance time calculations.

13 workdays x 7 calendar days / 6 workdays = 15.1 calendar days round to 16

April 4, 2019 NTP

150 calendar days +42 (Mod 3)

Ending Date: October 13, 2019 (Sunday)– October 14, 2019

Add 16 Calendar days – Weather

Revised Ending Date: October 30, 2019

CMP Pipe Drop Installation

During the performance of the work it was noticed that two CMP were in need of replacement. The Contractor was asked to replace, provide FBCDD would provide the materials. Contract submitted a price, which was agreed to by Adam Wright, Project Manager. I agree the price is reasonable and equitable.

I have discussed the contract change with Adam Wright, Project Manager, Fort Bend County Drainage District, who agreed with the change order.

---

Fort Bend County Drainage District Concurrence

Date