





CHANGE ORDER NBR. 25

REPORT DATE: 12/19/2018 4:20:56PM

**CONTRACT ID:** 091234144  
**PROJECT:** STP 2010(596)MM  
**CONTRACT:** 12143003  
**AWARD AMOUNT:** \$20,864,455.45  
**PROJECTED AMOUNT:** \$20,947,455.45  
**ADJ PROJECTED AMT:** \$21,463,161.49  
**PEND ADJ PROJ AMT:** \$21,463,161.49  
**CONTRACTOR:** WILLIAMS BROTHERS CONSTRUCTION CO.,  
INC  
**CO AMOUNT:** \$18,210.85  
**CO TYPE:** NON-PARTICIPATING  
**3RD PARTY AMOUNT:** \$18,210.85  
**APPRV LEVEL:** OVERRIDE

**HIGHWAY:** CS  
**DISTRICT:** 12  
**COUNTY:** FORT BEND  
**AREA ENGINEER:** Michelle Milliard, P.E.  
**AREA NUMBER:** 050

**DESCRIPTION:** RELOCATE GATE VALVE  
**REASON:** 4B - 4B-3RD PARTY REQUEST FOR ADDITIONAL WORK  
**SECONDARY REASON(S):**

**Functions:**

<input checked="" type="checkbox"/> Extra Work	<input type="checkbox"/> Force Account
<input type="checkbox"/> Zero Dollar	<input type="checkbox"/> Final Quantity
<input type="checkbox"/> Overrun/Underrun	<input type="checkbox"/> Change Project Limits
<input type="checkbox"/> Time Adjustment	<input type="checkbox"/> Delete/Add CSJ
<input type="checkbox"/> Stock Account	

**DESCRIBE THE REASON FOR THE CHANGE ORDER AND WHAT IS BEING CHANGED. WHEN NECESSARY, INCLUDE EXCEPTIONS TO THIS AGREEMENT:**

This change order provides for adding a new item to the contract for installing force main offset on Trammel Fresno Road in Fort Bend County.

The contract plans were designed by BKI Inc. This construction work provides for the construction of widening a non- freeway consisting of grading, widening structure, signal, base, concrete pavement and pavement markings.

The Contractor installed 12 inch gate valves in the proposed pavement at the southeast corner of intersection of Trammel Fresno Road and Hurricane at Sta. 65+54 as proposed in the plan sheet number 425A (for reference purpose only). However, additional work is required to cut the line to install sleeve so that the gate valve could be relocated. In order to remedy this situation, this office provided the plans sheets for detailing relocation work and instructed the contractor to submit a price for the work.

The contractor submitted the price for this work. This office evaluated and concurred that the cost associated with this extra work is appropriate for the amount of work to be done. Consequently, the cost of this extra work is \$18,210.85. The cost is supported by appropriate invoices and equipment rental sheets. Subsequently, our office is now proposing to add item 9608-2095-000, UNIQUE CHANGE ORDER ITEM 95, RELOCATE GATE VALVE (DOL=LS) with at unit price of \$18,210.85/LS. The unit of measure DOL is replaced by LS.

The proposed work is unique in nature and in small quantities, and is not comparable to any average low bid prices. Thus these have not been provided.

Therefore, it is proposed to add item 9608-2095-000, UNIQUE CHANGE ORDER ITEM 95, RELOCATE GATE VALVE (DOL=LS) with at unit price of \$18,210.85/LS.

Fort Bend County is the third party participant at 100.00%.

Revised Sheets Numbers: 17BA and 425A1.

Change Order Work Limits: Sta. 65+54.

**ADDITIONAL TIME NOT NEEDED**

"By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change and that this agreement is made in accordance Item 4 and the Contract. Exceptions should be noted in explanation above."

**THE CONTRACTOR**

BY: \_\_\_\_\_  
DATE

TYPED/PRINTED NAME: \_\_\_\_\_  
DATE

TYPED/PRINTED TITLE: \_\_\_\_\_  
DATE

AREA ENGINEER: \_\_\_\_\_  
DATE

AREA ENGINEER'S SEAL:

DISTRICT ENGINEER: \_\_\_\_\_  
DATE

DIRECTOR, CONSTRUCTION DIVISION: \_\_\_\_\_  
DATE

DEPUTY EXECUTIVE DIRECTOR: \_\_\_\_\_  
DATE

FHWA: \_\_\_\_\_  
DATE

CONTRACT ID 091234144

CHANGE ORDER NBR. 25

CONTRACT ITEMS

PROJECT NBR 091234144

CATG NBR	LINE ITEM	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	ORIG + PREV REV QTY	QTY THIS CO	NEW QTY	AMOUNT THIS CO
001	1196	96082095	000	UNIQUE CHANGE ORDER ITEM 95	DOL	18,210.85000	0.000	1.000	1.000	\$18,210.85
		CO DESCR		CO 25: RELOCATE GATE VALVE, (DOL=LS)						
		ADDTL CO DESCR 1		CO 25: RELOCATE GATE VALVE , (DOL=LS)						
									<b>CHANGE ORDER AMOUNT</b>	<b>\$18,210.85</b>