



CHANGE ORDER NBR.

29

REPORT DATE: 12/7/2018 10:17:04AM

CONTRACT ID: 091234144
PROJECT: STP 2010(596)MM
CONTRACT: 12143003
AWARD AMOUNT: \$20,864,455.45
PROJECTED AMOUNT: \$20,947,455.45
ADJ PROJECTED AMT: \$21,463,161.49
PEND ADJ PROJ AMT: \$21,463,161.49
CONTRACTOR: WILLIAMS BROTHERS CONSTRUCTION CO.,
INC
\$15,899.31
CO AMOUNT: \$15,899.31
CO TYPE: NON-PARTICIPATING
3RD PARTY AMOUNT: \$15,899.31
APPRV LEVEL: OVERRIDE

HIGHWAY: CS
DISTRICT: 12
COUNTY: FORT BEND
AREA ENGINEER: Michelle Milliard, P.E.
AREA NUMBER: 050

DESCRIPTION: OTHER UTILITY CONFLICT IDENTIFICATION WORK
REASON: 6C - 6C-UTILITIES NOT CLEAR
SECONDARY REASON(S):

Functions:

<input checked="" type="checkbox"/> Extra Work	<input type="checkbox"/> Force Account
<input type="checkbox"/> Zero Dollar	<input type="checkbox"/> Final Quantity
<input type="checkbox"/> Overrun/Underrun	<input type="checkbox"/> Change Project Limits
<input type="checkbox"/> Time Adjustment	<input type="checkbox"/> Delete/Add CSJ
<input type="checkbox"/> Stock Account	

DESCRIBE THE REASON FOR THE CHANGE ORDER AND WHAT IS BEING CHANGED. WHEN NECESSARY, INCLUDE EXCEPTIONS TO THIS AGREEMENT:

This change order provides for adding one new item to pay for identifying utility Conflict locations along drainage work area on Trammel Fresno Road in Fort Bend County.

The contract plans were designed by BKI Inc. This construction work provides for the construction of widening a non- freeway consisting of grading, widening structure, signal, base, concrete pavement and pavement markings.

The Contractor was required to install drainage system consisting of various sizes of box culverts, pipes and riprap at outfalls from Sta. 58+48 to Sta. 220+00 as proposed in plan sheet numbers 232 through 255 (for reference purpose only). However, during such installation of drainage system, the contractor encountered the AT & T utility infrastructures such as man-holes, underground cables and other utility structures such as waterline, signal line and gas line. In order to avoid damages to the utility structure, the contractor used additional labor and equipment to locate such conflict during the drainage system installation work. The contractor, Williams Brothers submitted a request letter to reimburse such additional cost amounting to \$31,018.46 along with necessary supporting papers.

The contractor submitted price justification for the extra work which consists of identifying conflict location on various days. This price submittal also includes the necessary supporting papers for rental rates and applicable markups. This office evaluated and concurred that the cost associated with this extra works are appropriate for the amount of work to be done. However, upon the request from the Engineers, RPS Group on behalf of Fort Bend County, the submitted price was broken down to two change orders namely one for AT & T Conflicts amounting to \$15,119.14 as change order number 12 (for reference only) and the second change order for other conflicts amounting to \$15,899.31 as this change order.

Consequently, the cost of this extra work for Other Utility Conflict is \$15,899.31. Subsequently, our office is now proposing to add item 9608-2041-000 UNIQUE CHANGE ORDER ITEM 41, OTHER UTILITY CONFLICT IDENTIFICATION WORK, (DOL=LS) at unit price of \$15,899.31/LS. It is to be noted that the unit of measure DOL is replaced by LS.

This proposed work is unique in nature. This rate is not comparable to any State or Houston District Average Low Bid Price, thus this has not been provided.

Therefore, it is proposed to add a new item 9608-2041-000 UNIQUE CHANGE ORDER ITEM 41, OTHER UTILITY CONFLICT IDENTIFICATION WORK, (DOL=LS) at unit price of \$15,899.31/LS.

Fort Bend County is the third party participant at 100%.

Change Order Work Limits: Sta. 100+00 to Sta. 198+00.

ADDITIONAL TIME NOT NEEDED

"By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change and that this agreement is made in accordance Item 4 and the Contract. Exceptions should be noted in explanation above."

THE CONTRACTOR

BY: _____
DATE

TYPED/PRINTED NAME: _____
DATE

TYPED/PRINTED TITLE: _____
DATE

AREA ENGINEER: _____
DATE

AREA ENGINEER'S SEAL:

DISTRICT ENGINEER: _____
DATE

DIRECTOR, CONSTRUCTION DIVISION: _____
DATE

DEPUTY EXECUTIVE DIRECTOR: _____
DATE

FHWA: _____
DATE

CONTRACT ID 091234144

CHANGE ORDER NBR. 29

CONTRACT ITEMS

PROJECT NBR 091234144

CATG NBR	LINE ITEM	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	ORIG + PREV REV QTY	QTY THIS CO	NEW QTY	AMOUNT THIS CO
001	1397	96082041	000	UNIQUE CHANGE ORDER ITEM 41	DOL	15,899.31000	0.000	1.000	1.000	\$15,899.31
		CO DESCR		CO 29: OTHER CONFLICT IDENTIFICATION WORK, (DOL=LS)						
		ADDTL CO DESCR 1		CO 29: OTHER CONFLICT IDENTIFICATION WORK, (DOL=LS)						
									CHANGE ORDER AMOUNT	\$15,899.31