

PO # 166568  
ams

**FORT BEND COUNTY  
ENGINEERING**

**CHANGE  
ORDER**

- Distribution:
- FBC Engineering
  - FBC Judge
  - FBC Purchasing
  - Contractor
  - Consultant

**Address:** 301 Jackson Street  
Richmond, Texas 77469

**Phone:** 281-633-7500

**Fax:** 281-342-7366

**Web site:** www.FortBendCountyTx.gov

<b>PROJECT:</b> Construction of A Myers Road	CHANGE ORDER NUMBER .....	02
	DATE.....	2/14/2019
	PROJECT NUMBER .....	13102
<b>CONTRACTOR:</b> Hurtado Construction Company 5629 FM 359 S Brookshire, Texas 77423	CONTRACT FOR .....	2,567,094.30
	CONTRACT DATE .....	7/11/2018
	FBC PURCHASE ORDER NO .....	166568


The contract is changed as follows:  
 16-inch water line was extended at Berdett/A Meyers intersection (RFP 2), Additional sod was added along the north bank of the north roadside ditch (RFI 21) and Additional sod was added along the north bank of the detention ditch (RFI 22). Due to the delay in relocation of the existing utilities, 100 days have been added to the contract time.  
**Not valid until signed by Fort Bend County and Contractor.**

The Original ( <b>Contract Sum</b> ) .....	\$	2,567,094.30 ✓
Net change by previously authorized Change Orders .....	\$	298,389.46 ✓
The ( <b>Contract Sum</b> ) Prior to this Change Order was .....	\$	2,865,483.76 ✓
The ( <b>Contract Sum</b> ) will be <input checked="" type="checkbox"/> increased <b>or</b> <input type="checkbox"/> decreased <b>or</b> <input type="checkbox"/> unchanged by this Change Order in the amount of .....	\$	18,829.76
The new ( <b>Contract Sum</b> ) including this Change Order will be .....	\$	2,884,313.52 ✓

The Contract Time will be  increased **or**  decreased **or**  unchanged by **100** days.  
 The Date of Substantial Completion as of this Change Order therefore is  
 changed **or**  unchanged to **3/31/2019**

Authorized:

Fort Bend County Engineering  
 J Stacy Slawinski, P.E.  
 301 Jackson  
 Richmond, Texas 77469

By:  *we*  
 (signature)  
 DATE: 02/19/19

CONTRACTOR

By:   
 (signature)  
 DATE: 02/15/2019

Fort Bend County Judge  
 Honorable KP George  
 301 Jackson St., #719  
 Richmond, Texas 77469

By: \_\_\_\_\_  
 (signature)  
 DATE: \_\_\_\_\_

**A Myers Road from Exist A Myers Road to FM 762  
FBC Mobility Project No.13102**

**CHANGE ORDER NO.02 – WORK SHEET**

Item #	Description	Unit of Measure	Quantity	Unit Price (\$)	Total Price (\$)
0162-6002A	Block Sodding (RFI No. 21)	SY	366.67	4.98	1,826.02
0162-6002B	Block Sodding (RFI No. 22)	SY	1,390.31	4.98	6,923.74
RFP2-1	Extend Existing 16-inch Waterline in conflict with dual 30-inch RCP at Berdett Road and A Myers Road (RFP 2)	LF	60.00	168.00	10,080.00
			Total for Change Order No.02		\$18,829.76

REQUEST FOR INFORMATION

Design

Field Coordination

Project Name: Construction of A Myers Road to FM 762 for Fort Bend County Bond Project 13102 RFI: 0021.00

Contractor Name: Hurtado Construction Company

Specification Nos.: ITEM 162 - SODDING FOR EROSION CONTROL

Drawings Nos.: Throughout


Response Code  Critical  Routine  Date Response Required [ \_\_\_\_\_ ]

Information

Required: Hurtado Construction had been asked to install Block Sod Along A Myers Drainage Easement (highlighted on next page). Installing Block Sod on the opposite high bank will require additional compensation and days.

Please advise how you would like for Hurtado Construction to proceed.

\_\_\_\_\_

 Vice President 1/23/2019

Contractor (Signature)

Title

Date

Response: Based on FBC response, we will only install the additional sod along the north side of the northern roadside ditch. The sod pay item will be overran. Please provide additional days required to performed this task.

 January 30, 2019

Project Manager (Signature)

Date

Engineer Recommendation:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Engineer (Signature)

If contractor believes the response time required requires an adjustment in Contract Price or Contract Time, Contractor shall submit a timely proposal so as not to delay Contractor's Work.

REQUEST FOR INFORMATION

Design

Field Coordination

Project Name: Construction of A Myers Road to FM 762 for Fort Bend County Bond Project 13102 RFI : 0022.00

Contractor Name: Hurtado Construction Company

Specification Nos.: ITEM 162- SODDING FOR EROSION CONTROL


Drawings Nos.: THROUGHOUT

Response Code  Critical  Routine  Date Response Required [ \_\_\_\_\_ ]


Information

Required: Hurtado Construction has been asked to install Block Sod on the high bank, middle of slope, and toe of the drainage channel (both sides of channel). This will require additional compensation, and time to complete.

Please advise how you would like for Hurtado Construction to proceed.

	Vice President	January 23, 2019
Contractor (Signature)	Title	Date

Response: Based on response from FBC, we will only install the additional sod along the north top of bank. The unit price for the sod in the current contract will be overran. Please provide the amount of additional days this task will require.

	January 30, 2019
Project Manager (Signature)	Date

Engineer Recommendation:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Engineer (Signature)

If contractor believes the response time required requires an adjustment in Contract Price or Contract Time, Contractor shall submit a timely proposal so as not to delay Contractor's Work.