

PO# 163654
ams

CHANGE ORDER

FORT BEND COUNTY ENGINEERING

- Distribution:
- FBC Engineering
 - FBC Judge
 - FBC Purchasing
 - Contractor
 - Consultant

Address: 301 Jackson Street
Richmond, Texas 77469
Phone: 281-633-7500
Fax: 281-342-7366
Web site: www.FortBendCountyTx.gov

PROJECT:
LUDWIG LANE -
FROM DULLES
TO BRAND

CHANGE ORDER NUMBER 2
DATE 04-15-19
PROJECT NUMBER 13208
CONTRACT FOR FORT BEND COUNTY
CONTRACT DATE 05-14-2018
FBC PURCHASE ORDER NO 163654

CONTRACTOR:
CONRAD CONSTRUCTION CO., LTD.
P.O. BOX 841134
HOUSTON, TEXAS 841134


The contract is changed as follows:
ITEM 95 - ADDL. EXPAN. JT. MATERIAL FOR 8" CONC. PVMT. (\$4,818.40) (2 DAYS), ITEM 96 - TCP FOR ONE LANE CLOS. PER CSL (\$2,925.46) (14 DAYS), ITEM 97 - CRUSHED CONC. DRIVEWAYS FOR CONC. TO GRAVEL TRANSITION (\$8,359.45) (5 DAYS), ITEM 98 - REMOVE/DISPOSE OF EXISTING CPE GAS LINE (\$8,163.00) (4 DAYS), ITEM 99 - CUT/PLUG EXISTING 6" WATER LINE PER FBCWCID#2 (\$4,100.00) (2 DAYS), ITEM 100 - CPE GAS CONFLICT WITH PROPOSED STORM LEAD AND INLET (\$0.00) (18 DAYS).


Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum) \$ 1,815,430.50 ✓
Net change by previously authorized Change Orders \$ 16,828.75
The (Contract Sum) Prior to this Change Order was \$ 1,832,259.25 ✓
The (Contract Sum) will be increased or decreased or unchanged by this Change Order in the amount of \$ 28,366.31
The new (Contract Sum) including this Change Order will be \$ 1,860,625.56 ✓

The Contract Time will be increased or decreased or unchanged by 45 days.
The Date of Substantial Completion as of this Change Order therefore is
 changed or unchanged to 06-14-19.

Authorized:

Fort Bend County Engineering
J Stacy Slawinski, P.E.
301 Jackson
Richmond, Texas 77469
By: 
(signature)
DATE: 05/23/19

CONTRACTOR
By: 
(signature)
DATE: 4/18/19

Fort Bend County Judge
Honorable KP George
301 Jackson St., #719
Richmond, Texas 77469
By: _____
(signature)
DATE: _____

CHANGE ORDER ITEMS

Item No.	Spec. No.	Item Description	Unit Measure	Unit Quantity	Unit Price	Total in Figures
95	360	Additional Expansion Joint Material For 8" Concrete Pavement Based on 60.0' C-C Spacing In Lieu Of 160.0' C-C Spacing As Requested By FBC, For Length Of Project	LF	482	\$10.00	\$4,818.40
96	671	Traffic Control - Furnish, Install And Remove, One Lane Closure On Dulles Avenue As Requested By City Of Sugar Land	LS	1	\$2,925.46	\$2,925.46
97	671	Crushed Concrete Driveway For Concrete To Existing Gravel/Asphalt Transition, Four Locations	SY	152	\$55.00	\$8,359.45
98	465	Remove And Dispose Of Existing CPE Plastic Or Metal Pipe (2"-6") Under Proposed Concrete Pavement As Requested By FBC, For Length Of project	LF	1,361	\$6.00	\$8,163.00
99	02110-1 02569-1	Cut And Plug Existing 6" Water Line As Requested By FBCWCID#2, Two Locations, Dulles And Brand	EA	2	\$2,050.00	\$4,100.00
100	CPE Gas Conflict	CPE Gas Conflict Between New CPE Gas Line And Proposed 24" RCP Lead And Inlet, "Sta. 8+00	LS	1	\$0.00	\$0.00
		Total Of Items				\$28,366.31