

PO # 159751
oms

CHANGE ORDER

Distribution:

- ☒ FBC Engineering
- ☒ FBC Judge
- ☒ FBC Purchasing
- ☒ Contractor
- ☒ Consultant

FORT BEND COUNTY ENGINEERING

Address: 301 Jackson Street
Richmond, Texas 77469
Phone: 281-633-7500
Fax: 281-342-7366
Web site: www.FortBendCountyTx.gov

PROJECT:
Williams Way Blvd from F.M. 762 to U.S. 59/IH NB
Frontage Road

CHANGE ORDER NUMBER 08
DATE 5/17/2019
PROJECT NUMBER 13114
CONTRACT FOR 4,645,912.45
CONTRACT DATE 11/13/2017
FBC PURCHASE ORDER NO 159751

CONTRACTOR:
Allgood Construction Co. Inc..
1702 Settegast Ranch Road
Richmond, Texas 77406

The contract is changed as follows:

This is the consolidation change order to address overrun items and items that were not used. This change order also addresses the additional concrete slope paving installed at the 8 northern outfalls, which affected Pay Item No. 57.

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum)

..... \$ 4,645,912.45 ✓

Net change by previously authorized Change Orders

..... \$ 515,788.58 ✓

The (Contract Sum) Prior to this Change Order was

..... \$ 5,161,701.03 ✓

The (Contract Sum) will be ☐ increased **or** ☒ decreased **or** ☐ unchanged
by this Change Order in the amount of

..... \$ (112,934.89)

The new (Contract Sum) including this Change Order will be

..... \$ 5,048,766.14 ✓

The Contract Time will be ☐ increased **or** ☐ decreased **or** ☒ unchanged by 0 days.

The Date of Substantial Completion as of this Change Order therefore is


☐ changed **or** ☒ unchanged to **1/25/2019.**


Authorized:

Fort Bend County Engineering
Stacy Slawinski, PE
301 Jackson
Richmond, Texas 77469

CONTRACTOR

Fort Bend County Judge
Honorable KP George
301 Jackson St., #719
Richmond, Texas 77469

By: 
(signature)

By: 
(signature)

By: _____
(signature)

DATE: 05/30/19

DATE: 5/29/2019

DATE: _____



PROJECT: WILLIAMS WAY BLVD

ENGINEER: ISANI

CONTRACTOR: Allgood Construction

REQUEST: Allgood Constructing is requesting approval for the following change order. This change order is being requested as a final quantity adjustment now that the project has been completed.

CHANGE ORDER REQUEST FORM

DATE: 5/3/2019
CHANGE ORDER NO. 8
JOB NO. 1706

Contract Amount	\$5,161,701.03	Days Requesting	0
Change Order Request Amount	-\$112,934.89		
New Contract Amount	\$5,048,766.14		

Item No.	Item Description	Unit Measure	Bid Quantity	Bid Cost	Bid Total	Added Qty	Item Cost	New Quantity Total	New Item Total	Total Change in Price
CHANGE ORDER 8 ITEMS										
MAIN ITEMS										
A. SITE PREPARATION										
3	Removing Old Concrete Pavement	SY	5662.00	\$2.59	\$14,664.58	123.00	\$2.59	5,785.00	\$14,983.16	\$318.57
B. SUBGRADE AND PAVING										
17	Hydrated Lime (Slurry Applied) for Stabilization (6% by Dry Weight)	TON	614.00	\$171.35	\$105,208.90	291.00	\$171.35	905.00	\$155,071.75	\$49,862.85
18	Fly Ash for Stabilization (6% by Dry Weight)	TON	818.00	\$92.00	\$75,256.00	-818.00	\$92.00	-	\$0.00	(\$75,256.00)
19	Lime-Fly Ash Stabilized Subgrade, 2 Manipulations at 8" Depth	SY	30994.00	\$2.53	\$78,414.82	2517.00	\$2.53	33,511.00	\$84,782.83	\$6,368.01
24	Reinforced Concrete Pavement - 8" Depth	SY	25485.00	\$43.10	\$1,098,403.50	4862.00	\$43.10	30,347.00	\$1,307,955.70	\$209,552.20
25	Reinforced Concrete Pavement, High Early Strength - 8" Depth	SY	6992.00	\$46.00	\$321,632.00	-4862.00	\$46.00	2,130.00	\$97,980.00	(\$223,652.00)
26	Reinforced Concrete Pavement, High Early Strength - 8" Depth for Driveways	SY	1062.00	\$80.50	\$85,491.00	284.00	\$80.50	1,346.00	\$108,353.00	\$22,862.00
27	Cement Stabilized Sand, Complete in Place 8" Thick	SY	8774.00	\$9.27	\$81,334.98	-3438.00	\$9.27	5,336.00	\$49,464.72	(\$31,870.26)

28	Furnish & Install Flex Beam Guard Rail, 12 Gauge with Mowing Strip	LF	555.00	\$43.13	\$23,937.15	200.00	\$43.13		755.00	\$32,563.15	\$8,626.00
	C. STORM SEWER										
41	Reinforced Concrete Pipe, C76, Class III, Rubber Gasket (42")	LF	601.00	\$86.10	\$51,746.10	23.00	\$86.10		624.00	\$53,726.40	\$1,980.30
42	Reinforced Concrete Pipe, C76, Class III, Rubber Gasket (48")	LF	1101.00	\$99.99	\$110,088.99	58.00	\$99.99		1,159.00	\$115,888.41	\$5,799.42
57	Reinforced Concrete Slope Paving (4" thick)	SY	549.00	\$92.00	\$50,508.00	675.00	\$92.00		1,224.00	\$112,608.00	\$62,100.00
58	Reinforced Concrete Slope Paving (5" thick)	SY	1492.00	\$78.20	\$116,674.40	-486.00	\$78.20		1,006.00	\$78,669.20	(\$38,005.20)
59	Riprap - Gradation No. 1 (18" thick)	SY	250.00	\$86.25	\$21,562.50	-250.00	\$86.25		-	\$0.00	(\$21,562.50)
	D. TRAFFIC CONTROL										
60	Work Zone Pavement Markings 4" White/Solid (Removable) Furnished -Applied & Removed	LF	1654.00	\$0.69	\$1,141.26	-1654.00	\$0.69		-	\$0.00	(\$1,141.26)
61	Work Zone Pavement Markings 8" White/Solid (Removable) Furnished-Applied & Removed	LF	120.00	\$1.73	\$207.60	-120.00	\$1.73		-	\$0.00	(\$207.60)
62	Work Zone Pavement Markings 24" White/Solid (Removable) Applied & Removed	LF	59.00	\$4.03	\$237.77	-59.00	\$4.03		-	\$0.00	(\$237.77)
63	Work Zone Pavement Markings 4" Yellow/Solid (Removable) Furnished-Applied & Removed	LF	9424.00	\$0.59	\$5,560.16	-7424.00	\$0.59		2,000.00	\$1,180.00	(\$4,380.16)
64	Work Zone Pavement Markings 8" White/Dashed (Removable) Furnished-Applied & Removed (4' over 8')	LF	105.00	\$2.30	\$241.50	-105.00	\$2.30		-	\$0.00	(\$241.50)
65	Traffic Control - Furnish-Install & Remove	MO	11.00	\$1,790.55	\$19,696.05	4.50	\$1,790.55		15.50	\$27,753.53	\$8,057.48
66	Temporary Commercial Driveways - Furnish-Install & Remove	EA	3.00	\$2,875.00	\$8,625.00	-1.00	\$2,875.00		2.00	\$5,750.00	(\$2,875.00)

67	Temporary Traffic Signal at FM 762 and Williams Way Boulevard (Relocate Signal Heads/Bag)	LS	1.00	\$9,487.50	\$9,487.50	-1.00	\$9,487.50	-	\$0.00	(\$9,487.50)
68	Constructing Detours for Two-Way Traffic (8" Black Base) for Installing-Maintaining & Removal	SY	206.00	\$65.96	\$13,587.76	-206.00	\$65.96	-	\$0.00	(\$13,587.76)
69	Low Profile Concrete Barrier Type 1(Furnish and Install)	LF	805.00	\$28.75	\$23,143.75	-805.00	\$28.75	-	\$0.00	(\$23,143.75)
70	Low Profile Concrete Barrier Type 1 (Relocate)	LF	2474.00	\$11.50	\$28,451.00	-2474.00	\$11.50	-	\$0.00	(\$28,451.00)
71	Low Profile Concrete Barrier Type 1 (Remove)	LF	805.00	\$17.25	\$13,886.25	-805.00	\$17.25	-	\$0.00	(\$13,886.25)
72	Low Profile Concrete Barrier Type 2 (Furnish and Install)	LF	80.00	\$28.75	\$2,300.00	-80.00	\$28.75	-	\$0.00	(\$2,300.00)
73	Low Profile Concrete Barrier Type 2 (Relocate)	LF	140.00	\$11.50	\$1,610.00	-140.00	\$11.50	-	\$0.00	(\$1,610.00)
74	Low Profile Concrete Barrier Type 2 (Remove)	LF	80.00	\$17.25	\$1,380.00	-80.00	\$17.25	-	\$0.00	(\$1,380.00)
	E. SIGNING AND PAVEMENT MARKING									
78	ReflectORIZED Pavement Markings Type I (Thermoplastic) 4" White/Solid - Furnish & Applied	LF	80.00	\$0.67	\$53.60	210.00	\$0.67	290.00	\$194.30	\$140.70
79	ReflectORIZED Pavement Markings Type I (Thermoplastic) 8" White/Solid - Furnish & Applied	LF	863.00	\$1.21	\$1,044.23	248.00	\$1.21	1,111.00	\$1,344.31	\$300.08
81	ReflectORIZED Pavement Markings Type I (Thermoplastic) 24" White/Solid - Furnish & Applied	LF	682.00	\$5.18	\$3,532.76	8.00	\$5.18	690.00	\$3,574.20	\$41.44
82	ReflectORIZED Pavement Markings Type I (Thermoplastic) 4" White/Dashed - Furnish & Applied (15' over 40')	LF	10258.00	\$0.71	\$7,283.18	130.00	\$0.71	10,388.00	\$7,375.48	\$92.30
83	ReflectORIZED Pavement Markings Type I (Thermoplastic) Single Arrow-LEFT - Furnish & Applied	EA	10.00	\$132.25	\$1,322.50	4.00	\$132.25	14.00	\$1,851.50	\$529.00
85	ReflectORIZED Pavement Markings Type I (Thermoplastic) Word "ONLY" - Furnish & Applied	EA	8.00	\$126.50	\$1,012.00	4.00	\$126.50	12.00	\$1,518.00	\$506.00

86	ReflectORIZED Pavement Markings Type II, 12" Yellow/Solid, for 6" curb per Detail "D", Furnish & Applied	LF	3020.00	\$0.92	\$2,778.40	208.00	\$0.92		3,228.00	\$2,969.76	\$191.36
88	ReflectORIZED Pavement Markers Type II-C-R - Furnish & Install	EA	407.00	\$3.16	\$1,286.12	76.00	\$3.16		483.00	\$1,526.28	\$240.16
89	Non-ReflectORIZED Ceramic Traffic Buttons (White) - Furnish & Install	EA	228.00	\$2.59	\$590.52	78.00	\$2.59		306.00	\$792.54	\$202.02
89A	Non-ReflectORIZED Ceramic Traffic Buttons (Yellow) - Furnish & Install	EA	21.00	\$2.75	\$57.75	35.00	\$2.75		56.00	\$154.00	\$96.25
	F. PERMANENT TRAFFIC SIGNALS (TxDOT Specifications)										
90	Drilled Shaft Foundation (TRF SIG. POLE)	LF	30.00	\$417.83	\$12,534.90	-15.00	\$417.83		15.00	\$6,267.45	(\$6,267.45)
91	Conduit (PVC) (SCHD 80) (2")	LF	150.00	\$7.39	\$1,108.50	-145.00	\$7.39		5.00	\$36.95	(\$1,071.55)
98	Intall Small Roadside Sign Assemblies TY 10BWG (1) SA (P)	EA	2.00	\$784.88	\$1,569.76	-2.00	\$784.88		-	\$0.00	(\$1,569.76)
99	"NO PEDESTRIAN CROSSING" (R9-3) (12" x 18")	EA	2.00	\$373.75	\$747.50	-2.00	\$373.75		-	\$0.00	(\$747.50)
100	"NO PEDESTRIAN CROSSING" (R9-3A) (18"x18")	EA	2.00	\$373.75	\$747.50	-2.00	\$373.75		-	\$0.00	(\$747.50)
101	RetroreflectORIZED Pavement Markings TY 1 (W) 24" (SLD) (100 MIL)	LF	125.00	\$5.75	\$718.75	-125.00	\$5.75		-	\$0.00	(\$718.75)
102	Pavement Sealer 24"	LF	125.00	\$0.60	\$75.00	-125.00	\$0.60		-	\$0.00	(\$75.00)
103	Pavement Surface Preparation for Marking (BLAST CLN) (24")	LF	125.00	\$0.60	\$75.00	-125.00	\$0.60		-	\$0.00	(\$75.00)
107	MAST ARM, 10' LUMINAIRE	EA	2.00	\$1,304.40	\$2,608.80	-1.00	\$1,304.40		1.00	\$1,304.40	(\$1,304.40)

[illegible]

[illegible]