

**CHANGE ORDER**

**FORT BEND COUNTY ENGINEERING**

- Distribution:
- FBC Engineering
  - FBC Judge
  - FBC Purchasing
  - Contractor
  - Consultant

Address: 301 Jackson Street  
 Richmond, Texas 77469  
 Phone: 281-633-7500  
 Fax: 281-342-7366  
 Web site: www.FortBendCountyTx.gov

PROJECT:  
 Braxton Street Reconstruction (Phase 2)

CHANGE ORDER NUMBER ..... 01  
 DATE ..... 02/19/2020  
 PROJECT NUMBER ..... 13116x  
 CONTRACT FOR ..... 1,977,441.00  
 CONTRACT DATE ..... 9/24/2019  
 FBC PURCHASE ORDER NO ..... 182103

CONTRACTOR:  
 Conrad Construction Co., LTD  
 PO Box 841134  
 Houston, Texas 77284

The contract is changed as follows:  
 This change order is to address issues which arose during project start-up, finishing of the perviously installed manholes and preparation for the pavement traffic control. It includes quantities for a project sign (RFP #1), tree protection fence (RFP #2), low profile barriers (RFP #3)(10 additional days), Grouting interior of previously installed manholes (RFP #4)(3 additional days) & delays due to utility conflicts/relocations (RFI #8)(16 additional days).

**Not valid until signed by Fort Bend County and Contractor.**

The Original ( <b>Contract Sum</b> )	\$ 1,977,441.00
Net change by previously authorized Change Orders	\$ 0.00
The ( <b>Contract Sum</b> ) Prior to this Change Order was	\$ 1,977,441.00
The ( <b>Contract Sum</b> ) will be <input checked="" type="checkbox"/> increased <b>or</b> <input type="checkbox"/> decreased <b>or</b> <input type="checkbox"/> unchanged by this Change Order in the amount of	
	\$ 118,559.39
The new ( <b>Contract Sum</b> ) including this Change Order will be	\$ 2,096,000.39

The Contract Time will be  increased **or**  decreased **or**  unchanged by **29** days.  
 The Date of Substantial Completion as of this Change Order therefore is  
 changed **or**  unchanged to **07/10/2020**.

Authorized:

Fort Bend County Engineering  
 J. Stacy Slawinski, P.E.  
 301 Jackson  
 Richmond, Texas 77469

CONTRACTOR

Fort Bend County Judge  
 Honorable KP George  
 301 Jackson St., #719  
 Richmond, Texas 77469

By:   
(signature)

By:   
(signature)

By: \_\_\_\_\_  
(signature)

DATE: 2/27/2020

DATE: 2/19/20

DATE: \_\_\_\_\_

**Braxton Street Reconstruction (Phase 2)  
FBC Mobility Project No.13116x**

**CHANGE ORDER NO. 01 – WORK SHEET**

Item #	Description	Unit of Measure	Quantity	Unit Price (\$)	Total Price (\$)
	Add:				
65	Project Sign (RFP #1)	EA	1	1,182.64	1,182.64
66	Tree Protection Fence (RFP #2)	LF	559	5.00	2,795.00
67	Furnish & Install Low Profile Barriers (LPCB) (RFP #3)	LF	1,700	30.00	51,000.00
68	Move & Reset Low Profile Barriers (LPCB) (RFP #3)	LF	2,500	8.50	21,250.00
69	Remove & Haul Off Low Profile Barriers (LPCB) (RFP #3)	LF	1,700	20.00	34,000.00
70	Construct Invert & Patch/Grout Storm Leads in Previously Installed Manholes (RFP #4)	EA	21	396.75	8,331.75
			Total for Change Order No. 01		\$118,559.39