

FINAL

**FORT BEND COUNTY
ENGINEERING**

**CHANGE
ORDER**

- Distribution:
- FBC Engineering
 - FBC Judge
 - FBC Purchasing
 - Contractor
 - Consultant

Address: 301 Jackson Street
 Richmond, Texas 77469
Phone: 281-633-7500
Fax: 281-342-7366
Web site: www.FortBendCountyTx.gov

PROJECT:
 Construction of Improvements to Gaston Road
 from Katy Flewellen Rd to Greenbusch Road

CHANGE ORDER NUMBER 004
 DATE 04/07/2020
 PROJECT NUMBER 13311

CONTRACTOR:
 Allgood Construction Company Inc.

CONTRACT FOR \$6,349,143.41
 CONTRACT DATE 08/21/2019
 FBC PURCHASE ORDER NO 13311

The contract is changed as follows:
 This Change Order will add \$ 155,443.17 and 0 calendar days, to the current construction contract. Further information and documentation is attached.

The Original (Contract Sum)	\$	6,349,143.41
.....		
Net change by previously authorized Change Orders	\$	908,519.17
.....		
The (Contract Sum) Prior to this Change Order was	\$	7,257,662.58
.....		

The (**Contract Sum**) will be increased **or** decreased **or** unchanged by this Change Order in the amount of

.....	\$	155,443.17
The new (Contract Sum) including this Change Order will be	\$	7,413,105.75
.....		


The Contract Time will be increased **or** decreased **or** unchanged by days.
 The Date of Substantial Completion as of this Change Order therefore is
 changed **or** unchanged to .


Authorized:

Fort Bend County Engineering
 J Stacy Slawinski, P.E.
 301 Jackson
 Richmond, Texas 77469

CONTRACTOR
 Allgood Construction Company Inc.
 1702 Settegast Ranch Rd
 Richmond, TX 77406

Fort Bend County Judge
 Honorable KP George
 301 Jackson St., #719
 Richmond, Texas 77469

By: 
(signature)
 DATE: 5/1/2020

By: 
(signature)
 DATE: 4-9-20

By: _____
(signature)
 DATE: _____

Not valid until signed by Fort Bend County and Contractor.

The contract is changed as follow:

Item No. 2

Overrun due to the removal of existing concrete driveway on Greenbusch at Station 10+80, 40' Right (not include in plan)

Item 2: Remove Existing Concrete (Quantity Overrun)

Quantity: 81.00 SY Unit Price: \$3.78 Item Total Price: \$306.18

RFI 37 (12-06-2019) Outfall Slope Paving 52+86

Fort Bend County request for contractor to add concrete head wall and slope paving around outfall at Sta 52+86, 48.86' RT to prevent slope erosion and undermine.

Item 190: Outfall Slope Paving 52+86 (New Item)

Quantity: 1.00 LS Unit Price: \$3,460.45 Item Total Price: \$3,460.45

RFI 38 (12-06-19): Sidewalk - Karen Ln and Hawks Prairie

Fort Bend County request for contractor to extend proposed sidewalks and connect to existing sidewalks at Karen Ln and Hawks Prairie:

Item 23: Concrete Sidewalk (4 1/2" Thick) (Quantity Overrun)

Quantity: 185.00 SY Unit Price: \$43.20 Item Total Price: \$7,992.00

RFI 39 (12-12-19): Flex Beam Guardrail at Station 52+86

The plan revision (sheet XX) for slope paving outfall at station 52+86 to include additional 40 LF Metal Beam Guard Rail over the Outfall.

Item 20 - Flex Beam Guardrail W/Mow Strip (Quantity Overrun)

Quantity: 40.00 LF Unit Price: \$78.01 Item Total Price: \$3,120.40

Item 21 - Flex Beam Guardrail Terminal Section (Blunt End) (Quantity Overrun)

Quantity: 1.00 EA Unit Price: \$486.00 Item Total Price: \$486.00

RFI 40 (12-19-19): Final Transition - Asphalt/Striping

Fort Bend County request for a revision of the final transition from existing to proposed pavement at Gaston Rd and Katy Flewellen to avoid future conflict with Willow lake apartment driveway and call box.

Item 15 - HMAC Base Coarse 8" (Quantity Overrun)

Quantity: 481.00 TON Unit Price: \$102.60 Item Total Price: \$49,350.60

Item 16 - Hot Mix-Hot laid Asphalt Concrete (Quantity Overrun)

Quantity: 28.00 TON Unit Price: \$102.60 Item Total Price: \$2,872.80

Item 119: Work Zone Pavement Markings 4" White/Solid (Removable) Furnished applied and removed (Overrun Quantity)

Quantity: 580.00 LF Unit Price: \$0.52 Item Total Price: \$301.60

Item 120: Work Zone Pavement Markings 4" White/Solid (Removable) Furnished applied and removed (Overrun Quantity)

Quantity: 3,930.00 LF Unit Price: \$0.52 Item Total Price: \$2,043.60

Item 155: Reflectorized Pavement Markings Type I (Thermoplastic) 24" Yellow/Solid - Furnished and Applied (Overrun Quantity)

Quantity: 890.00 LF Unit Price: \$4.98 Item Total Price: \$4,432.20

Item 192: Type III 25' Barricade (New Item)

Quantity: 2 EA Unit Price: \$2,128.00 Item Total Price: \$4,256.00

RFI 41 (1-17-2020): Sta. 24+00 to Sta. 28+00 - ROW Drainage

Due to drainage issues into private property at the proposed ROW (built per plan), the design engineer recommends placing a shallow swale behind the curb within the problematic areas, and remove and replace Type C inlet with Type C modified inlet to help with drainage.

Item 193: Remove Type C inlet and Replace with Type C Modified (New Item)

Quantity: 1 EA Unit Price: \$4,465.74 Item Total Price: \$4,465.74

Item 194: Install Proposed Swale (Includes haul off dirt) (New Item)

Quantity: 1 EA Unit Price: \$1,585.00 Item Total Price: \$1,585.00

RFI 42 (1-7-2020): Rip Rap - Outfall Station 34+50 RT

Fort Bend County request the contractor to add 20' of 18" concrete riprap adjacent to the slope paving outfall, to prevent silt from being washed into the crossing box culverts at Station 34+50.

Item 46: Broken Concrete Rip Rap (18 Inch) (Quantity Overrun)

Quantity: 135 SY Unit Price: \$70.20 Item Total Price: \$9,477.00

RFI 43 (1-14-2020): Stabilized Pavement Subgrade

Contract plans called for 1' of lime subgrade behind back of curb on either side of proposed pavement. However, Fort Bend requested the contractor to place 2' of lime subgrade behind back of curb.

Item 12: Lime Fly Ash Stabilized Subgrade (8" Thick) (Quantity Overrun)

Quantity: 4,533.00 SY Unit Price: \$2.38 Item Total Price: \$10,788.54

Item 13: Type A, Hydrated Lime (Estimated at 3% by Dry Weight)(Quantity Overrun)

Quantity: 309.08 TON Unit Price: \$167.40 Item Total Price: \$51,739.99

Item 14: Fly Ash (Estimated at 7% by Dry Weight)(Quantity Overrun)

Quantity: 242.13 TON Unit Price: \$86.40 Item Total Price: \$20,920.03

RFI 44 (01-24-2020): Punch List - Priced Items

The list of additional and revised items below were request by Fort Bend County during substantial completion walk through.

Item 127: Reflectorized Pavement Markings Type I (Thermoplastic) 4" Yellow/Solid - Furnished and Applied (15' Over 40')(Overrun Quantity)

Quantity: 30.00 LF Unit Price: \$0.57 Item Total Price: \$17.10

Item 130: Reflectorized Pavement Markings Type I (Thermoplastic) 24" White/Solid - Furnished and Applied (Overrun Quantity)

Quantity: 15.00 LF Unit Price: \$4.98 Item Total Price: \$74.70

Item 195: Adjust A-Inlet Top Sta. 58+58 (New Item)

Quantity: 1 EA Unit Price: \$175.00 Item Total Price: \$175.00

Item 196: Add curb to top of inlets 8" to 12" (New Item)

Quantity: 5 EA Unit Price: \$250.00 Item Total Price: \$1,250.00

Item 197: Regrade Swale Sta. 29+00 to 34+00 (New Item)

Quantity: 500 LF Unit Price: \$11.50 Item Total Price: \$5,750.00

Item 17: Overrun due to bid quantity error

Item 17: Reinforced Concrete Pavement (8" Thick)(Quantity Overrun)

Quantity: 134.00 SY Unit Price: \$42.62 Item Total Price: \$5,711.08

Item 18: Overrun due to bid quantity error

Item 18: Reinforced Concrete Driveways (7" Thick)(Quantity Overrun)

Quantity: 194.10 SY Unit Price: \$37.80 Item Total Price: \$7,337.13

Item 66: Overrun due to bid quantity error

Item 66: Condt (PVC) (Sch 80) (2") (Bore)(Quantity Overrun)

Quantity: 52 LF Unit Price: \$13.62 Item Total Price: \$709.80

Item 67: Overrun due to bid quantity error

Item 67: Condt (PVC) (Sch 80) (3") (Quantity Overrun)

Quantity: 48 LF Unit Price: \$15.75 Item Total Price: \$756.00

Item 69: Overrun due to bid quantity error

Item 69:Condt (PVC) (Sch 80) (4") (Quantity Overrun)

Quantity: 22 LF Unit Price: \$21.00 Item Total Price: \$462.00

Item 90: Fort Bend requested the contractor to install an additional Pedestrian Pole at corner of Greenbush and Gaston Rd

Item 90: Pelco-Ped Pole Aluminum PB-5100 SERIES (Quantity Overrun)

Quantity: 1 EA Unit Price: \$1,575.00 Item Total Price: \$1,575.00

Item 91: Fort Bend requested the contractor to install an additional Pedestrian Pole at corner of Greenbush and Gaston Rd

Item 91: Pelso-Audible Ped Push Button SE-2900-P29 APS INTELLI-CROSSS (Quantity Overrun)

Quantity: 1 EA Unit Price: \$945.00 Item Total Price: \$945.00

Item 97: Overrun due to bid quantity error

Item 97: Elec Condr (N0.4) Insulated (Quantity Overrun)

Quantity: 645 LF Unit Price: \$2.10 Item Total Price: \$1,354.50

Item 112: Overrun due to bid quantity error

Item 112: Elim Ext Pav Mrk & Mrks (4")(Quantity Overrun)

Quantity: 1,735 LF Unit Price: \$0.41 Item Total Price: \$711.35

Item 117: Overrun due to bid quantity error

Item 118: Work Zone Pavement Mkgs-Non-Remov (W) 4" (Sdl)(Quantity Overrun)

Quantity: 1,290 LF Unit Price: \$0.28 Item Total Price: \$361.20

Item 118: Overrun due to bid quantity error

Item 118: Work Zone Pavement Mkgs-Non-Remov (Y) 4" (Sdl)(Quantity Overrun)

Quantity: 806 LF Unit Price: \$0.28 Item Total Price: \$225.68

Item 121: Project extension to 11/20/2019 - See CO No. 1 and CO. No. 3

Item 121: Traffic Control-Barricades, Barriers, Barrels, Cones and Signing (Quantity Overrun)

Quantity: 2 MO Unit Price: \$2,332.80 Item Total Price: \$4,665.60

Item 128: Overrun due to bid quantity errorItem 128: Reflectorized Pavement Markings Type I (Thermoplastic) 8" White/Dash - Furnish & Applied (15' Over 40')
(Quantity Overrun)

Quantity: 467 LF Unit Price: \$1.06 Item Total Price: \$495.02

Item 131: Overrun due to bid quantity error

Item 131: Reflectorized Pavement Markings Type I (Thermoplastic) Word Only - Furnish & Applied (Quantity Overrun)

Quantity: 7 EA Unit Price: \$127.44 Item Total Price: \$892.08

Item 132: Overrun due to bid quantity error (Include Single Arrow Right)Item 132: Reflectorized Pavement Markings Type I (Thermoplastic) Single Arrow Left - Furnish & Applied
(Quantity Over run)

Quantity: 9 EA Unit Price: \$118.80 Item Total Price: \$1,069.20

Item 34: Overrun due to bid quantity error

Item 134: Reflectorized Pavement Markers- TYPE II-C-R - Furnish & Install (Quantity Overrun)

Quantity: 469 EA Unit Price: \$4.32 Item Total Price: \$2,026.08

Item 135: Overrun due to bid quantity error

Item 135: Reflectorized Pavement Markers - TYPE II-A-A- Yellow - Furnish & Install (Quantity Overrun)

Quantity: 47 EA Unit Price: \$4.32 Item Total Price: \$203.04

Item 136: Overrun due to bid quantity error

Item 136: Curb Paint for Median Noses (Yellow)(Quantity Overrun)

Quantity: 4,385 LF Unit Price: \$0.95 Item Total Price: \$4,165.75

Item 144: Project extension to 11/20/2019 - See CO No. 1 and CO. No. 3

Item 144: SWPPP Inspection and Maintenance (Min. Bid - \$6,000/Month) (Quantity Overrun)

Quantity: 2 MO Unit Price: \$6,000 Item Total Price: \$12,000.00

Item 154: Fort Bend requested the contractor to place pavement marking for additional sidewalks

Item 154: Reflectorized Pavement Markings Type I (Thermoplastic) 12" White/Solid - Furnish & Applied (Quantity Overrun)

Quantity: 1,029 LF Unit Price: \$2.16 Item Total Price: \$2,222.64

Item 191: Fort Bend requested the contractor to place pavement marking at school driveway

Item 191: Reflectorized Pavement Markings Type I (Thermoplastic) Double Arrow-RIGHT - Furnish & Applied
(Quantity Overrun)

Quantity: 1 EA Unit Price: \$195.00 Item Total Price: \$195.00

This items below are to be credit back to the County

Item 10: Remove/Dispose of Fences (Quantity Deduct)

Quantity: -4,554.00 LF Unit Price: \$1.62 Item Total Price: -\$7,377.48

Item 139: Reinforce Filter Fabric Barrier (Quantity Deduct)

Quantity: -17,478.00 LF Unit Price: \$1.35 Item Total Price: -\$19,977.30

Item 141: Stabilized Construction Access (Ty I) (Quantity Deduct)

Quantity: -1,123.00 SY Unit Price: \$10.80 Item Total Price: -\$12,128.40

Item 146: Off-Duty Uniformed Local Law Officers (Quantity Deduct)

Quantity: -800.00 HR Unit Price: \$37.80 Item Total Price: -\$30,240.00

Item 151: Remove and Salvage Fence (All Types) (Quantity Deduct)

Quantity: -92.00 LF Unit Price: \$1.52 Item Total Price: -\$139.84

Item 152: Construction Safety Fence (Quantity Deduct)

Quantity: -110.00 LF Unit Price: \$1.29 Item Total Price: -\$141.90

Item 162: Well Pointing (Quantity Deduct)

Quantity: -500.00 LF Unit Price: \$15.00 Item Total Price: -\$7,500.00

Project Name: Construction of Improvements to Gaston Road from Katy Flewellen Rd to Greenbusch Road
 Project No: 13311
 Contractor: Allgood Construction Company Inc.
 Request: Final Quantity Adjustment

Contract Amount	\$6,349,143.41
Previous Approved CO 01	\$461,502.47
Previous Approved CO 02	\$202,635.07
Previous Approved CO 03	\$244,381.63
Amount this CO 04	\$155,443.17
New Contract Amount	<u>\$7,413,105.75</u>

Item No.	Item Description	Unit	Revised Quantity	Bid Cost	Revised Total	New Quantity	Item Price	New Item Total	Total Change in Price
	Overrun								
2	Remove Existing Concrete	SY	3567.00	\$ 3.78	\$ 13,483.26	3648.00	\$ 3.78	\$ 13,789.44	\$ 306.18
12	Lime-Fly Ash Stabilized Subgrade (8" Thick)	SY	62700.00	\$ 2.38	\$ 149,226.00	67233.00	\$ 2.38	\$ 160,014.54	\$ 10,788.54
13	Type A, Hydrated Lime (Estimated At 3% By Dry Weight)	TON	616.06	\$ 167.40	\$ 103,128.44	925.14	\$ 167.40	\$ 154,868.44	\$ 51,739.99
14	Fly Ash (Estimated At 7% By Dry Weight)	TON	1460.43	\$ 86.40	\$ 126,181.15	1702.56	\$ 86.40	\$ 147,101.18	\$ 20,920.03
15	Hmac Base Course 8"	TON	483.00	\$ 102.60	\$ 49,555.80	964.00	\$ 102.60	\$ 98,906.40	\$ 49,350.60
16	Hot Mix-Hot Laid Asphalt Concrete	TON	218.00	\$ 102.60	\$ 22,366.80	246.00	\$ 102.60	\$ 25,239.60	\$ 2,872.80
17	Reinforced Concrete Pavement (8" Thick)	SY	60890.00	\$ 42.62	\$ 2,595,131.80	61024.00	\$ 42.62	\$ 2,600,842.88	\$ 5,711.08
18	Reinforced Concrete Driveways (7" Thick)	SY	2049.00	\$ 37.80	\$ 77,452.20	2243.10	\$ 37.80	\$ 84,789.33	\$ 7,337.13
20	Flex Beam Gaurdrail W/Mow Strip	LF	270.00	\$ 78.01	\$ 21,062.70	310.00	\$ 78.01	\$ 24,183.10	\$ 3,120.40
21	Flex Beam Guardrail Terminal Section(Blunt End)	EA	3.00	\$ 486.00	\$ 1,458.00	4.00	\$ 486.00	\$ 1,944.00	\$ 486.00
23	Concrete Side Walk (4 1/2" Thick)	SY	58.00	\$ 43.20	\$ 2,505.60	243.00	\$ 43.20	\$ 10,497.60	\$ 7,992.00
46	Broken Concrete Riprap (18" Thick)	SY	565.00	\$ 70.20	\$ 39,663.00	700.00	\$ 70.20	\$ 49,140.00	\$ 9,477.00
66	Condt (Pvc) (Sch 80) (2") (Bore)	LF	130.00	\$ 13.65	\$ 1,774.50	182.00	\$ 13.65	\$ 2,484.30	\$ 709.80
67	Condt (Pvc) (Sch 80) (3")	LF	95.00	\$ 15.75	\$ 1,496.25	143.00	\$ 15.75	\$ 2,252.25	\$ 756.00
69	Condt (Pvc) (Sch 80) (4")	LF	40.00	\$ 21.00	\$ 840.00	62.00	\$ 21.00	\$ 1,302.00	\$ 462.00
90	Pelco-Ped Pole Aluminum Pb-5100 Series	EA	6.00	\$ 1,575.00	\$ 9,450.00	7.00	\$ 1,575.00	\$ 11,025.00	\$ 1,575.00
91	Pelso-Audible Ped Push Button Se-2900-P29 Aps Intelli-Crosss	EA	16.00	\$ 945.00	\$ 15,120.00	17.00	\$ 945.00	\$ 16,065.00	\$ 945.00
97	Elec Condr (No.4) Insulated	LF	455.00	\$ 2.10	\$ 955.50	1100.00	\$ 2.10	\$ 2,310.00	\$ 1,354.50

112	Elim Ext Pav Mrk & Mrks (4")	LF	1470.00	\$ 0.41	\$ 602.70	3205.00	\$ 0.41	\$ 1,314.05	\$ 711.35
117	Work Zone Pvmt Mkgs-Non-Remov (W) 4" (Sdl)	LF	3583.00	\$ 0.28	\$ 1,003.24	4873.00	\$ 0.28	\$ 1,364.44	\$ 361.20
118	Work Zone Pvmt Mkgs-Non-Remov (Y) 4" (Sdl)	LF	3311.00	\$ 0.28	\$ 927.08	4117.00	\$ 0.28	\$ 1,152.76	\$ 225.68
119	Work Zone Pavement Markings 4" White/Solid (Removable) Furnished-Applied & Removed	LF	16673.00	\$ 0.52	\$ 8,669.96	17253.00	\$ 0.52	\$ 8,971.56	\$ 301.60
120	Work Zone Pavement Markings 4" Yellow/Solid (Removable) Furnished-Applied & Removed	LF	21632.00	\$ 0.52	\$ 11,248.64	25562.00	\$ 0.52	\$ 13,292.24	\$ 2,043.60
121	Traffic Control-Barricades, Barriers, Barrels, Cones And Signing	MO	15.00	\$ 2,332.80	\$ 34,992.00	17.00	\$ 2,332.80	\$ 39,657.60	\$ 4,665.60
127	Reflectorized Pavement Markings Type I (Thermoplastic) 4" Yellow/Solid-Furnish & Applied (15' Over 40')	LF	2532.00	\$ 0.57	\$ 1,443.24	2562.00	\$ 0.57	\$ 1,460.34	\$ 17.10
128	Reflectorized Pavement Markings Type I (Thermoplastic) 8" White/Dashed-Furnish & Applied (15' Over 40')	LF	1746.00	\$ 1.06	\$ 1,850.76	2213.00	\$ 1.06	\$ 2,345.78	\$ 495.02
130	Reflectorized Pavement Markings Type I (Thermoplastic) 24" White/Solid-Furnish & Applied	LF	1006.00	\$ 4.98	\$ 5,009.88	1021.00	\$ 4.98	\$ 5,084.58	\$ 74.70
131	Reflectorized Pavement Markings Type I (Thermoplastic) Word Only-Furnish & Applied	EA	18.00	\$ 127.44	\$ 2,293.92	25.00	\$ 127.44	\$ 3,186.00	\$ 892.08
132	Reflectorized Pavement Markings Type I (Thermoplastic) Single Arrow Left-Furnish & Applied	EA	16.00	\$ 118.80	\$ 1,900.80	25.00	\$ 118.80	\$ 2,970.00	\$ 1,069.20
134	Reflectorize Pavemnet Markers-Type li-C-R- Furnish	EA	119.00	\$ 4.32	\$ 514.08	588.00	\$ 4.32	\$ 2,540.16	\$ 2,026.08
135	Reflectorize Pavemnet Markers-Type li-A-A- Yellow-Furnish & Install	EA	72.00	\$ 4.32	\$ 311.04	119.00	\$ 4.32	\$ 514.08	\$ 203.04
136	Curb Paint For Median Noses (Yellow)	LF	957.00	\$ 0.95	\$ 909.15	5342.00	\$ 0.95	\$ 5,074.90	\$ 4,165.75
144	Swppp Inspection And Maintenance (Min. Bid-\$6,000/Month)	MO	15.00	\$ 6,000.00	\$ 90,000.00	17.00	\$ 6,000.00	\$ 102,000.00	\$ 12,000.00
154	Reflectorized Pavement Markings Type I (Thermoplastic) 12" White/Solid - Furnish & Applied	LF	241.00	\$ 2.16	\$ 520.56	1270.00	\$ 2.16	\$ 2,743.20	\$ 2,222.64
155	Reflectorized Pavement Markings Type I (Thermoplastic) 24" Yellow/Solid - Furnish & Applied	LF	195.00	\$ 4.98	\$ 971.10	1085.00	\$ 4.98	\$ 5,403.30	\$ 4,432.20
Overrun Subtotal									\$211,810.90

Item No.	Item Description	Unit	Revised Quantity	Bid Cost	Revised Total	New Quantity	Item Price	New Item Total	Total Change in Price
New Items									
190	Slope Paving STA 52+86	LS	0.00	\$ 3,460.45	\$0.00	1.00	\$3,460.45	\$3,460.45	\$3,460.45
191	Reflectorized Pavement Markings Type I (Thermoplastic) Double Arrow-RIGHT - Furnish & Applied (School Driveway)	EA	0.00	\$ 195.00	\$0.00	1.00	\$195.00	\$195.00	\$195.00
192	Type 3 25' Barricade	EA	0.00	\$ 2,128.00	\$0.00	2.00	\$2,128.00	\$4,256.00	\$4,256.00
193	Remove Type C inlet and Replace with Type C Modified	EA	0.00	\$ 4,465.74	\$0.00	1.00	\$4,465.74	\$4,465.74	\$4,465.74
194	Install Proposed Swale (includes dirt haul off)	EA	0.00	\$ 1,585.00	\$0.00	1.00	\$1,585.00	\$1,585.00	\$1,585.00
195	Adjust A-inlet Top STA 58+58	EA	0.00	\$ 175.00	\$0.00	1.00	\$175.00	\$175.00	\$175.00
196	Add curb to top of inlets 8" to 12"	EA	0.00	\$ 250.00	\$0.00	5.00	\$250.00	\$1,250.00	\$1,250.00
197	Regrade Swale STA 29+00 to 34+00	LF	0.00	\$ 11.50	\$0.00	500.00	\$11.50	\$5,750.00	\$5,750.00
New Item Subtotal									\$21,137.19

Item No.	Item Description	Unit	Revised Quantity	Bid Cost	Revised Total	New Quantity	Item Price	New Item Total	Total Change in Price
Deduct									
10	Remove/Dispose of Fences	LF	4554.00	\$1.62	\$7,377.48	0.00	\$1.62	\$0.00	-\$7,377.48
139	Reinforce Filter Fabric Barrier	LF	17478.00	\$1.35	\$23,595.30	2680.00	\$1.35	\$3,618.00	-\$19,977.30
141	Stabilized Construction Access (Ty I)	SY	1123.00	\$10.80	\$12,128.40	0.00	\$10.80	\$0.00	-\$12,128.40
146	Off-Duty Uniformed Local Law Officers	HR	800.00	\$37.80	\$30,240.00	0.00	\$37.80	\$0.00	-\$30,240.00
151	Remove and Salvage Fence (All Types)	LF	92.00	\$1.52	\$139.84	0.00	\$1.52	\$0.00	-\$139.84
152	Construction Safety Fence	LF	110.00	\$1.29	\$141.90	0.00	\$1.29	\$0.00	-\$141.90
162	Well Pointing	LF	500.00	\$15.00	\$7,500.00	0.00	\$15.00	\$0.00	-\$7,500.00
Deduct Subtotal									-\$77,504.92
Change Order 04 Total									\$155,443.17