

STATE OF TEXAS           §  
  §  
COUNTY OF FORT BEND   §

**THIRD AMENDMENT TO AGREEMENT FOR  
PROFESSIONAL ENGINEERING SERVICES**

**THIS THIRD AMENDMENT**, is made and entered into by and between Fort Bend County (hereinafter "County"), a body corporate and politic under the laws of the State of Texas, and Edminster, Hinshaw, Russ & Associates, Inc. d/b/a EHRA Engineering, (hereinafter "Contractor"), a company authorized to conduct business in the State of Texas.

WHEREAS, the parties executed and accepted that certain Agreement for Professional Engineering Services on May 22, 2018, (hereinafter "Agreement") pursuant to SOQ 14-025, as amended by documents executed on November 6, 2018, (hereinafter "Amendment") and April 23, 2019, (hereinafter "Second Amendment"); and

WHEREAS, the parties desire to further amend the Agreement for additional engineering services to be provided and increase the total Maximum Compensation for such additional services.

**NOW, THEREFORE**, the parties do mutually agree as follows:

1. County shall pay Contractor an additional twenty-one thousand dollars and no/100 (\$21,000.00) for the additional engineering services as described in Contractor's Change Order No. 3 dated July 9, 2020, attached hereto as Exhibit "A" and incorporated herein for all purposes.
2. The Maximum Compensation payable to Contractor for Services rendered is hereby increased to an amount not to exceed five hundred eighty-three thousand nine hundred forty-eight dollars and no/100 (\$583,948.00), authorized as follows:
  - \$411,898.00 under the Agreement;
  - \$84,080.00 under the Amendment;
  - \$66,970.00 under the Second Amendment; and
  - \$21,000.00 under this Third Amendment.
3. In no case shall the amount paid by County for all Services under the Agreement and any subsequent amendment exceed the Maximum Compensation without further written agreement executed by the parties.
4. BY ACCEPTANCE OF AGREEMENT, CONTRACTOR ACKNOWLEDGES THAT THE COUNTY IS OPPOSED TO HUMAN TRAFFICKING AND THAT NO COUNTY FUNDS WILL BE USED IN SUPPORT OF SERVICES OR ACTIVITIES THAT VIOLATE HUMAN TRAFFICKING LAWS.

Except as provided herein, all terms and conditions of the Agreement and any subsequently executed amendment shall remain unchanged.

FORT BEND COUNTY

EDMINSTER, HINSHAW, RUSS & ASSOCIATES, INC,  
D/B/A EHRA ENGINEERING

\_\_\_\_\_  
KP George, County Judge

DocuSigned by:  
*Hasan Syed*  
\_\_\_\_\_  
EE8D99DBFC4A403  
Authorized Agent – Signature

\_\_\_\_\_  
Date

A. Hasan Syed  
Authorized Agent – Printed Name

ATTEST:

Executive Vice President  
Title

\_\_\_\_\_  
Laura Richard, County Clerk

August 19, 2020  
Date

APPROVED:

*J. Stacy Slawinski*  
\_\_\_\_\_  
J. Stacy Slawinski, P.E., County Engineer

APPROVED AS TO LEGAL FORM:

\_\_\_\_\_  
Marcus D. Spencer, First Assistant County Attorney

**AUDITOR'S CERTIFICATE**

I hereby certify that funds are available in the amount of \$\_\_\_\_\_ to accomplish and pay the obligation of Fort Bend County under this contract.

\_\_\_\_\_  
Robert Ed Sturdivant, County Auditor

# EXHIBIT A



TBPE No. F-726  
TBPLS No. 10092300

July 9, 2020

Mr. Stacy Slawinski  
County Engineer  
Fort Bend County Engineering  
301 Jackson Street  
Richmond, Texas 77469

Re: Change Order No. 3 for Additional Construction Phase Services for  
Cane Island Parkway, Phase 2 from the Intersection of FM 1463 to IH-10  
Fort Bend County, Texas  
EHRA Project No. 121-019-52  
County P.O. 166464

Dear Mr. Slawinski:

Edminster, Hinshaw, Russ & Associates, Inc. d/b/a EHRA (Engineer) is pleased to submit this supplemental proposal for professional engineering services, as requested by Fort Bend County (Client), for additional construction phase services for Cane Island Parkway, Phase 2 from the Intersection of FM 1463 to IH-10 (Project), Fort Bend County, Texas.

This proposal is subject to the terms and conditions of the Agreement for Professional Engineering Services, between Fort Bend County and EHRA, dated May 22, 2018.

## SCOPE OF SERVICES

Services under this contract amendment include:

### TASK 1: CONSTRUCTION PHASE SERVICES

EHRA is requesting an additional amount of \$15,000.00 to support additional Construction Phase Services for the above referenced project. The current Construction Phase Services budget of \$30,600.00 has been exceeded by \$3,375.00 to date. The CEI who was directed by Fort Bend County, requires the Engineer to review all submittals including, shop drawings and RFIs from the Contractor. As a result, we are experiencing an increased number of submittals. To date we have received sixty-six (66) shop drawing submittals and thirty-four (34) RFI requests.

In addition to the above-mentioned services, Engineer proposes to provide record drawing preparation once the project has been closed and as-built drawings are received from the construction management services agency. EHRA proposes to provide record drawing services to Client on an hourly basis in the amount of \$6,000.00.

Mr. Stacy Slawinski  
July 9, 2020  
Page 2

Compensation for **Change Order No. 3** will be **\$21,000.00**. Any work not specified above that may arise will be considered an Additional Service and as such, Engineer will not proceed with any Additional Services without prior written authorization by Client.

We thank you for the opportunity to provide professional engineering services and we look forward to working with you on this project.

**EDMINSTER, HINSHAW, RUSS  
& ASSOCIATES, INC. d/b/a EHRA**

DocuSigned by:  
*Sivaji Senapathi*  
By: 5EA4CF3769AD4E0...  
Sivaji Senapathi, P.E.  
Associate | Practice Area Leader  
Transportation and Infrastructure  
Date: 7/9/2020 | 3:34:33 PM CDT

DocuSigned by:  
*Hasan Syed*  
By: EE8D99DBFC4A02...  
A. Hasan Syed, P.E.  
Executive Vice President  
Date: 7/9/2020 | 4:53:40 PM CDT

SS/ol