

Except as provided herein, all terms and conditions of the Agreement and any subsequent amendment thereof shall remain unchanged.

FORT BEND COUNTY

DOUCET & ASSOCIATES, INC

KP George, County Judge



Authorized Agent – Signature

Date

Davood Salek

Authorized Agent – Printed Name

ATTEST:

Division Manager, Land Development


Title

Laura Richard, County Clerk

October 21, 2020

Date

APPROVED:



J. Stacy Slawinski, P.E., County Engineer

APPROVED AS TO LEGAL FORM:

Marcus D. Spencer, First Assistant County Attorney

AUDITOR'S CERTIFICATE

I hereby certify that funds are available in the amount of \$_____ to accomplish and pay the obligation of Fort Bend County under this contract.

Robert Ed Sturdivant, County Auditor

EXHIBIT A



7401B Highway 71 West, Suite 160
Austin, TX 78735
Office: 512.583.2600
Fax: 512.583.2601
DoucetEngineers.com

CONTRACT AMENDMENT # 4

**TO: Fort Bend County
301 Jackson Street, 4th Floor
Richmond, Texas 77469**

DATE: July 2, 2020

ATTN: Mr. Stacy Slawinski

JOB NUMBER: 1469-001

PROJECT NAME: Braxton Road Project

ORIGINAL CONTRACT AMOUNT:	\$ 220,500
CONTRACT AMENDMENT #1:	\$ 12,000
CONTRACT AMENDMENT #2:	\$ 71,480
CONTRACT AMENDMENT #3:	\$ 8,300

REQUESTED CONTRACT AMENDMENT#4	<u>\$ 10,000</u>
REVISED CONTRACT AMOUNT:	\$ 322,280

Dear Mr. Slawinski;

Doucet & Associates is pleased to present an adjusted work scope based on our understanding of your needs at this time.

DESCRIPTION OF WORK SCOPE CHANGE ORDER

I. ENGINEERING

1. Construction Phase Services

The estimated fee for the time and material construction phase services task was not sufficient for this project due to complication caused by doing construction in two (2) phases by two (2) different contractors with a couple years of halt between the two (2) phases. The project construction period has been much longer than originally estimated. There have been many underground utilities and covered installed items that the engineer had to deal with and address during construction. Additionally, there have been some traffic issues and construction phasing adjustments that required the engineer to revise the traffic control plans. The final project closing will require additional effort and time from the engineer as well. The approved budget for this hourly task has been used by end of June 2020. Therefore, we are requesting additional \$10,000 fee on a time and material basis to cover the construction phase services until completion of construction and acceptance of the project.

COMMITMENT YOU EXPECT.
EXPERIENCE YOU NEED.
PEOPLE YOU TRUST.



The remaining services will include reviewing contractor’s remaining submittals and responding to Requests for Information. D&A will participate in a substantial completion walkthrough. After project completion, D&A will prepare record drawings based on contractor as-built markups.

All construction phase services will be paid on a time-and-materials basis. Monthly billing will include a breakdown of hours spent by personnel in the various employee categories, at billing rates attached to the current contract. Reimbursable expenses, such as scanning and reproduction, will be billed at actual cost (no markup). The County is tax-exempt and will not reimburse tax expenses.

COMPENSATION

DESCRIPTION OF WORK SCOPE CHANGE	FEE BASIS	ESTIMATED FEE	TASK
ENGINEERING			
1. Construction Phase Services	Hourly*	\$ 10,000	
TOTAL		\$ 10,000	

* Preliminary budget amount, in accordance with our Standard Labor Schedule.

Please sign and return to: **Doucet & Associates, Inc.**
7401B West Highway 71, Suite 160
Austin, TX 78735

Please retain a copy for your files.


DOUCET & ASSOCIATES, INC.



Project Manager

July 2, 2020

Date



Director of Engineering Services

July 2, 2020

Date

AUTHORIZED BY:

Client Representative

Date

TBPE Firm # 3937
 State of Texas Surveying Firm Certification # 10105800