

Modification/Change Order No. 6

Bid Number:

PO #: 195193

Fort Bend County Drainage District

EWP – Oyster Creek Channel Bank Stabilization Phase I

Fort Bend County, Texas

August 30, 2021

CHANGE ORDER/MODIFICATION NO. 6		Effective Date:	Page 1 of 2
Contract: PO 195193	Dated: 12/16/2019	Project: EWP –Oyster Creek Channel Bank Stabilization Phase I	
Issued By (Contracting Local Organization): Fort Bend County		Issued To (Contractor): Shirley and Sons	
TYPE OF MODIFICATION (check appropriate box below)			
<input checked="" type="checkbox"/> CHANGE ORDER: Issued pursuant to Article 14.4 the changes set forth below are made by this modification.			
Contract Price	\$3,866,206.72	PERFORMANCE TIME:	
Net Increase in Contract Price:	\$152,270.20		
REVISED Contract Price:	\$4,018,476.92		
ATTACHMENTS (If none, so state.):			
This modification is hereby made a part of the contract. Except as provided herein, all terms and conditions of the original contract (as revised) remain unchanged and in full force and effect.			
CONTRACTOR'S RELEASE OF CLAIMS In consideration of the modification agreed to herein as complete equitable adjustment for the Contractors proposal, dated 9-15-2021, the Contractor hereby releases Fort Bend County from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances concerning the added work for the above added work, including all impacts to the work, overhead and profit.			
Recommended By:(print or type name/title of signer) Thomas P. Beach, PE M&E Consultants <i>Thomas P Beach</i>			
Important Note: Contractor IS required to sign this document and return two (2) copies to the issuing office.			
CONTRACTOR (print or type name/title of signer) <i>Ronald Shirley President</i>		Sponsors/Contracting Local Organization Adam Wright Fort Bend County Drainage District	
SIGNATURE (person authorized to sign) <i>[Signature]</i>	DATE 9-15-21	SIGNATURE (County Judge)	DATE

Modification/Change Order No.6
Fort Bend County Drainage District
EWP – Oyster Creek Phase I Channel Bank Stabilization
Fort Bend County, Texas
Sept 15, 2021
Contract No: PO 195193

DESCRIPTION OF MODIFICATION/CHANGE ORDER

Pursuant to General Condition, Article 14.4, the contract shall be modified as following.

The Contractor shall furnish all material, equipment, and labor to install Steel Pipe Piles as shown on contract Drawing 5(as modified in Change Order 3), installation of the steel Pipe piles shall be accomplished on Sites 415, 417, 416 and 413 (revised location). Sites 146 and 417 were included in Mod 4 however the pipe piles were not included in the quantity.

Compensation shall be in accordance with the applicable added items below. Contractor Quality Control shall be accomplished in accordance with Construction Specification 94 for the added work.

Location of Site 416 shall be relocated downstream of its current location as shown on the attached drawing. The alignment of the steel sheet pile wall shall be changed as shown on the attached drawing. No change in contract price.

On Site 436, the contractor shall furnish off site material for earthfill of the fill required to complete the slope as specified on the plans. Compensation shall be accomplished as a lump sum payment as specified below.

Revised Site 413 shall be shortened as shown on the attached Drawing Mod 6, the amount of steel sheet piles, pipe piles, drainfill, and flex mat shall be adjusted as shown below. The Contractor shall mobilize and demobilize to revised Site 413 as required to complete all work as modified at the revised location, including work required to access the site.

Changes to the Bid Schedule:

Item No.	Work or Material	Spec.	Quantity	Units	Unit Price	Amount
29	Steel Pipe Piles (Increase in quantity from 77 to 286, increase in contract price of \$243,485.00)		286	each	\$1,165.00	\$333,190.00
31	Site 436 Additional Earthfill		1	LS	\$xxxx	\$97,620.00
6	Steel Sheet Piles Installation (decrease Steel Sheet Pile (Installation) by 5166 sq ft. from 64,121 SF to 58955 SF, contract decrease of -\$107,452.80)		13	58,955 SF	\$20.80	\$ 1,226,264.00
6a	Steel Sheet Piles Materials (decrease Steel Sheet Pile (Materials) from 64,121 SF to 58955 SF, contract decrease of -\$111,172.32)		13	58,955 SF	\$21.52	\$ 1,268,711.60

7	Drainfill	24	2468	CY	\$52.00	\$128,336.00
	(decrease drainfill from 2698 CY to 2468, contract decrease of -\$11,960.00)					
30	Site 413 Revised Flex Mat	495	1	LS	\$xxxx	\$ 60,000.00
	(decrease Flex Mat contract amount by -\$30,000)					
32	Mobilization Site 413 1		1	LS	\$xxxx	\$71,750.00

Contract price increase – \$152,270.20

Contract Performance time: - None

CONTRACTOR'S STATEMENT OF RELEASE

In consideration of the modification agreed to herein as complete equitable adjustment for the Contractor's proposal, dated 9-15-2021, the Contractor hereby releases Fort Bend County from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances concerning the added work for the above added work, including all impacts to the work, overhead and profit.