

## CHANGE ORDER

Distribution:

- ☒ FBC Engineering
- ☒ FBC Judge
- ☒ FBC Purchasing
- ☒ Contractor
- ☒ Consultant

## FORT BEND COUNTY ENGINEERING

Address: 301 Jackson Street  
Richmond, Texas 77469  
Phone: 281-633-7500  
Fax: 281-342-7366  
Web site: www.FortBendCountyTx.gov

PROJECT:  
Construction of A Myers Road

CHANGE ORDER NUMBER ..... 04  
DATE ..... 11/01/2019  
PROJECT NUMBER ..... 13102  
CONTRACT FOR ..... 2,567,094.30  
CONTRACT DATE ..... 7/11/2018  
FBC PURCHASE ORDER NO ..... 166568

CONTRACTOR:  
Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

The contract is changed as follows:

This is the consolidation change order to address overrun items and items that were not used. It also includes additional quantities for RFI #21 for the additional slope paving added to the project. Liquidated damages are also included.

**Not valid until signed by Fort Bend County and Contractor.**

The Original (Contract Sum)	\$	2,567,094.30
Net change by previously authorized Change Orders	\$	612,787.80
The (Contract Sum) Prior to this Change Order was	\$	3,179,882.10
The (Contract Sum) will be <input type="checkbox"/> increased or <input checked="" type="checkbox"/> decreased or <input type="checkbox"/> unchanged by this Change Order in the amount of		
	\$	(191,712.95)
The new (Contract Sum) including this Change Order will be	\$	2,988,169.15

The Contract Time will be ☐ increased or ☐ decreased or ☒ unchanged by 0 days.  
The Date of Substantial Completion as of this Change Order therefore is  
☐ changed or ☒ unchanged to 9/14/2019.

Authorized:

Fort Bend County Engineering  
J. Stacy Slawinski, P.E.  
301 Jackson  
Richmond, Texas 77469

CONTRACTOR

Fort Bend County Judge

Grady Prestage, Commissioner, Precinct 2  
Presiding Officer, Commissioners Court, November 26, 2019

By: Sean Eglinton  
(signature) wc  
DATE: 11/7/2019

By: [Signature]  
(signature)  
DATE: 11/11/19

By: [Signature]  
(signature)  
DATE: \_\_\_\_\_

**CHANGE ORDER NO. 04 – WORK SHEET**

Item #	Description	Unit of Measure	Quantity	Unit Price (\$)	Total Price (\$)
	Add:				
MISC	Rounding Error				0.01
0340-6063	D-GR HMA (SQ) TY-C SAC A PG76-22	TON	1,049.85	98.88	103,809.17
0530-6019	Driveways (ACP) (TYPE 1)	SY	61.00	52.88	3,225.68
RFP9-02	Crushed Concrete Above RIP RAP for Finer Grade	TON	302.55	38.88	11,763.14
RFP9-06	4 inch Uniform Section MAT (ER-CON TECH)	SF	892.91	5.62	5,018.15
RFP9-07	6 inch Uniform section MAT (ER-CON TECH)	SF	798.67	6.94	5,542.77
	Subtract:				
0162-6002	Block Sodding	SY	(0.50)	4.98	(2.49)
0164-6001	Drill Seeding (Perm) (Urban) (Sandy)	SY	(53,618.60)	0.28	(15,013.21)
0166-6001	Fertilizer	AC	(11.10)	2,180.00	(24,198.00)
0292-2007	Asphalt Stab Base (GR 2) (PG 64)	TON	(618.52)	77.88	(48,170.34)
0552-6001	Wire Fence TYP A	LF	(12,856.00)	3.68	(47,310.08)
0552-6005	Gate TYP 1	EA	(6.00)	1,188.00	(7,128.00)
0062-6004	WK ZN PAV MRK Remove (W) 4" (SLD)	EA	(625.00)	0.58	(362.50)
0062-6034	WK ZN PAV MRK Remove (Y) 4" (SLD)	EA	(500.00)	0.58	(290.00)
0662-6050	WK ZN PAV MRK Remove (REFLX) (TY II) A-A	LF	(16.00)	4.00	(64.00)
0662-6093	WK ZN PAV MRK Remove (Y) 4" (BRK)	LF	(160.00)	0.68	(108.80)
0666-2048	WK ZN PAV MRK TYP I (W) 24" (SLD) (100 MIL)	LF	(78)	3.68	(287.04)
6001-6002	Portable Changeable Message Signs	EA	(2)	4,000.00	(8,000.00)
0506-2037	Temporary Sediment Control Fence (Install)	LF	(15,174.00)	1.28	(19,422.72)
0506-2037	Temporary Sediment Control Fence (Removal)	LF	(15,174.00)	0.18	(2,731.32)
RFP1-07	By-Pass Pumping for Dry Creek Outfall (RFP #1)	LS	(0.5)	15,000.00	(7,500.00)
RFP1-10	Well Points, if Needed (RFP #1)	EA	(4.00)	4,500.00	(18,000.00)
RFP9-01	Grade 2 – RIP RAP (Limestone)	TON	(722.18)	77.88	(56,243.38)
RFP9-03	Remove Unsuitable Soil	CY	(3,000.00)	22.08	(66,240.00)
		<b>Total for Change Order No.04</b>			<b>(\$191,712.95)</b>

**CERTIFICATE OF INTERESTED PARTIES****FORM 1295**

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.  
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

**OFFICE USE ONLY  
CERTIFICATION OF FILING**

**Certificate Number:**  
2019-558307

**Date Filed:**  
11/05/2019

**Date Acknowledged:**  
11/26/2019

**1 Name of business entity filing form, and the city, state and country of the business entity's place of business.**

Hurtado Construction Company  
BROOKSHIRE, TX United States

**2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.**

Fort Bend County

**3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.**

B18-065

Construction of A Myers Rd to from Existing A Myers Rd to FM 762 - Change Order No. 04

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary
	Hurtado, Miguel	Brookshire, TX United States	X	

**5 Check only if there is NO Interested Party.**

☐**6 UNSWORN DECLARATION**

My name is \_\_\_\_\_, and my date of birth is \_\_\_\_\_.

My address is \_\_\_\_\_, \_\_\_\_\_, \_\_\_\_\_, \_\_\_\_\_, \_\_\_\_\_.  
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in \_\_\_\_\_ County, State of \_\_\_\_\_, on the \_\_\_\_\_ day of \_\_\_\_\_, 20\_\_\_\_.  
(month) (year)

\_\_\_\_\_  
Signature of authorized agent of contracting business entity  
(Declarant)