

**FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY  
FORT BEND GRAND PARKWAY TOLL ROAD  
CHANGE ORDER**

**Number Four**



<b>PROJECT:</b> PROJECT NO. 126-1008, CONSTRUCTION OF DEDICATED FIBER OPTIC LINE SH 99	<b>DATE:</b> JULY 14, 2021
<b>OWNER:</b> FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY 1950 LOCKWOOD BYPASS RICHMOND, TEXAS 77469	
<b>CONTRACTOR:</b> CREACOM, INC. ATTN: COLLIN CREA	<b>ENGINEER:</b> BGE, INC. JOB NO. 6436-00

Contractor is directed to make the following changes in the Contract Documents:

**Description of Change in Scope of Work:** Time Extension.

**Reason for Change Order:** Due to the recent ice storms, rain events, delays by the fiber cable producers to send the cable, and additional design time needed.

<b>Change in Contract Price:</b> Original Contract Price \$ 2,398,029.37	<b>Change in Contract Time:</b> Original Contract Time 180 Calendar Days
<b>Net Change from Previous Change Orders</b> \$ 21,859.10	<b>Net Change from Previous Change Orders</b> 0 Calendar Days
<b>Contract Price Prior to This CO</b> \$ 2,419,888.47	<b>Contract Time Prior to This CO</b> 180 Calendar Days
<b>Net Increase (Decrease) of This CO</b> \$ 0.00	<b>Net Increase (Decrease) of This CO</b> 124 Calendar Days
<b>Contract Price with All Approved Change Orders</b> \$ 2,419,888.47	<b>Contract Time with All Approved Change Orders</b> 304 Calendar Days

<b>RECOMMENDED FOR EXECUTION:</b>		<b>APPROVED:</b>	<b>APPROVED:</b>
By: _____	By: _____	By: 	By: 
BGE Construction Manager	FBGPTRA	FBGPTRA	Contractor
Date: _____	Date: _____	Date: 7/21/21	Date: 7/14/21
BGE			
TBPE Registration No. F-1046			

**Effective Date:** \_\_\_\_\_

This agreement is effective on the date it is approved by the Fort Bend County Commissioners Court, and if not so approved shall be null and void.

**Date of Commissioners Court Approval:** \_\_\_\_\_

**Agenda Item No.:** \_\_\_\_\_