

**CHANGE
ORDER**

**FORT BEND COUNTY
ENGINEERING**

- Distribution:
- FBC Engineering
 - FBC Judge
 - FBC Purchasing
 - Contractor
 - Consultant

Address: 301 Jackson Street
Richmond, Texas 77469

Phone: 281-633-7500

Web site: www.FortBendCountyTx.gov

PROJECT:
Sidewalk Safety Program (17206)

CHANGE ORDER NUMBER 3

DATE 07/19/2022

PROJECT NUMBER 17206

BID NO 21-021

CONTRACT DATE 11/24/2020

FBC PURCHASE ORDER NO 195527

CONTRACTOR:
RJ&M Utility Construction
620 West Drive
Channelview, TX 77530

The contract is changed as follows:

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum) \$ 238,087.40

Net change by previously authorized Change Orders \$ 31,537.51

The (Contract Sum) Prior to this Change Order was \$ 269,624.91

The (Contract Sum) will be increased or decreased or unchanged
by this Change Order in the amount of \$ -14,606.04

The new (Contract Sum) including this Change Order will be \$ 255,018.87

The Contract Time will be increased or decreased or unchanged by 11 days.
The Date of Completion as of this Change Order therefore is
 changed or unchanged to 11/15/2021

Authorized:

Fort Bend County Engineering
J. Stacy Slawinski, P.E.
301 Jackson
Richmond, Texas 77469

By: *J. Stacy Slawinski*
(signature)
DATE: 7/22/2022

CONTRACTOR
RJ&M Utility Construction
620 West Drive
Channelview TX 77530

By: *[Signature]*
(signature)
DATE: 7/20/22

Fort Bend County Judge
Honorable KP George
301 Jackson St., #719
Richmond, Texas 77469

By: _____
(signature)
DATE: _____

we *[Signature]*
07/19/2022



CHARLES D. GOODEN CONSULTING ENGINEERS, INC.

2320 Holmes Road, Suite A
Houston, Texas 77051-1014
(713) 660-6905 Fax (713) 660-8817
cdgce@goodenengineers.com
www.goodenengineers.com

July 19, 2022

J. Stacy Slawinski, P.E. – County Engineer
Fort Bend County, Texas
301 Jackson Street
Richmond, TX 77469

RE: Change Order No. 3
Bid No. 21-021
Precinct 2 Sidewalk Safety Program – Project No. 17206
Contractor: RJ&M Construction

Mr. Slawinski:

Change Order No. 3 seeks to add eleven (11) days to the contract time and reduce the contract amount by \$14,606.04 for a final contract price of \$255,018.87.

The attached pages detail which pay items will be adjusted.

After review of the contract scope and directives issued to the Contractor, eleven (11) additional contract days are proposed.

The Contract end date shall be adjusted to November 16, 2021, and the total Contract duration increased to 302 days.

Sincerely,

Charles D. Gooden Consulting Engineers, Incorporated

Charles D. Gooden, Jr.
Construction Manager

Balancing Change Order
 Bid No 21-021, Project No 17206
 Charles D. Gooden Consulting Engineers, Inc. - TBPE F-4176
 7/19/2022

Total Balancing Change Order Amount: -\$14,606.04

LINE NO.	ITEM NO.	DESCRIPTION	UNIT	BALANCING CHANGE ORDER QUANTITY	UNIT PRICE	BALANCING CO AMOUNT
1	1	Mobilization	LS	0.00	\$6,800.00	\$0.00
2	2	Project Sign	EA	0.00	\$427.00	\$0.00
3	3	Removing Old Concrete Pavement, Existing Sidewalks and Driveways (Saw-Cut 2" Depth)	SY	-9.34	\$35.00	-\$326.90
4	4	Removing Old Concrete Pavement, Existing Sidewalks and Driveways (Full Depth Saw-Cut)	SY	0.00	\$40.00	\$0.00
5	5	Removing Old Concrete, Existing 6" Curb	LF	-60.00	\$1.00	-\$60.00
6	6	Roadway Excavation	CY	-73.65	\$9.00	-\$662.85
7	7	Borrow	CY	0.00	\$0.00	\$0.00
8	8	Traffic Control and Regulation	MONTHS	-6.00	\$50.00	-\$300.00
9	9	Ditch Reshaping	LF	-2900.00	\$0.50	-\$1,450.00
10	10	4-1/2" Thick Concrete Sidewalk	SY	-20.38	\$57.80	-\$1,177.96
11	11	4-1/2" Thick Concrete ADA Ramp, Complete-In-Place	SY	-29.24	\$88.00	-\$2,573.12
12	12	7" Thick Concrete Driveway	SY	-0.53	\$69.00	-\$36.57
13	13	SODDING FOR EROSION CONTROL AND STABILIZATION	SY	0.78	\$12.00	\$9.36
14	14	TPDES General Permit No. TXR 150000, Notice of Intent (NOI) Application Fees	EA	0.00	\$0.00	\$0.00
15	15	Reinforced Filter Fabric Barrier	LF	0.00	\$1.09	\$0.00
16	16	Inlet Protection Barriers	EA	-13.00	\$42.00	-\$546.00
17	17	Stabilized Construction Access	SY	0.00	\$0.00	\$0.00
18	18	Inlet Protection Barrier - Stage II (Bagged Gravel Barrier)	EA	-12.00	\$42.00	-\$504.00
19	19	SWPPP INSPECTION AND MAINTENANCE	MONTHS	-7.00	\$473.00	-\$3,311.00
20	20	Adjusting Existing Storm or Sanitary Manhole to Grade of Proposed Sidewalk	EA	-1.00	\$382.00	-\$382.00
21	21	Remove and Relocate or Dispose of Traffic Signs, Mail Boxes, and Roadway Signs	EA	-4.00	\$120.00	-\$480.00
22	22	Relocate Existing Water Meter and Box	EA	-4.00	\$274.00	-\$1,096.00
23	23	Adjust Existing Water Valve Box to Grade of Proposed Sidewalk	EA	-7.00	\$45.00	-\$315.00

Balancing Change Order
 Bid No 21-021, Project No 17206
 Charles D. Gooden Consulting Engineers, Inc. - TBPE F-4176
 7/19/2022

Total Balancing Change Order Amount: -\$14,606.04

LINE NO.	ITEM NO.	DESCRIPTION	UNIT	BALANCING CHANGE ORDER QUANTITY	UNIT PRICE	BALANCING CO AMOUNT
24	24	Work Zone Pavement Markings (Non-Removable) - 24" Stripe (W) - For Stop Bar and Crosswalk (See Plans for Standard or Continental Type)	LF	-10.00	\$4.70	-\$47.00
25	0	Miscellaneous (NOT ON BID PROPOSAL)	LS	0.00	\$0.00	\$0.00
26	25	6" Concrete Curb (Detail No. 1A on Sheet No. D1 of 6)	LF	-13.00	\$15.00	-\$195.00
27	26	Work Zone Pavement Markings (Non-removable) - 12" Stripe (W) - For Stop Bar and Crosswalk	LF	-96.00	\$12.00	-\$1,152.00
28	27	Pedestrian Warning Sign - Keyed Note No. 1 - Sign Post and Aluminum Signs W11-2 x 2, W-16-7P x 2 (See Sheet No. 2 Issued 4/20/21)	EA	0.00	\$325.00	\$0.00
29	28	Pedestrian Warning Sign - Keyed Note No. 2 Sign Post and Aluminum Signs W11-2 x 1, W-16-7P x 1 (See Sheet No. 2 Issued 4/20/21)	EA	0.00	\$325.00	\$0.00
30	29	Pedestrian Warning Sign - Keyed Note No. 3 Sign Post and Aluminum Signs W11-2 x 1, W-16-9P x 1 (See Sheet No. 2 Issued 4/20/21)	EA	0.00	\$325.00	\$0.00
31	30	Modification of Existing Irrigation System (Irrigation lines and valves) at Boys and Girls Club	LS	0.00	\$750.00	\$0.00
32	31	Concrete Pavement to Support new 6" Concrete Curb at Boys and Girls Club	LS	0.00	\$450.00	\$0.00
33	32	Tree Removal (4" - 12" DIA) (Crepe Myrtles in Addicks Clodine Median)	EA	0.00	\$150.00	\$0.00
34	33	Extra Bank Sand Backfill	CY	0.00	\$32.00	\$0.00
35	34	Cement Stabilized Sand	TON	0.00	\$36.00	\$0.00
36	35	Additional Sodding for Erosion Control - Quail Glen Valley	SY	0.00	\$9.00	\$0.00
37	35	HYDROMULCH - SEED PLAN 1 - HARRIS COUNTY SPECIFICATION 165	AC	0.00	\$3,520.00	\$0.00
38	37	DETECTABLE WARNING SURFACE - TXDOT SS 5294 - 2004	EA	0.00	\$225.00	\$0.00
					TOTAL BALANCING CHANGE ORDER AMOUNT	-\$14,606.04