

FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY
FORT BEND GRAND PARKWAY TOLL ROAD
CONSTRUCTION CONTRACT CHANGE ORDER NUMBER : 08
 SH 99: At DC's
 PROJECT NO. 126-1014

- 1) CONTRACTOR: Williams Brothers Construction Co., Inc.
- 2) CHANGE ORDER WORK STATION LIMITS:
Sta 1350+00 to 1381+91 (northbound mainlanes)
- 3) DESCRIPTION OF CHANGE:
 1. Addition of Fry Rd entrance ramp
 2. Widen inside northbound lanes to accommodate future TxDOT construction
- 4) NEW OR REVISED PLAN SHEET(S) / SKETCHES ARE ATTACHED AND NUMBERED:
 Revised Sheets - 2-7, 18-33, 37, 38, 40, 46-50, 58-64, 66, 117-120, 129, 130, 132, 139-142, 145-150, 172, 178-181, 192-194, 202, 204, 206, 212-216, 227, 246, 257, 409-411, 576, 581-585, 589, 590, 643, 657
 New Sheets - 4A, 6A, 26A, 26B, 30A, 34A, 34B, 64A, 75AA, 75AB, 120A, 142A, 147A, 150A, 150B, 181A, 194A, 199A, 216A, 216B, 227A, 256A-H, 261A-C, 411A, 478A-Q, 570A-C, 592A-C, 643A-B, 652A, 656A, 694A

CONTRACTOR: <u>Williams Brothers Construction Co., Inc.</u> <div style="text-align: right;"> <u>10/11/2022</u> DATE </div>	RECOMMENDED FOR EXECUTION: <div style="text-align: right;">  <u>10-11-2022</u> DATE </div>
By  Printed Name <u>Robert C. Lanham, Jr., P.E.</u>	CONSTRUCTION MANAGER <div style="text-align: right;">  <u>11-Oct-2022</u> DATE </div>
Printed Title <u>President</u>	FBGPTRA REPRESENTATIVE Recommended <div style="text-align: right;">  <u>10/17/22</u> DATE </div>
Time Ext #: <u>N/A</u> Days added on this C.O.: <u>N/A</u>	FBGPTRA REPRESENTATIVE Approved
Amount added by this change order: <u>\$6,309,335.47</u>	

EFFECTIVE DATE

THIS AGREEMENT IS EFFECTIVE ON THE DATE IT IS APPROVED BY THE FORT BEND COUNTY COMMISSIONERS COURT, AND IF NOT SO APPROVED SHALL BE NULL AND VOID.

DATE OF COMMISSIONERS COURT APPROVAL: _____

AGENDA ITEM NO.: _____

FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY
FORT BEND GRAND PARKWAY TOLL ROAD
CONSTRUCTION CONTRACT CHANGE ORDER NUMBER : 08
SH 99: AT DC's
PROJECT NO. 126-1014

Item	Code	New Item	Description	Unit	Quantity Adjustment by This Change Order	Unit Price	Amount Adjustment by This Change Order
100	6006	✓	PREP ROW (TREE)(LESS THAN 24" DIA)	EA	14.00	\$958.49	\$13,418.86
104	6001		REMOVING CONC (PAV)	SY	577.00	\$9.00	\$5,193.00
104	6009		REMOVING CONC (RIPRAP)	SY	383.00	\$9.00	\$3,447.00
104	6022		REMOVING CONC (CURB AND GUTTER)	LF	337.00	\$2.00	\$674.00
104	6037		REMOVE CONC (RAIL)	LF	456.00	\$10.00	\$4,560.00
105	6018	✓	REMOV STAB BASE AND ASPH PAV (7")	SY	4,241.00	\$4.28	\$18,151.48
110	6001		EXCAVATION (ROADWAY)	CY	8,615.00	\$20.00	\$172,300.00
132	6006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3,153.00	\$2.50	\$7,882.50
132	9001	✓	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR)(FRY RD RAMP CO8)	CY	1,281.00	\$74.08	\$94,896.48
162	6002		BLOCK SODDING	SY	6,473.00	\$3.50	\$22,655.50
166	6001		FERTILIZER	AC	1.34	\$750.00	\$1,005.00
166	6001		VEGETATIVE WATERING	MG	161.00	\$20.00	\$3,220.00
260	6006		LIME TRT (EXST MATL) (6")	SY	2,442.00	\$3.00	\$7,326.00
260	6016		LIME (HYD, COM, OR QK)(SLURRY)	TON	33.00	\$200.00	\$6,600.00
276	6224		CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	2,442.00	\$4.00	\$9,768.00
276	6238	✓	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(12")	SY	6,734.00	\$8.00	\$53,872.00
292	6017		ASPHALT STAB BASE (GR 4)(PG 64)	TON	499.00	\$91.00	\$45,409.00
360	6004		CONC PVMT (CONT REINF - CRCP) (10")	SY	1,617.00	\$200.00	\$323,400.00
360	9001	✓	CONC PVMT (CONT REINF - CRCP) (12")(FRY RD RAMP CO8)	SY	7,251.00	\$115.10	\$834,590.10
360	6007		CONC PVMT (CONT REINF - CRCP) (13")	SY	(101.00)	\$70.00	(\$7,070.00)
360	6009		CONC PVMT (CONT REINF - CRCP) (15")	SY	(416.00)	\$200.00	(\$83,200.00)
400	9001	✓	STRUCTURAL EXCAVATION FOR FOUNDATION IMPROVEMENT	CY	1,281.00	\$64.38	\$82,470.78
400	6005		CEM STABIL BKFL	CY	329.00	\$50.05	\$16,466.45
402	6001		TRENCH EXCAVATION PROTECTION	LF	606.00	\$3.25	\$1,969.50
403	6001	✓	TEMPORARY SPL SHORING	SF	8,313.00	\$65.58	\$545,166.54
410	6001	✓	SOIL NAIL ANCHORS	LF	24,332.00	\$29.67	\$721,930.44
416	6004		DRILL SHAFT(36 IN)	LF	495.00	\$200.00	\$99,000.00
420	6019	✓	CL C CONC (ABUT)(EXTEND)	CY	24.10	\$2,469.77	\$59,521.46
420	9001	✓	CL C CONC(CAP)(FRY RD RAMP CO8)	CY	19.00	\$2,742.94	\$52,115.86
420	9002	✓	CL C CONC (COLUMN)(FRY RD RAMP CO8)	CY	15.80	\$2,388.58	\$37,739.56
420	6066		CL C CONC (RAIL FOUNDATION)	CY	(136.00)	\$200.00	(\$27,200.00)
422	6003	✓	REINF CONC SLAB (EXTEND SLAB)	SF	8,260.00	\$48.31	\$399,040.60
422	6035	✓	APPROACH SLAB (EXTEND)	CY	43.00	\$1,100.57	\$47,324.51
423	6001		RETAINING WALL (MSE)	SF	9,242.00	\$43.00	\$397,406.00

Item	Code	New Item	Description	Unit	Quantity Adjustment by This Change Order	Unit Price	Amount Adjustment by This Change Order
423	6003	✓	RETAINING WALL (TEMP WALL)	SF	3,394.00	\$23.10	\$78,401.40
423	6022	✓	RETAINING WALL (SOIL NAIL)(FACIA)	SF	12,767.00	\$52.80	\$674,097.60
425	9001	✓	PRESTR CONC GIRDER (TX54)(FRY RD RAMP CO8)	LF	1,026.46	\$140.04	\$143,745.46
432	6001		RIPRAP (CONC)(4 IN)	CY	29.00	\$450.00	\$13,050.00
432	6009		RIPRAP (CONC) (CL B) (4")	CY	133.00	\$450.00	\$59,850.00
432	6045		RIPRAP (MOW STRIP)(4 IN)	CY	45.00	\$500.00	\$22,500.00
438	6009	✓	CLEANING EXISTING JOINTS	LF	80.00		\$0.00
450	6023		RAIL (TY SSTR)	LF	2,529.00	\$35.00	\$88,515.00
450	6054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	(163.00)	\$35.00	(\$5,705.00)
454	9001	✓	SEALED EXP JOINT(4 IN)(SEJ - M)(FRY RD RAMP CO8)	LF	55.00	\$280.79	\$15,443.45
464	6006		RC PIPE (CL III)(24 IN)	LF	428.00	\$91.65	\$39,228.20
465	6167		INLET (COMPL)(TY AD)	EA	1.00	\$4,949.00	\$4,949.00
465	6170		INLET (COMPL)(TY AZ)	EA	14.00	\$7,700.00	\$107,800.00
465	6173		MANH (COMPL)(TY A)	EA	2.00	\$5,094.00	\$10,188.00
479	6006		ADJUSTING INLET (CAP)	EA	2.00	\$1,128.00	\$2,252.00
496	6040	✓	REMOV STR (RET WALL)	LF	378.00	\$494.87	\$187,060.86
502	9001	✓	BARRICADES, SIGNS AND TRAFFIC HANDLING (FRY RD ENTR RAMP CO8)	MO	27.00	\$7,652.63	\$206,621.01
502	9002	✓	DROP EXISTINGSIGNALS FOR BEAM SETTING	EA	1.00	\$9,417.07	\$9,417.07
502	9003	✓	ADDITIONAL BARRICADES (FRY RD ENTR RAMP CO8)	LS	1.00	\$1,673.00	\$1,673.00
502	9004	✓	ADDITIONAL LANE CLOSURES (FRY RD ENTR RAMP CO8)	EA	24.00	\$2,447.00	\$58,728.00
506	6020		CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	78.00	\$28.00	\$2,184.00
506	6024		CONSTRUCTION EXITS (REMOVE)	SY	78.00	\$10.00	\$780.00
506	6040		BIODEG EROSN CONT LOGS (IN STL) (8")	LF	540.00	\$5.00	\$2,700.00
506	6043		BIODEG EROSN CONT LOGS (REMOVE)	LF	540.00	\$1.00	\$540.00
512	6001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	5,380.00	\$40.00	\$215,200.00
512	6009		PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	1,350.00	\$40.00	\$54,000.00
512	6010		PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.00	\$40.00	\$2,400.00
512	6034		PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	(20.00)	\$5.00	(\$100.00)
512	6049		PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	2,700.00	\$5.00	\$13,500.00
512	6057		PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	3,520.00	\$5.00	\$17,600.00
512	6058		PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	40.00	\$5.00	\$200.00
514	6033		PERM CTB (SGL SLOPE) (MOD)	LF	(2.00)	\$275.00	(\$550.00)
529	6002		CONC CURB (TY II)	LF	(1,260.00)	\$6.50	(\$8,190.00)
529	6022	✓	CONC CURB (DOWEL)(TY II)	LF	1,768.00	\$13.23	\$23,390.64
542	6001		REMOVE METAL BEAM GUARD FENCE	LF	249.00	\$5.50	\$1,369.50
545	9001	✓	CRASH CUSH ATTEN (IN STL)(R)(N)(TL3)(FRY RD RAMP CO8)	EA	3.00	\$26,315.40	\$78,946.20
610	6214		IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4.00	\$4,150.00	\$16,600.00
618	6046		CONDT (PVC) (SCH 80) (2")	LF	695.00	\$8.50	\$5,907.50
618	6047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	110.00	\$11.00	\$1,210.00
620	6007		ELEC CONDR (NO.8) BARE	LF	805.00	\$1.40	\$1,127.00
620	6008		ELEC CONDR (NO.8) INSULATED	LF	1,610.00	\$1.50	\$2,415.00
620	6009		ELEC CONDR (NO.8) BARE	LF	(40.00)	\$1.70	(\$68.00)
624	6010		GROUND BOX TY D (162922)W/APRON	EA	2.00	\$800.00	\$1,600.00
628	6086		ELC SRV TY A 240/480 100(SS)SS(E)SP(O)	EA	1.00	\$6,775.00	\$6,775.00
644	6027	✓	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	2.00	\$957.93	\$1,915.86
644	9001	✓	IN SM RD SN SUP&AM TYS80(1)SA(T)(FRY RD RAMP CO8)	EA	15.00	\$1,086.32	\$16,294.80

Item	Code	New Item	Description	Unit	Quantity Adjustment by This Change Order	Unit Price	Amount Adjustment by This Change Order
644	6036		IN SM RD SN SUP&AM TYS80(1)SA (U-BM)	EA	(7.00)	\$1,471.47	(\$10,300.29)
644	6066	✓	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	8.00	\$5,670.66	\$45,365.28
662	6052		WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	79.00	\$5.00	\$395.00
662	6060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1,610.00	\$1.87	\$3,010.70
662	6063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	5,630.00	\$0.85	\$4,786.50
662	6071	✓	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	334.00	\$1.80	\$601.20
662	6080	✓	WK ZN PAV MRK REMOV (W)(ARROW)	EA	2.00	\$271.49	\$542.98
662	6082		WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	2.00	\$1,182.55	\$2,365.10
662	6083		WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	2.00	\$753.48	\$1,506.96
662	6095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	7,482.00	\$0.85	\$6,359.70
666	6006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	102.00	\$1.50	\$153.00
666	6036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	3,343.00	\$1.00	\$3,343.00
666	6042		REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	176.00	\$3.00	\$528.00
666	6048	✓	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	50.00	\$7.99	\$384.50
666	6054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	4.00	\$170.00	\$680.00
666	6057	✓	REFL PAV MRK TY I (W)(DBL ARROW)(100MIL)	EA	2.00	\$270.43	\$540.86
666	6063	✓	REFL PAV MRK TY I (W)(UTURN ARW)(100MIL)	EA	2.00	\$225.36	\$450.72
666	6078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	4.00	\$190.00	\$760.00
666	6224		PAVEMENT SEALER 4"	LF	102.00	\$0.09	\$9.18
666	6225		PAVEMENT SEALER 6"	LF	21,852.00	\$0.14	\$3,059.28
666	6226		PAVEMENT SEALER 8"	LF	3,343.00	\$0.18	\$601.74
666	6228		PAVEMENT SEALER 12"	LF	176.00	\$0.25	\$44.00
666	6230	✓	PAVEMENT SEALER 24"	LF	50.00	\$0.53	\$26.50
666	6231		PAVEMENT SEALER (ARROW)	EA	6.00	\$10.00	\$60.00
666	6232		PAVEMENT SEALER (WORD)	EA	5.00	\$10.00	\$50.00
666	6234	✓	PAVEMENT SEALER (DBL ARROW)	EA	2.00	\$15.91	\$31.82
666	6236	✓	PAVEMENT SEALER (UTURN ARROW)	EA	2.00	\$13.26	\$26.52
666	6306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	2,940.00	\$0.60	\$1,764.00
666	6309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	7,970.00	\$0.60	\$4,782.00
666	6321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	9,651.00	\$0.60	\$5,790.60
672	6010		REFL PAV MRKR TY II-C-R	EA	436.00	\$5.00	\$2,180.00
677	6001		ELIM EXT PAV MRK & MRKS (4")	LF	8,296.00	\$0.35	\$2,904.30
677	6003		ELIM EXT PAV MRK & MRKS (8")	LF	726.00	\$0.70	\$509.60
677	6005		ELIM EXT PAV MRK & MRKS (12")	LF	(908.00)	\$1.40	(\$1,271.20)
677	6008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	3.00	\$35.00	\$105.00
678	6001		PAV SURF PREP FOR MRK (4")	LF	153.00	\$0.02	\$3.06
678	6002		PAV SURF PREP FOR MRK (6")	LF	21,852.00	\$0.03	\$655.56
678	6004		PAV SURF PREP FOR MRK (8")	LF	3,343.00	\$0.04	\$133.72
678	6006		PAV SURF PREP FOR MRK (12")	LF	176.00	\$0.06	\$10.56

Item	Code	New Item	Description	Unit	Quantity Adjustment by This Change Order	Unit Price	Amount Adjustment by This Change Order
678	6008	✓	PAV SURF PREP FOR MRK (24")	LF	50.00	\$0.13	\$6.50
678	6009		PAV SURF PREP FOR MRK (ARROW)	EA	6.00	\$5.00	\$30.00
678	6010	✓	PAV SURF PREP FOR MRK (DBL ARROW)	EA	2.00	\$7.95	\$15.90
678	6012	✓	PAV SURF PREP FOR MRK (UTURN ARR)	EA	2.00	\$6.63	\$13.26
678	6016		PAV SURF PREP FOR MRK (WORD)	EA	5.00	\$5.00	\$25.00
NPI		✓	CONSTRUCTION MODELING	LS	1	\$21,451.64	\$21,451.64
NPI		✓	SAW CUT FOR WIDENING	LF	1195	\$6.89	\$8,233.55
FORCE ACCOUNT		✓	FORCE ACCOUNT FOR LAW ENFORCEMENT & SAFETY (PARTICIPATING)(FRY RD RAMP CO8)	EA	1	\$50,000.00	\$50,000.00
AMOUNT ADDED BY THIS CHANGE ORDER=							\$6,309,335.47